APR 0 2 1998 4 ENGINEERING DATA TRANSMITTAL

Page 1 of 41

2. To: Dist	(Rece ribut	(Receiving Organization) bution Transfer System							on)	4. Related	i edt no. N/	: A		
5. Pro	j./Prog	./Dept./Di	v.:		6. Design A	uthority	/ Design	Agent,	/Cog.	7. Purchas	se Order	No.:		
W-05	058/Startup GL Parsons									N/A				
8. Ori	8. Originator Remarks:									9. Equip./	/Componen	t No.:		
For	For Release									N/A				
									10. System/Bldg./Facility:					
11. Receiver Remarks: 11A. Design Baseline Document? [] Yes [X] No								12. Major	Assm. Dw	g. No.:				
										13. Permit	t/Permit N/	Applicati A	ion No.:	
										14. Requir	red Respo N/	nse Date: A		
15.				DATA	TRANSMITTED)				(F)	(G)	(H)	(1)	
(A)				(C)	(D) Rov	(E) -	litle or Des	cription	of Data	Approval Design	Reason	Origi-	Receiv-	
No,	(B) D	ocument/Dra	wing No.	No.	No. Transmitted			nator	Trans- mittal	Dispo- sition	Dispo- sition			
1	HNF-	2504			0 Preoperational Test				Test	SQ	1	1		
-						Repor	rt, Cro	oss-S	ite					
						Trans	sfer Sy	ystem						
							Jrated	lest						
					+	(PUI)	(-007)							
												L		
16.	·					KE	Y							
Appr	oval Desig	gnator (F)		Reason	for Transmitta	I (G)		1 1 1		Disposition (H) & (I)				
E, S, Q (see W Sec.12	, D or N// HC-CM-3- .7)	4 5,	1. Approva 2. Release 3. Informat	4. Re 5. Po ion 6. Dis	view st-Review st. (Receipt Ack	now. Requ	ired)	2. Ap 3. Dis	proved w/co sapproved w/co	mment f	5. Reviewer 6. Receipt a	d w/comme icknowledg	nt ed	
					17. S (See Approval	IGNATURE Designator	DISTRIBU	TION ed signat	ures)					
(G)	(H)	(Sien et uro	U) Doto (M) I	ASIN	(G)	(H)	(II Nam	a (K) ¢;	anature l	L) Date //	MSIN	
Rea- son	Disp.	(J) Nam	18 (K) 1	Sillarara e		uldod	son	Disp.	(0) (10					
1/2	1	Design Au	thority	WG Brown	Warren Brow	14-07								
N/A	N/A	Design Ag	ent N/A		-t-	195 /-								
1/2	-1_	Proj. Sta	artup EA I	acquet	13/31	183-47								
1/2	1	DA IR I		RHAD	1 4/1/92 5	33-47								
1/2	1/2 1 Safety ON Jaka M. A. a. July 3/3/1985-12													
N/A	N/A	Env. N/	4						1					
18.	1		19.		, 0	20).			21. DOE A Ctrl.	PPROVAL No.	(if requi	red)	
EA Pag	forA	5,1	EA P	acquet	1	198 61	Parsons	ons	4-1-98	[] Approv	/ed /ed w/com	ments		
Signat	Gre of ED	3/3 Date	Author R	edzed Replet	sentative Date anization		sign Autho gnizant Ma	ority/ anager	Date	[] Disapp	proved w/	comments		

BD-7400-172-2 (05/96) GEF097

HNF-2504, Rev. 0

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007)

EA Pacquet Numatec Hanford Corporation, Richland, WA 99352 U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: "	13670		UC: 2030	
Org Code:	8C610		Charge Code:	N58U7
B&R Code:	39EW31301	•	Total Pages:	296

Key Words: Project W-058, Transfer Headers 3150 and 3160, interlocks, slurry booster pumps P3125A and P3125B, variable speed drives, automatic flow control, header venting and draining.

Abstract: This report documents the testing of the booster pump instrumentation and interlocks, performance tesing of the booster pumps and transfer headers using water for Project W-058.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420: Fax (509) 376-4989,

oval Release Stamp



Approved for Public Release

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) PAGE 1 OF 21 HNF- 2504

REVISION NO.0

Author

E.A. Pacquet

APPROVAL DESIGNATOR __SQ

TEST REPORT APPROVAL BY TEST REVIEW BOARD (TRB)

<u>4-1-93</u> Date Da Operations 3<u>]31]98</u> Date m Jaku 4-1-98 **RS** Safety Date neering 4/1/98 3/31/98 Date Startuo Engineer <u>4-1-98</u> Date Versone

Project Management

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 2 OF 21

REVISION NO. 0_

TABLE OF CONTENTS

1.0	ATTACHMENTS	Page 3
2.0	REFERENCES	Page 3
3.0	INTRODUCTION	Page 3
4.0	OBJECTIVES	Page 3
5.0	SUMMARY OF TEST RESULTS	Page 4
6.0	TESTING CONFIGURATION	Page 5
7.0	RESULTS - DISCUSSION	Page 5
8.0	NOTABLE EVENTS AND TEST EXCEPTIONS	Page 8
9.0	CONCLUSION	Page 10
10.0	LIST OF FIGURES	Page 10

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 3 OF 21

REVISION NO.0

1.0 ATTACHMENTS

- 1.1 HNF-1857, Rev O-A, with recorded data and test exception reports, and Engineering Change Notice W-058-373
- 1.2 Engineering Change Notice W-058-395
- 1.3 W-058 Interlock Test Listing
- 1.4 NHC letter 9852239

2.0 REFERENCES

2.1 HNF-SD-W058-SUP-002, Rev. 1, Project W-058 Startup Test Plan
2.2 W-058-Pl, Rev 2, Procurement Specification, Slurry Transfer Pumps
2.3 VI# 22798, Supp 28, Slurry Transfer Pumps Factory Acceptance test
2.4 Incroporated Engineering Change Notices, W-058-391, W-058-393, W-058-394
2.5 NCR W-058-27
2.6 W-058 OAC Part II
2.7 FDNW letter LMHC-96W0-0006, CO-98-TWRS-202

3.0 INTRODUCTION

This report documents the results obtained during the performance of Preoperational Test POTP-007, from December 12, 1997 to March 27, 1998. Six test exceptions were generated during the performance of this test. One unresolved test exception remained at the time of completion of the test.

4.0 OBJECTIVES

The main objectives were to demonstrate the operation of the following Cross-Site Transfer System components:

- Booster pumps P-3125A and P-3125B interlocks and controls, both local and remote.
- Booster pump P-3125A and P-3125B and associated variable speed drives VSD-1 and VSD-2 performance in both manual and automatic modes.
- Water filling, circulation, venting and draining of the transfer headers (supernate and slurry line).

As described in reference 1, the following components of the Cross-Site Transfer System that would normally be used during an actual waste transfer, are not used in this specific test:

- Water Flush System.
- Valving and instrumentation associated to the 241-SY-A valve pit jumpers.
- Valving and instrumentation associated to the 244-A lift station.

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 4 OF 21

REVISION NO.0

5.0 SUMMARY OF TEST RESULTS

Acceptance criteria were met.

- 5.1 The following interlocks operate properly:
 - I-2: On high pressure shutdown, operating booster pump, P-3125A or P-3125B (Criteria Met)
 - I-6: The operating booster pump, P-3125A or P-3125B will shutdown:
 - A) On high pump bearing temperature (Criteria Met)
 - B) On high motor winding temperature (Criteria Met)
 - C) On high vibration (Criteria Met)
 - D) On pump seal failure (Criteria Met)
 - E) On low oil level (Criteria Met)
 - I-7: The pump will not be permitted to operate if the inlet pressure is lower than 10 psig (Criteria Met)
 - I-9: Transfer pump P-102-SY-02A will not be permitted to start if operating booster pump is shutdown (Criteria Met)
 - I-10: Upstream transfer pump P-102-SY-02A will be shutdown if inlet pressure reaches 70 psig (Criteria Met)
 - I-14: On high discharge pressure, shutdown appropriate operating pump (Criteria Met)
 - I-15: The booster pump will not be permitted to start if the associated vent and drain valves are not closed (Criteria Met)
 - I-20: (With respect to supernate line vent only): On high pressure, shutdown transfer pump P-102-SY-02A (Criteria Met)
- 5.2 Booster pumps P-3125A and P-3125B operated at the design flowrates of 104 gpm ± 7 gpm and 140 gpm ± 7 gpm, and at a high flow condition of 160 gpm ± 7 gpm, under control of system flow feedback. (Criteria Met)
- 5.3 Transfer headers 3150 and 3160 from the Diversion Box to the Vent Station were filled with water; water was circulated through them by the booster pumps; and the headers were vented and drained. (Criteria Met)

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 5 OF 21

REVISION NO.0

6.0 TESTING CONFIGURATION

Water testing of the headers and the pumps was carried out by connecting the slurry and supernate headers in a temporary loop circuit from the Diversion box to the Vent station. Details of the circuit and its configuration are provided in Attachment 1, Appendix A.

7.0 RESULTS - DISCUSSION

7.1 Pump Instrumentation and Interlocks

Attachment 3 provides a complete inventory and boundaries of W-058 interlock tests, and associated alarm and/or trip set points. All interlocks were tested when practical from the sensing device.

One set-point worthy of interest is the low-oil level set according to the pump vendor's recommendations:

Normal oil level in bearing housing:

2.625 inches below shaft centerline

- Minimum oil level in bearing housing: 3.06 inches below shaft centerline
- Drained oil volume to reach minimum oil level: approximately 175 ml to 250 ml

It was also visually checked that the minimum oil level ensured oil coverage of the sling rings in order to provide adequate bearing lubrication.

7.2 Slurry Booster Pumps Performance

Prior to site installation both pumps were submitted to a 48 hour factory acceptance test (reference #2).

Over the complete performance of this preoperational test both pumps have undergone the following cumulative run-in time:

P-3125A: 15.0 Hours P-3125B: 12.0 Hours

Data points were collected at varying flowrates (76 to 173 gpm), speeds (50 to 100%), and back pressures in order to cover the full range of operating conditions for the pumps and variable speed drives. Tables 1A and 1B highlight the selected operating conditions and main results for each pump run.

Figures 1 and 2 illustrate the pump curves established for both pumps. Both curves are above the required performance points: (reference #2)

138 gpm at 2260 feet TDH (Total Dynamic Head) 104 gpm at 1850 feet TDH (Total Dynamic Head)

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 6 OF 21

REVISION NO. 0

Throughout the selected operating conditions drive and thrust end bearing temperatures remained stable:

	Pump	9 P-3125A	Pump P-3125B		
	Min	Max	Min	Max	
Thrust end Temp.°F	64	.75	62	80	
Drive end Temp. °F	66	81	62	90	

Aside from the exception discussed in section 8.5, vibration levels (horizontal velocity measurements from installed vibration sensors) for both pumps remained low throughout the range of operating speeds typically ranging as indicated below:

	Thrust end vibration (Velocity, inch/sec)	Drive end vibration (Velocity, inch/sec)
P-3125A	0.01 to 0.09	0.01 to 0.06
P-3125B	0.01 to 0.13	0.01 to 0.09

7.3 Variable Speed Drives

In accordance with the manufacturer's recommendations both variable speed drives (VSD) were set as follows:

- Frequency range: 30 Hz to 60 Hz
- Speed range: 1800 rpm to 3600 rpm (50 to 100%)
- In order to avoid over current or over voltage conditions during acceleration or deceleration, linear ramps were set as indicated below per the manufacturer's recommendations:

=

- PCU ramp limit
 (auto mode)
- 60 seconds for a 100% speed change
- VSD Acceleration time = (manual mode)
- 20 seconds for a 100% speed change
- VSD Deceleration time = (manual mode)

60 seconds for a 100% speed change

Attachment 1 sections 7 through 10, provide recordings of variable speed drives electrical parameters in all the selected operating conditions. Section 8.4 provides a description of the malfunction experienced during initial testing of one of the drives.

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 7 OF 21

REVISION NO.0

7.4 Transfer Headers Pressure Drop

Figure 3 illustrates the measured, circuit, supernate, and slurry line pressure drops as a function of flow. Although these pressure drops are specific of the test circuit and its boundaries, they can easily be extrapolated to the full length of each header. It is also interesting to note that the measurements match quite well the calculated pressure drops established for the design of the test circuit (figure 4).

7.5 Transfer Headers Insulation

No significant temperature drop could be measured across the headers during the first day of testing (Attachment 1, Appendix G, System data) where slightly heated water was used (~64°F), hence confirming the good insulation of the lines.

7.6 Automatic Flow Control

Satisfactory and stable pump operation under automatic flow control was obtained by tuning the PID (Proportional, Integral, and Derivative) parameters of the flow control loops as indicated below:

These parameters established with water, may possibly need to be readjusted with actual waste slurry.

7.7 Transfer Headers Venting and Draining

Venting and draining of both headers was performed without any difficulty at an average flow rate of 35 gpm. It was also verified upon completion of this operation that the vent line filters remained dry.

7.8 Pump Long Term Maintenance

Refer to Attachment 4 for booster pump long term and storage recommendations.

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 8 OF 21

REVISION NO. 0

8.0 NOTABLE EVENTS AND TEST EXCEPTIONS

8.1 Pump 3125A Failure (TE-001)

One December 20, 1997, pump P-3125A failed to startup. It was determined that the pump had "locked-up". Decision was made to disassemble both pumps under vendor supervision in order to determine the cause of failure. The vendor determined that the pump had lock-up because if was provided with a non protected (non overlaid) surface on the hub side of the impellers. Both pumps were subsequently modified to include a hub side wear ring and all wear rings were overlaid with the same type of material as the eye side wear ring for abrasive service. Further details regarding the mode of failure and corrective actions can be found in attachments to test exception TE001. Testing was resumed on February 11, 1998 upon completion of the corrective work and closeout of the associated nonconformance reports.

8.2 Pump Seals Replacement (TE-002)

During the initial run of Pump 3125A, leakage was observed from the pump air seals. All seals were replaced by upgraded "wavy face" technology seals upon the seal vendor's recommendation. Further details can be found in attachments to test exception TE002.

8.3 Pump 3125A Vent Valve MOV-3125AK (TE-003)

MOV 3125AK was found to be leaking and was replaced. Pump runs performed on P-3125A prior to the valve replacement were repeated as pump discharge pressure recordings (see Attachment 1, Appendix G System data) were affected by the leak.

8.4 Pump 3125B Variable Speed Drive (TE-004)

Refer to test exception TE-004 and its attachments for the details and resolution of the encountered malfunction.

8.5 Pump 3125A and 3125B Vibration (TE-005)

During the pump runs, abnormal vibrations (horizontal velocity from installed vibration sensors) at critical speeds were identified:

- P-3125A: 0.6 to 0.8 IPS at 3000 rpm
- P-3125B: 0.2 to 0.3 IPS at 2950 rpm

In the case of P-3125A, the level of vibration is high enough to activate the pump shutdown interlock set at 0.6 IPS. For P-3125B, the pump and motor vendors have determined that these vibration levels are acceptable.

A first diagnosis established by the pump vendor (see vibration analysis report attached to Test Exception 005) seem to attribute the vibration levels to a resonance generated by a motor imbalance. The vibration analysis also identified high overall vertical vibration levels at full speed (3600 rpm) for both pumps. Subsequent attempts to balance both motors by the motor vendor (field report pending) have not allowed any significant

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 9 OF 21

REVISION NO.0

reduction of the observed vibration levels. At the time of writing of this report, resolution of the problem is being carried as an exception to the W-058 OAC Part II (reference 5 - Facility Testing - Exception 1) and considered a pump warranty item.

Further diagnosis and corrective actions (see reference 7) are still needed.

8.6 Pump Stop/Start Signal (TE-006)

It was observed that both pumps restarted automatically after shutdown by a variable speed drive fault. This problem was corrected by ECN W058-391 and W-058-393 and retested accordingly.

8.7 Loss of Communication to PCU-2

Upon loss of communication or power to PCU-2, it was noticed that the operating booster pump continues to run. Loss of communication was simulated in this case by disconnecting the input/output fiber optic connections at PCU-2. Loss of power was simulated by disconnecting the fuses to the PCU-2 processor (note: the analog input/output power supply remained energized).

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 10 OF 21

REVISION NO.0

9.0 CONCLUSION

Components included in this test procedure have been tested to the engineering requirements established by the design documentation and are deemed to have satisfactorily met their functional design criteria. One exception however subsists (slurry booster pump vibration level) and will need to be resolved.

10.0 LIST OF FIGURES AND TABLES

- Table 1A: P-3125A Selected operating conditions and results
- Table 1B: P-3125B Selected operating conditions and results
- Figure 1: P-3125A performance curves
- Figure 2: P-3125B performance curves
- Figure 3: Circuit pressure drops
- Figure 4: Calculated circuit pressure drops

TABLE 1 Pr

POTP 007 SELECTED OPERATING CONDITIONS - RESULTS

VSD	MODE	Iniet P	Outlet P	FLOW	TDH	PI 3126B	PI temp2.	DP cicuit	DP SLL	DP SNL	DP1-DP2
rpm		psig	psig	gpm	feet	psig	psig	psig	psig	psig	psig
											· · · ·
1650	Manual	66	287	76	580	184	155	132	103	29	74
2608	Manual	57	570	110	1255	404 .	310 ·	260	166	94	72
3529	Manual	52	971	148	2192	624	443	528	347	181.	166
3522	Manual	33	871	173	2005	557	.310	561	314	247	67
1875	Auto	58	273	110 ·	567	109	13	260	164	96	68
1965	Auto	58	302	110	634	137	45	257	165	92	73
·2150	Auto	59	375	110	800	213	120	255	162	93	69
2430	Auto	47	415	140	920	182	20	395	233	162	. 71
2530	Auto	47.	460	140	1024	227	68	392	233	159	74
2725	Auto	47	555	140	1243	324	163	392	231	161	70
2690	Auto	42	490	155	1105	225	30	460	265	195	70
2745	Auto	42	520	155	1174	254	60	460	266	194	72
2850	Auto	42	575	155	1301	306	110	465	269	196	73

SLURRY BOOSTER PUMP P3125A

HNF-2504

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 11 OF 21

REVISION NO.0

•	•							•			
VSD	MODE	Inlet P	Outlet P	FLOW	TDH	PI 3126B	PI temp2	DP cicuit	DP SLL	DP SNL	DP1-DP2
rpm		psig	psig	gpm	feet	psig	psig	psig	psig	psig	psig
		1									
1820	Manual	65	301	84	615	181	130	171	120	51	69
2200	Manual	60	403	. 97	862	260	180	223	143	80	63
2560	Manuai	56	522	110	1146	350	240	282	172	110	62
2915	Manual	51	663	123	1483	460	310	353	203	150	53
3650	Manual	54	. 1027	147	2317	763	570	457	264	193	71
3650	Manual	54	970	164	2185	660	400	570	310	260	50
2000	Auto -	57	295	110	620	120	15	280	175	105	70
2100	Auto	57	330	110	700	156	55	275	174	101	73
2300	Auto	57	410	110	885	235	130	280	175	105	70
2610	Auto	46	455	140	1015	202	20	435	253	182	71
2710	Auto	46	507	140	1135	262	85	422	245	177	68
2910	Auto	46	610	140	1373	366	195	415	244	171	73
2850	Auto	40	525	155	1190	242	25	500	283	217	66
2950	Auto	40	573	155	1301	285	. 75	498	288	210	78
3150	Auto	40	692	155	1576	404	195	497	288	209	79

SLURRY BOOSTER PUMP P3125B

POTP 007

SELECTED OPERATING CONDITIONS - RESULTS

TABLE 1 B

HNF-2504

REVISION NO. 0 PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 12 OF 21

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 13 OF 21

REVISION NO.0



HNF-2504

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 14 OF 21

REVISION NO. 0



HNF-2504

PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 15 OF 21

REVISION NO.0





HNF-2504

80

DB hiltap1 : 62.37

: 0.866 SUPPLY PUMP : (132.3) supplu: 104



PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 17 OF 21

REVISION NO. 0





PREOPERATIONAL TEST REPORT, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST (POTR-007) HNF- 2504 PAGE 19 OF 21













HNF-2504

1# 12/15/97 1. ECN 6446 ENGINEERING CHANGE NOTICE ECN W-058-37 3. Originator's Name, Organization, MSIN, 2. ECN Category 4. USQ Required? 5. Date (mark one) and Telephone No. 'GA Leshikar SESC, S2-24, 373-[] Yes [X] No 12/15/97 Supplementa 73 [X] 4434 Direct RevisionX Change ECN 0 6. Project Title/No./Work Order No. 7. Bldg./Sys./Fac. No. 8. Approval Designator Temporary 11 W-058, Replacement Cross-Site 6241-A Standby [] SQ Supersedure D Transfer System/N58U7 Cancel/Void 77 10. Related ECN No(s). 11, Related PD No. 9. Document Numbers Changed by this ECN (includes sheet no. and rev.) HNF-1857, Rev. 0 N/A N/A 12a. Modification Work 12b. Work Package 12c. Modification Work Complete 12d. Restored to Original Condition (Temp. or Standby ECN only) No. N/A N/A N/A [] Yes (fill out Blk. 12b) [X] No (NA Biks. 12b, Design Authority/Cog. Engineer Design Authority/Cog. Engineer 12c. 12d) Signature & Date Signature & Date [X] No 13b. Design Baseline Document? [] Yes 13a. Description of Change Replace pages 13 and 14 of HNF-1857, Rev. 0. Replace pages 20 of 150, 24-43 of 150, 47-63 of 150, 68 of 150, 77-78 of 150 and 88-90 of 150 in attachment A of HNF-1857, Rev. 0. Add pages 49a, 63a, and 63b of 150 to attachment A of HNF-1857, Rev. 0. 1212/15/97 14a. Justification (mark one) 11 Facility Deactivation [] Γ1 Criteria Change Design Improvement Environmental LX1 Facilitate Const [] Const. Error/Omission Design Error/Omission As-Found 14b. Justification Details Testing of the booster pump(s) P-3125A and P-3125B bearing oil level switches and vibration instrumentation improved, eliminated redundant testing of interlock 9 within the interlock 6 test, added test of interlock 2, added booster pump motor rotation direction check and miscellaneous changes. RELEASE STAM 15. Distribution (include name, MSIN, and no. of copies) FORW DISTRIBUTION DISTRIBUTION GA Leshikar, SESC EA Pacquet, NHC R3-47 R3-47 R Hall DATE: MANFORD Dowell G3-21 R3-47 R3-47 Friedrich 63-14 C van Katwijk, NHC 1000 nst Doc Control s2-53 MD Gerken, NHC 83-38 R3-47 GL Parsons, NHC MJ Sutey, LMHC T4-08 CR Reichmuth, LMHC T4-07 00 200-013-2 (05/96) GEF095 HNF-2504, REV. 0 ATTACHMENT | PAGE 22

	Lat a the first ECN (use no from ng 1)
ENGINEERING CHANGE NOTICE	Page 2 of \$51 -644614- W-058 - 373
16. Design 17. Cost Impact	18. Schedule Impact (days)
Verification ENGINEERING NA CONSTRUCTION	UCTION NA A NOT
[] Yes Additional [] S Additional	1 Improvement
[X] No Savings 1 \$ Savings	TI \$ Delay []
 Change Impact Review: Indicate the related documents (other than t that will be affected by the change described in Block 13. Enter t 	he engineering documents identified on Side 1) he affected document number in Block 20.
SDD/DD [] Seismic/Stress Analysis	Tank Calibration Manual []
Functional Design Criteria Stress/Design Report	Health Physics Procedure
Operating Specification Interface Control Drawing	[] Spares Multiple Unit Listing []
Criticality Specification	[] Test Procedures/Specification []
Conceptual Design Report Installation Procedure	[] Component Index []
Equipment Spec. [] Maintenance Procedure	ASME Coded Item []
Const. Spec.	Human Factor Consideration
Procurement Spec.	[] Computer Software []
Vendor Information	Electric Circuit Schedule
OM Manual Operational Safety Requirement	ICRS Procedure
FSAR/SAR IIEFD Drawing	[] Process Control Manual/Plan
Safety Equipment List Cell Arrangement Drawing	[] Process Flow Chart []
Radiation Work Permit Essential Material Specification	[] Purchase Requisition []
Environmental Impact Statement	[] Tickler File []
Environmental Report [] Inspection Plan	[] []
Environmental Permit [] Inventory Adjustment Request	[] []
20. Other Affected Documents: (NOTE: Documents listed below will not indicate that the signing organization has been notified of other a	be revised by this ECN.) Signatures below affected documents listed below.
Document Number/Revision Document Number/Revisi	ion Document Number Revision
N/A	
24 America -	
21. Approvats	Signature Date
Design Authority WG Brown Warner Brown 12/15/97 De	sign Agent NA NA
Sid Mar EA Pacquet	• • • • • • • • • • • • • • • • • • •
-Sog. Mgr. GL Parsons Harmon 17/15/97 QA	
QA LR Hall (FOR) Sam P H of 12/15/97 Sa	fety
Safety OM Jaka m. gran Jaka 12/15/92 De	sign /
Environ. NA En	viron.
Other NA NA Ot	her
Engineering MJ Sutey US	
TWRS OPS Which 12-15-97 DE	PARTMENT OF ENERGY
Originator GA Leshikar 211 Justukan 12-15-97 Si	gnature or a Control Number that
Informal Review MD Gerken Doug Serken 12/15/67	
NA NA AD	DITIONAL
· · ·	/

HNF-2504, REV. 0 ATTACHMENT | PAGE 23

	· · · · · · · · · · · · · · · · · · ·		J. Mapil
	RECORD OF REVISION	(1) Document Number	3/30
<u> </u>		HNF-1857, Rev.	1 Page
(2) Title		· · · · · · · · ·	
Preoperatio	nal lest POIP-00/, Cross-Site Transfer System	Integrated lest	
	CHANGE CONTROL RECORD		
(3) Revision	(4) Description of Change - Replace, Add, and Delete Pages	Authorized	for Release
0	E[1] = [000] (0.97)	(5) Cog. Engr. (6) Cog. Mgr. Da
	Rev. 0	12/15/97/1	1Par sone 12/15
	Replace pages 20 of 150, 24-43 of 150, 47- 63 of 150, 68 of 150, 77-78 of 150 and 88- 90 of 150 in attachment A		<u></u>
	Add pages 493, 63a, and 63b of 150 to 058- attachment of HNF-1857, Rev. 0 /FCA1-0373		
		· · ·	····
		·	
			· · · · · · · · · · · · · · · · · · ·
		· · · · · · · · · · · · · · · · · · ·	
	anayan (
		· · · · ·	
· · · · · · · · · · · · · · · · · · ·			
		······	· · · · ·
		· · · · · · · · · · · · · · · · · · ·	·
			·
			· · · · · · · · · · · · · · · · · · ·
	· · · · · · · · · · · · · · · · · · ·		·
	· · · · · · · · · · · · · · · · · · ·		
			·
	······································		
			·····

1

HNF-2504, REV. 0 ATTACHMENT | PAGEAY

A-7320-005 (08/91) WEF168

HNF-1857, Rev. 0-A

PREOPERATIONAL TEST POTP-007, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST

G. L. Parsons

Numatec Hanford Corporation, Richland, WA 99352 U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: W058-373 UC: 2030 Org Code: 8C610 Charge Code: Total Pages: B&R Code: EW3120071

Key Words: Project W-058, Transfer Header, 3160, P-3125A, P-3125B, Cross-site, transfer system, slurry, Sulzer, P-102-SY, P-102-SY-02A

Abstract: This procedure tests the operability of the Project W-058 Cross-Site Transfer System booster pumps, slurry header 3160, and supernate header 3150, per the criteria given in Project W-058 Startup Test Plan, HNF-SD-W058-SUP-002.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, menufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop K6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.



Release Approval

Approved for Public Release

A-6400-073 (01/97) GEF321

HNF-2504, REV. 0 ATTACHMENT | PAGE 25

·		÷.								
					•		,260)439 (96/SO)	2-221-	0072-08
Approved Approved w/comments Disapproved w/comments	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	anager Mty/	snozve¶ Mitu A ngi sM trasîn	300 300 10 10 10	12-3. Itative Date noites	rived Represent	EA Pace	-2-2-1 -218-0 -2	hikar old for tor	sa Léa Dig ntengiz neniginO
. DOE APPROVAL (if required) Ctrl. No.	S1. DOE APPRANL (זֹּר רפּקטֿוּרפּל) אסי						· 6L			-81
		A\N .vn				AVN .VUE	∀/N	A/N		
			· ·		<u>. 24-</u>	20000	<u>9999 3</u>	AN VIALES	A\N 4\U	A/N
				41435	3 fr 10	EA Pacqu	quineis	. [OT9 . BOJ	L.	2/1
		<u> </u>		1 27-9	121	NH SU	AN JU 102769 JD	. Design Age	A/N r	Z/L
				ə6ed a	Lovals, see	qqa roi) A\	wir)	TUA nersed	V/N	¥/N
(K) Signature (L) Date (M) MSIN	əmsN (L)	Disp.	uos -eəy	NIS	Date (M) M	(J) enutengi	is (x)	əmsN (L)	.dsiQ	-coR
· · · · · · · · · · · · · · · · · · ·	(sə)	intengis be	for require	totengisə	d levoiqqA ee	S)				(9)
	uoo (as pasouddr	NOIL	บยเศารเด	ANATURE/	DIS 'LL					
4. Reviewed no/comment nt 5. Reviewed w/comment	peved broved broved broved	qqA .f qqA .S qqA .S	(ba	innaß .wo	w Keview (Beceint Ackn	-tso9 .7 5. Post-i 1. pist. i	1. Approvati 2. Release 3. Infomotio	'S'	71 10-CM-3- 10 or N/t	(see M) (see M)
(I) & (I) (H) roifisogsiQ				(9)	lettimenetT to	of noseeR		gnator (F)	giseQ levo	orqqA
·····	1			~3.4	T		1		·	
				······			+			
	eji2-	vstem Jsef Jzef	,700 fer S beted	-9709 Zrans Poteg		· · · ·				24
		l leno	itera	Preop	0	· · ·	<u> </u>	1827	HMF-	Ľ
Desig- tor nator et Desig- Trans- Desig-	f Data	o noittion o bettima	itle or Dei insiT	1. (3)	No.	No.	.oN gniv	ward\fnamuco	3 (8)	no. No.
(E) (C) (H) (1)					DITTED	T ATAG	<u> </u>			101
. sətən əsnoqraf bərinpas A/N	1									
. Permit/Permit Application No.: A/N	1				•					
H-2-822403										
. Major Assm. Dwg. No.:	L ON	[X]	səY [] ¿३u	line Docume	ləss8 ngisə	a .Arr .	synsmes:	19Vî 906	11° B¢
V-1428/A-1428				•	5				÷	
ACTIC-4 (ACTIC-4	<u>"</u>							26	າລາລາ	101
Equip./Component No.:	6							. Remarks:	ioteni'e	8. 0r
A/N				su	osys 15	5.		dnju	e12/8	M-02
Purchase Order No.:	2 •6og	∕itns₽Å n	ıbizəd /	vtinontu	A neised .	9	:•/	vi0\.tqsd\.t	porg\.[c	-2. Pro
A\N	A\N 9				məcsīqə? Yeplacer	L H	noitudintsi0			
- ou tra batelag	<u>, 1</u> (u	. tevine	ing Ora	tenipin(1) :0013 .	2	(noitezit	nsor0 privis	(860	5 To
. 1'EDL 853884			JATT	IWSN	аят ата	בצואפ ם	ENGINE	2661	60	DEC
								·(P)	1 The	À

HUF-2504, REV. 0 ATTACHMENT I PAGEAU

.

HNF-1857, Rev. 0

PREOPERATIONAL TEST POTP-007, CROSS-SITE TRANSFER SYSTEM INTEGRATED TEST

G. L. Parsons Numatec Hanford Corporation, Richland, WA 99352 U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 623654 Org Code: 8C610 B&R Code: EW3120071

UC: 2030 Charge Code: N58U7 Total Pages:/5/

Key Words: Project W-058, Transfer Header, 3160, P-3125A, P-3125B, Cross-Site, transfer system slurry, Sulzer, P-102-SY, P-102-SY-02A, POTP

Abstract: This procedure tests the operability of the Project W-058 Cross-Site Transfer System booster pumps, slurry header 3160, and supernate header 3150, per the criteria given in Project W-058 Startup Test Plan, HNF-SD-W058-SUP-002.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

DATE MARECAD ID: STA: L RELFACE 2.

Approved for Public Release

A-6400-073 (01/97) GEF321

HNF-2304, REVO ATTI PG27

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 14 ISION NO.<u>0</u> Author G.A. Leshikar/J.L. Dowell Print Name/Signature APPROVAL DESIGNATOR _____SQ PROCEDURE APPROVAL BY TEST REVIEW BOARD (TRB) 12/3/97 Date 12-4-97 Operations Date 12/4/97 <u>12/4/97</u> Date 12/3/97 Jal Date TWRS Safety 12/3/97 12/3/97 Date Date Startup Engineer Quality 12-3-97 arrive Project Management Date FDNW Construction Date

HNE 1957

HNIF-2504, REVO A

ATTI PG28

1 0F 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

HNF-1857

PAGE 2 OF 14

ISION NO. O

TARI	F	0F	CONT	FNTS	PAGE
INDL		U I			

1.0	PURPOSE	3
2.0	INFORMATION	3
	 2.1 SCOPE 2.2 TERMS AND DEFINITIONS 2.3 RESPONSIBILITIES 2.4 CHANGE CONTROL 2.5 EXCEPTIONS 2.6 REFERENCES 2.7 ENVIRONMENTAL 2.8 SAFETY 2.9 RADIATION AND CONTAMINATION CONTROL 2.10 QUALITY ASSURANCE 2.11 GENERAL INFORMATION 2.12 LIMITS AND PRECAUTIONS 	3 4 5 5 5 6 6 6 7 7 8
3.0 4.0 5.0 6.0	RECORDS PREREQUISITES PROCEDURE ACCEPTANCE CRITERIA	9 9 13 13
ATT/	ACHMENTS Attachment A Attachment B Attachment C	15-

UNE. 1857

HNF-2504, REV 0

Attachment D Attachment E

ATTI PG

-2-0F-150-

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO. 0

PAGE 3 OF 14

1.0 PURPOSE

1.1 This procedure tests the operability of the Project W-058 Cross Site Transfer System booster pumps, slurry header 3160, and supernate header 3150.

2.0 INFORMATION

- 2.1 SCOPE
 - 2.1.1 The transfer system will be configured for the slurry line booster pumps to move water from a temporary reservoir located outside 6241-A Diversion Box through a loop which starts at the slurry line inside the Diversion Box, jumpers from the slurry line to the supernate line inside 6241-V Vent Station, and returns thru the supernate line. Utilizing system valves as barriers, the Diversion Box will be isolated from 241-SY-A and 241-SY-B valve pits in 200 West Area, and 6241-V Vent Station will be isolated from Lift Station 244-A in 200 East Area.
 - 2.1.2 This test will demonstrate filling, venting, and draining of the transfer headers.
 - 2.1.3 This procedure will demonstrate the operation of the following Cross Site Transfer System components:
 - Booster Pump P-3125A and VSD-1
 - Booster Pump P-3125B and VSD-2
 - 2.1.4 The following components of the Cross Site Transfer System that would normally be utilized during an actual waste transfer, are not used in this test:
 - Water Flush System
 - Valving and interlocks at 241-SY-A valve pit (jumper not yet installed)
 - Valving and interlocks at 244-A Lift Station (jumpers not yet installed)

-HNF-1857

-AA DELLA

ri PG2

3-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO.<u>O</u>

2.1.5 This procedure is governed by HNF-PRO-446 which establishes the requirements for project, program, department, or division testing activities.

2.2 TERMS AND DEFINITIONS

2.2.1	HASP	-	Health and Safety Plan
2.2.2	M&TE	-	Measurement and Test Equipment
2.2.3	MCS	-	Monitoring and Control Station
2.2.4	MOV	-	Motor Operated Valve
2.2.5	ΡI	-	Pressure Indicator
2.2.6	PIC	-	Process Instrument Calibrator
2.2.7	PID	-	Proportional Integral Derivative
2.2.8	PCU	-	Process Control Unit
2.2.9	POTP	-	Pre Operational Test Procedure
2.2.10	SOV	-	Solenoid Operated Valve
2.2.11	VTPS	-	Variable Test Pressure Source
2.2.12	TSR	-	Technical Safety Requirements

2.3 RESPONSIBILITIES

2.3.1 The Construction Forces craft personnel are responsible for:

Providing assistance during the test.

- 2.3.2 Test Director responsibilities:
 - Ensures the equipment found in Step 4.10 of this procedure is available.
 - Safe and productive accomplishment of the tests necessary to achieve startup.
 - Ensure safe working conditions and practices.
 - Ensure compliance with test documents and Technical Safety Requirements documents (TSRs) during testing.
 - Communicate and coordinate the tests with the Tank Farm Shift Managers.

 Ensure appropriate review/approval of any modifications to test procedures are completed prior to returning to work

HNIF-2504. REVO ATTI DC 21

4-0F-150

PAGE 4 OF 14

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 5 OF 14

ISION NO.<u>0</u>

- Direct line of communication and centralized point of control.
- Conducts pre-job planning meeting.
- Scheduling/rescheduling of the test as required.
- Delegates any of the above responsibilities as needed to a deputy.
- 2.3.3 Test Engineer responsibilites:
 - Conducting pre-job system walkdown.
 - Recording equipment status and data per this procedure.
 - Directing preoperational testing
 - Providing technical support during testing.
 - Providing programming support during testing.
 - Forcing data in PLC program during testing.
 - Recording data exceptions and other notes as required on the POTP Data Sheets.
 - Review test documents to validate acceptance
 - Prepare post testing documents

2.3.4 Operations Personnel responsibilities:

Observing testing activities for training purposes.

2.4 CHANGE CONTROL.

2.4.1 Test procedure administrative or editorial changes required during testing may be accommodated by the Test Engineer red-lining the controlled copy of the test procedure, if such changes will not affect operating facility safety, function, or performance and will not compromise or influence test data. Requirement changes. changes to acceptance criteria, or changes to Danger, Caution, Special Precautions, or other safety or environmental instructions must be made by engineering change notice. Such changes shall not prevent the running. of another portion of the test unaffected by the change.

JUNE 1857

NF-2504 REU

TTI PG a

-5 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

KISION NO.<u>0</u>

2.5 EXCEPTIONS

2.5.1 Exceptions to the test results will be given a sequential number and recorded on Attachment E, Test Exception Log sheet. Errors in the POTP itself shall not be processed as exceptions (see Section 2.4, CHANGE CONTROL). A Test Exception Report, Attachment D, will be filled out to record and disposition each test exception.

2.6 REFERENCES

2.6.1 The following documents were used to write or are referenced in this procedure:

- Project W-058 Startup Test Plan, WHC-SD-W058-SUP-002
- Project W-058 Replacement of Cross Site Transfer System Functional Design Criteria, WHC-SD-W058-FDC-001
- H-2-822400, Sheet 1,2 & 3, P&ID Legend
- H-2-822402, P&ID SY Valve Pits
- H-2-822403, P&ID Diversion Box 6241-A
- H-2-822404, P&ID Vent Station 6241-V
- H-2-822405, P&ID Lift Station 244-A
- H-2-822505, Electrical One-Line Diversion Box 6241-A
- H-2-822513, Sheet 1-9, Electrical Elementary Diagrams Diversion Box 6241-A
- H-6-14009, Electrical One Line Diagram Ventilation Station 6241-V
- ES-058-Y40 through Y90, Logic Diagrams
- VI 22798, Supplement 1, Electronic Pressure Transmitter, Ametek Model 88 Series
- VI 22798, Supplement 33, Air Operated Ball Valves, Herion/Hi-Gear Inc./Hytork
- VI 22798, Supplement 39, Ultrasonic Flowmeter, Panametrics
- VI 22798, Supplement 40, Slurry Transfer Pump, Sulzer Bingham Pumps

HNF-2504 REVO

1751 01.22

6 OF 150

6 OF 14

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO.<u>0</u>

2.7 ENVIRONMENTAL

2.7.1 Spills of hazardous materials should be reported to Environmental Reports group at 373-4942.

2.8 SAFETY

- Warning Operators should be aware of the possibility of coming into contact with poisonous snakes and spiders.
- 2.8.1 The following administrative procedures control work performed in this procedure:
 - Safety: HNF-PRO-074 thru -096 and HNF-PRO-100 thru -105.
 - Industrial Hygiene: HNF-PRO-110, -111, -115, -119 thru -121.
 - Tank Farm Health and Safety Plan (HASP), WHC-SD-WM-HSP-002

2.9 RADIATION AND CONTAMINATION CONTROL

2.9.1 For any work requiring entry into a radiation/ contamination area, comply with the facility requirements. The work covered by this procedure is performed outside of the tank farm and does not require entry into a radiation/contamination control area, except access is required to 241-SY-271 building.

2.10 QUALITY ASSURANCE

2.10.1 Quality Assurance shall review and approve the test procedure, the final test report and the disposition of all test exceptions. LMHC QC will witness tests performed under this POTP.

HNF-1857 HNF-2504 REVO ATTIPC 211

7-0F-150-

7 OF 14
PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO.<u>0</u>

2.11 GENERAL INFORMATION

2.11.1 All Measuring and Test Equipment (M&TE) used during performance of this procedure to collect qualitative data with the exception of timing devices shall meet the following requirements:

• Be within its current calibration cycle as evidenced by an affixed calibration label.

- Be capable of desired range.
- Have an accuracy (consistent with state-of-the-art limitations) equal to or greater than the accuracy specified in the procedure.
- 2.11.2 Timing measurements shall be made with commercially available time devices.
- 2.11.3 All readings are to be taken and recorded for each location where the capability exists (i.e. local instrument, PCU, MCS).

2.12 LIMITS AND PRECAUTIONS

- 2.12.1 If during performance of this procedure, any of the following conditions are found, immediately notify the Test Engineer:
 - Any equipment malfunction which could prevent fulfillment of it's functional requirements.
 - Personnel error or procedural inadequacy which could prevent fulfillment of procedural requirements.

The Test Engineer may choose to stop work and place equipment in a safe condition based on the significance of the malfunction, error or inadequacy.

2.12.2 The Test Engineer has overall control of the testing process and change authorization for this procedure. The Test Engineer is responsible for running the test, data collection, and ensuring compliance with all requirements in this procedure.

INF-1857 HNF-2504 REUD ATTIPG 35

-8 OF 150

8 OF 14

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 9 OF 14

ISION NO.<u>0</u>

2.12.3 Contact Test Director for additional instructions if changing plant conditions affect work or delays in work extend past end of shift.

- 2.12.4 If any waste is generated during performance of this instruction consult Facility/Plant/Area Hazardous Waste Coordinator for specific instructions to ensure compliance with HNF and DOE environmental standards, as applicable, for disposal.
- 2.12.5 Comply with FDNW and plant/facility specific lock and tag or over-tagging requirements, as applicable.

3.0 RECORDS

3.1 This procedure as well as all completed attachments/appendices are kept as a permanent record.

4.0 PREREQUISITES

The following items are prerequisite actions to be performed before Interlock Testing, Sections 2.0 and 3.0 of Attachment A. Prerequisite actions may be performed in any order.

- 4.1 Perform a walkdown of the system tested by this procedure. Test Engineer: <u>200 Subukan</u>
- 4.2 Perform a pretest briefing for all personnel involved in performance of this test. Test Director: Test D

- 4.3 All personnel who will be involved with this test have provided the required signature verification information in Attachment B Test Engineer: <u>40 Supplement</u>
- 4.4 The test engineer has verified that all appropriate components within and including the test boundary have been "b]ue" tagged. Test Engineer: <u>210 wubkar</u>

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO._O__

- The following equipment has been prepared for operation in 4.5 accordance with vendor manuals:
 - 4.5.1 Booster Pumps P-3125A and P-3125B and associated variable speed drives.

Test Engineer <u>Hadeshika</u>

4.6 Communications between personnel in 242-S and field test personnel has been verified. Test Director Ha Nuchacken

- 4.7 The official copy of this POTP and all other copies that will be used during the test have been verified to be the latest revision. Test Engineer 20 Lestuka
- 4.8 All open items have been evaluated and verified to not affect the performance of this POTP (Quality Assurance Nonconformance Reports, Construction Punch Lists, outstanding Engineering or Field Change Notices. Startup-originated Design Change Requests, Test Deficiency Reports, and Master System Punch List items) (Test Director

Test Engineer Al Deluka

The following additional items are prerequisite actions to be performed before Transfer Line Filling. Section 5.0 of Attachment A.

- OR VAPOR SEALS 4.9 VERIFY process blanks/are installed on header 3150 at 241-SY-A valve pit, header 3160 at 241-SY-B valve pit, and both headers 3150 and 3160 at 244-A Lift Station. Test Director
- 4.10 The HEPA filters in the transfer system vent lines at Station are NOT installed. Test Director

The following additional items are prerequisite actions to be performed before Booster Pump P-3125A Startup Testing, Section 7.0 of Attachment A.

4.11 VERIFY the system flowmeter FE-3125 is installed on the slurry line pipe in the Diversion Box. (See VI 22798, Supplement #39) Test Engineer: 19 Joshka

HNF-2504, REV. 0 ATTACHMENT | PAGE37

10 OF 150

10 OF 14

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 11 OF 14

ISION NO._O__

4.12 VERIFY correct parameters have been programmed into the Panametrics flowmeter DF868 electronics console, per Test Engineer's direction. (See VI 22798, Supplement #39) Recorded to Hest Logo M 12/17/97 Test Engineer:

4.13 EQUIPMENT/INSTRUMENTS

- 4.13.1 Jumper #1 (connects temporary water reservoir to slurry line upstream of booster pumps). See sketch in Attachment A, Appendix A.
 - 4.13.1.1 Connector to female Hiltap coupling, 3", stainless steel
 - 4.13.1.2 Pressure indicator (local), scale range approximately

 to 100 psig
 Manufacturer: <u>Ashcroff</u>
 Model No. <u>Durgauge</u>
 Serial No. <u>N/A</u> Calibration Date <u>3/19/97</u>
 Calibration Due Date <u>3/19/98</u> Cal, code: <u>950-31-04-007</u>
 - 4.13.1.3 Valve (isolation between supply pump and booster pumps)
 - 4.13.1.4 Piping/hose as required, 100 psig or better
 - 4.13.1.5 Pressure control valve or bypass regulator, 30 to 75 psi adjustment range, return system excess to water reservoir
 - 4.13.1.6 Supply pump, rated to provide approximately 140 gpm, to inlet of booster pump (pressure/head required is dependent on jumper properties, i.e. hose dia., length, component losses, etc).
- 4.13.2 Jumper #2 (connects slurry line to supernate line at Hiltap connectors in Vent Station). See sketch in Attachment A, Appendix A.
 - 4.13.2.1 Connector to female Hiltap coupling, 3", stainless steel, rated to 1500 psig, quantity (2)

HNF-2504, REV. 0 ATTACHMENT | PAGE38

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE

ISION NO. 0

4.13.2.2 Hose, rated to 1500 psig

4.13.3 Jumper #3 (connects supernate line in Diversion Box to temporary water reservoir). See sketch in Attachment A, Appendix A.

- 4.13.3.1 Connector to female Hiltap coupling, 3", stainless steel, rated to 1500 psig
- 4.13.3.2 Pressure indicator (local), scale range approximately 0 to 600 psig Manufacturer: <u>TRANSCOT</u> Model No.<u>DG V 95/</u>2-D) Serial No. <u>590265</u> Calibration Date <u>2/23/99</u> Calibration Due Date <u>2/23/98</u>

12 OF 14

150-

- 4.13.3.3 Flow control (throttling) valve, sized to avoid cavitation during test conditions, rated to 1500 psig
- 4.13.3.4 Pressure indicator (local), scale range approximately 0 to 300 psig Manufacturer: <u>Ashcroff</u> Model No. <u>N/A</u> Serial No. <u>N/A</u> Calibration Date <u>8/8/97</u> Calibration Due Date <u>8/8/98</u> Cal. Code: <u>950-31-04-103</u> M TTE Control No. 1020

4.13.3.5 Flow measuring device, range 0 to 200 gpm

4.13.3.6 Piping/hose as required, 100 psig or better

4.13.4 Two Variable Test Pressure Sources range 0-3000 psig.

1. Manufacturer: <u>Sensotec</u> Model No.<u>AG813-10000</u>ps; Serial No. <u>>90765</u> Calibration Date <u>1/27/97</u> Calibration Due Date <u>1/27/98</u>

2. Manufacturer: <u>WIKA</u> Model No. <u>N/A</u> Serial No. <u>BAT- PG-001</u> Calibration Date <u>11/17/9877</u> Calibration Due Date <u>11/17/98</u> Ronge -30 in Hg +0 60 p5/19

4 13.5 Clamp-on Ammeter: 0-40 Ampere. Model No. Manufacturer: NOT Calibration Date Serial No. REQUIREN Calibration Due Date D.G. HNF-2504, REV. 0 ATTACHMENT | PAGE 29 3/30/98

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

ISION	I NO	<u>0-A</u>	-	HNF-1857	PAGE 13 OF 14
			4.13.6	Multi-meter 0-600V. Manufacturer: Model No Serial No Calibration Date Calibration Due Date	NOT — REQUILEO D.G. 3/30/49
	.*		4.13.7	Process Instrument Calibrator, with 4-20 mA signal capability and simulating a 100 ohm (type 385) RTD. Manufacturer: <u>Beta</u> Model No. <u>110</u> Serial No. <u>1776</u> Calibration Date <u>7/9/97</u> Calibration Due Date <u>7/9/98</u> Cal. Social No. 617-	D.Y. 12/17/97
			4.13.8	Bucket, with volumetric markings on side, to collec drained from booster pump bearing housings	t oil
·	5.0	<i>طوع</i> ₁₂ PROCE	4,13.9 /17/97 EDURE	Decade Box Manufacturer: <u>General Resistance Inc.</u> Model No. <u>D.</u> Serial No.: <u>723</u> Calibration Date: <u>5/97</u> Calibration Due Date: <u>5/98</u>	<u>A-74-3X</u>
		5.1	Preoperati procedure.	onal testing shall be performed using Attachment A	of this
	6.0	ACCEI	PTANCE CRIT	POTP-007, CIRCUIT DRAINING IS DISURED, TH REMOVAL OF THE JUMPER, THIS JUMPER CA ERIA REMOVED WITHOUT DRAINING CIRCUIT.	NOT BE mail 4/1/98
* LUHC QC OF THU POT OF HEADERS	PID A IP WH	6.1 or WIT 144 Con ZEFORI	Transfer h Station we the booste NEGS SECTLC NERS VENTING E, THAT POPUL	Headers 3150 and 3160 from the Diversion Box to the ere filled with water; water was circulated through er pumps; and the headers were vented and drained. AND DEALNING Test Engineer Droug States Mod Burley For K Ton LMHC Quality Control PS Chineadan A	Vent them by www.coc.s.H 4/1/98
OF THIS CR	ITER	14 WA	3 NOT VIERGI FJE	411987 REF TE-001, -003, -004, -005,	<i>q 004</i> .
		ok pu	of 104 gpn of 160 gpn 9.0 and 10	$\begin{array}{c c} \text{mps/p-3125A and p-3125B operated at the design flow control of system flow feedback. (S 1 ± \mathfrak{G} gpm, under control of system flow feedback. (S 1.0). TOLEMANCE IS \pm 76 fm (SEE 1.2)$	ndition ections ECN W058-393
				Test Engineer Dory Inh	4/, j
				- LMHC Quality Control <u>PJ floundof 4.1</u> mg Baily Fox K. will	<u>.98</u> 1198 oucting 4/1/98
				<i>v</i>	

HNF-2504, REV. 0 ATTACHMENT | PAGEYO

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 14 OF 14 HNF-1857

ISION NO. 0-A

6.3 The following interlocks operate properly:

- I-2: On high pressure shutdown operating booster pump, P-3125A or P-3125B
- I-6: The operating booster pump, P-3125A or P-3125B will shutdown:
 - A) On high pump bearing temperature
 - B) On high motor winding temperature
 - C) On high vibration
 - D) On pump seal failure
 - E) On low oil level
- I-7: The pump will not be permitted to operate if the inlet pressure is lower than 10 psig
- I-9: Transfer pump P-102-SY-02A will not be permitted to operate if operating booster pump is shutdown
- I-10: Upstream transfer pump P-102-SY-02A will be shutdown if inlet pressure reaches 70 psig
- D. 9/1/94 I-14: On high discharge pressure, shutdown appropriate START ECN W-058-39 % operating pump
- I-15: The booster pump will not be permitted to operate if the associated vent and drain valves are not closed.
- I-20 (with respect to supernate line vent only); On high pressure, shutdown transfer pump P-102-SY-02A.

Test Engineer Doug Lake LMHC Quality Control <u>PJ allmender 4.1.98</u> REF TE-002 my bailing food Kellung Key 4/1/98

PREOPERA REVISION NO	TIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 132 0ATTACHMENT A
1.0	Initial Conditions / Pre-Interlock Tests
1.1	VERIFY all system instrumentation in Appendix B is calibrated. Test Engineer: <u></u>
1.2	ALIGN the Instrument Air system valves and transfer line instrument isolation valves in accordance with Appendix C. Test Engineer: <u>Jul autokan</u>
1.3 D.S. Z/2/g.1.3.1 V	VERIFY system electrical circuit breakers and disconnects are aligned in accordance with Appendix D. ERIFY ALL POALES (B3/0) ALE READER FROM PLC PRIOR TO STRATING TEL
1.4	PLACE Diversion Box Compressor SA-CMP-3101A local Start Switch in the ON position.
, 1.5	\ensuremath{PLACE} Diversion Box Compressor SA-CMP-3101A local ON/OFF Switch in the \ensuremath{ON} position.
1.6	OPEN the following valves (air supply to the SOV's and pump seal control panels):
1.1) 94 D. 11 - 2/1/95	1.6.1 IA-V-3105A OPEN Test Engineer: <u>III Julika</u> 1.6.2 IA-V-3102A OPEN Test Engineer: <u>III Julika</u> 7.6.3 For U-3105A OPEN Test Engineer: <u>III Julika</u>
1.7	After compressor has come up to operating pressure (approximately 125 to 150 psig), VERIFY air pressure supplied to Diversion Box SOV's is greater than 110 psig. $16 \qquad 0.4. 2/11/96$
Adjusted A	1.7.1 PI-3108A <u>110</u> psig CV-3100A 50 that PI-3108A reads IN/psitest Engineer: <u>Al Schukan</u>
1.8	VERIFY the air pressure supplied to the pump seals is greater than -95-psig per the pressure indicators-on the seal control panels:
,	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$

۰.

ľ

HNF-2504, REV. 0 ATTACHMENT / PAGE42

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 2 OF 132

REVISION NO. 0 ATTACHMENT A 1.9 RECORD the instrument air flow rate to each pump seal per the flow indicators on the pump seal control panels: . 60 REVERTED 2/11/98 +14 SCEH 4.Z scfh 1.9.1 FI-3125A1 OWS TO BE MULTHPILLED 1.9.2 FI-3125A2 1,8 scfh 2.219scFH 3. D TO GET ACTUAL SCIH 1.9.3 FI-3125B1 _____ scfh 2.05 5274 NOTE. 1.9.4 FI-3125B2 2.8 scfh .50 SCFH est Engineer: BELOW .50 1.10 PLACE Vent Station Compressor SA-CMP-3101B local Start Switch in the ON position. 1.11 PLACE Vent Station Compressor SA-CMP-3101B local ON/OFF Switch in the ON position. 1.12 **OPEN** the following valve (air supply to SOV's): 24 Les hukan D. D. 21, 1/90 IA-V-3102B OPEN Test Engineer: 1.12.1 1.13 After compressor has come up to operating pressure (approximately 125 to 150 psig). **VERIFY** air pressure supplied to the Vent Station - REVENIFIED. SOV's is greater than 110 psig. 12/11/98 IN PSIG 1.13.1 PI-3108B <u>||Z</u> psig Test Engineer: Al dela NOTE: The following 6 steps require access to 241-SY-271 building. 1.14 **OPEN** Transfer Pump 241-SY-02A Main Disconnect. Test Engineer:

1.15 LOCK & TAG Transfer Pump 241-SY-02A Main Disconnect OPEN. Test Engineer:

1.17 INSULATE motor leads.

1.18 **REMOVE** Lock & Tag from Transfer Pump 241-SY-02A Main Disconnect. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT | PAGE43

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 3 OF 132 REVISION NO. 0 ATTACHMENT A 1.19 CLOSE Transfer Pump 241-SY-02A Main Disconnect. 99 Test Engineer: 1.20 OPEN VSD-1 Main Disconnect. 1.21 LOCK & TAG VSD-1 Main Disconnect OPEN. NA Test Engineer: _ 1.22 DISCONNECT Booster Pump (P-3125A) Motor Leads T1, T2, & T3. Tape the ends and stow within the enclosure. Ha Lilika Test Engineer: * Verified leads T1: T2, T3 disconnected. Were previously disconnected to complete me Porp's-001 thru -005. M white 12/19/ 1.23 REMOVE Lock & Tag from VSD-1 Main Disconnect. NA Test Engineer: 1.24 CLOSE VSD-1 Main Disconnect. Test Engineer: _ <u>All Johnka</u> 1.25 OPEN VSD-2 Main Disconnect. 1.26 LOCK & TAG VSD-2 Main Disconnect OPEN. Test Engineer: N/A 1.27 DISCONNECT Booster Pump (P-3125B) Motor Leads T1, T2, & T3. Tape the ends and stow within the enclosure. NA Test Engineer: _ * Disconnected previously per above. 1.28 REMOVE Lock & Tag from VSD-2 Main Disconnect. Test Engineer: ____ 1.29 CLOSE VSD-2 Main Disconnect. NA SA Lehika Test Engineer:

HNF-2504, REV. 0 ATTACHMENT 1 PAGE 44

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 4 OF 132

REVISION NO. 0

ATTACHMENT A

D.G. 2/12/98

REVENIFIED FOR RETEST 1.30 POSITION P-3125A drain valves and vent valve as follows:

Valve No.	Description	MCS Position	Initials
MOV-3125AA	P-3125A Drain Valve	CLOSED	HAL
MOV-3125AB	P-3125A Drain Valve	CLOSED	Hul
MOV-3125AC	P-3125A Drain Valve	- CLOSED	10f
MOV-3125AD	P-3125A Drain Valve	CLOSED	Luf
MOV-3125AE	P-3125A Drain Valve	CLOSED	Ha L
MOV-3125AF	P-3125A Drain Valve	CLOSED	Gal
MOV-3125AG	P-3125A Drain Valve	CLOSED	Haf-
MOV-3125AH	P-3125A Drain Valve	CLOSED	Bay
MOV-3125AJ	P-3125A Drain Valve	CLOSED	49L
MOV-3125AK	P-3125A Vent Valve	CLOSED	19L

Test Engineer: <u>Ha Lufuka</u>

1.31 **POSITION** P-3125B drain valves and vent valve as follows:

Valve No.	Description	MCS Position	Initials	
MOV-3125BA	P-3125B Drain Valve	CLOSED	In 2	D.G. 2/12/98
MOV-31258B	P-3125B Drain Valve	CLOSED	201	
MOV-3125BC	P-3125B Drain Valve	CLOSED	Hay	
MOV-31258D	P-3125B Drain Valve	CLOSED	Haf	[]
MOV-3125BE	P-3125B Drain Valve	CLOSED	HAL] .
MOV-3125BF	P-3125B Drain Valve	CLOSED	Hal]-
MOV-3125BG	P-3125B Drain Valve	CLOSED	Lat	
MOV-3125BH	P-3125B Drain Valve	CLOSED	Laf	
MOV-3125BJ	P-3125B Drain Valve	CLOSED	Lay] /
MOV-3125BK	P-3125B Vent Valve	CLOSED	201	
· ·	Test	Engineer:	YA Jesh	kan

HNF-2504, REV. 0 ATTACHMENT I PAGE45

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

EVISION NO	. <u>0</u>	HNF-1857 PAGE 5 OF 132 ATTACHMENT A	
1.32	VERIFY	the following on the MCS:	rifie RETO
	1.32.1	TRANSFER mode is illuminated on MCS screen PCU-1 for P-102-SY-02A transfer pump. Test Engineer: D.D.D.	
	1.32.2	PAL-3100A COMPRESSOR PRESSURE LOW is illuminated in GREEN on the display for Diversion Box 6241-A. Test Engineer:	
	1.32.3	PAL-3100B COMPRESSOR PRESSURE LOW is illuminated in GREEN on the display for Vent Station 6241-V. Test Engineer:	
	1.32.4	LDA-3160 ENCASEMENT LEAK DETECTION is illuminated in GREEN on the display for Diversion Box 6241-A. Test Engineer: <u>44</u>	
	1.32.5	LDA-3150 SUMP LEAK DETECTION is illuminated in GREEN on the display for Diversion Box 6241-A. Test Engineer:	
	1.32.6	LDA-3161 ENCASEMENT LEAK DETECTION is illuminated in GREEN on the display for Vent Station 6241-V. Test Engineer:	
	1.32.7	LDA-3151 SUMP LEAK DETECTION is illuminated in GREEN on the display for Vent Station 6241-V. Test Engineer:	
	1.32.8	LDA-3162 ENCASEMENT LEAK DETECTION is illuminated in GREEN on the display for 244A Lift Station. Test Engineer:	
	1.32.9	Pump P-841 Status OFF is illuminated on the display for 244A Lift Station. Test Engineer:	

HNF-2504, REV. 0 ATTACHMENT / PAGE44

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 6 OF 132 HNF-1857

ATTACHMENT A

Signatures Transferred from Rev. O

REVERIFICE FOR RETEST

D. 9.2

2.0

REVISION NO. 0-A

248 12/16/97

Booster Pump P-3125A Interlock Test - Interlocks 2,6,7,9,10,14,15,20

Steps 2.1 through 2.24 must be completed prior to attempting to start the booster pump. THIS IS A SIMULATED START, neither the booster pump shaft nor the transfer pump shaft will rotate because the motor leads have been lifted in Section 1.0.

2.1 **PRESS** the OFF key on VSD-1 keypad.

VERIFY the OFF key is illuminated on VSD-1 keypad. 22 12/12/97 Test Engineer:

2.3 **PRESS** the LOCAL key on VSD-1 keypad.

2.4 **PRESS** the MONITOR key on VSD-1 keypad.

VERIFY the MONITOR and DRIVE READY LEDs are illuminated on VSD-1. D. St. 198 2:5

NOTE: The variable speed drive has a minimum frequency output of 2 Hz, corresponding to a minimum motor speed of 120 rpm, which may or may not produce enough torque to cause the pump shaft to rotate. Disconnecting the leads to the motor assures the pump shaft can not rotate. However, the VSD, being a current controlled type, will trip out if it is started without a load unless the NO MOTOR TEST MODE parameter is enabled.

19 2/12/98 2.6 PRESS the Control Speed DOWN arrow until FREQ SET equals 2 Hz. Test Engineer: ___

2.7 SET-UP VSD-1 for simulated motor operation per the following steps.

2.7.1 PRESS the PROGRAM key on VSD-1 keypad.

2.7.2 SELECT PARAM and PRESS the ENTER key.

2.7.3 SCROLL thru the list of drive parameters using the UP and DOWN arrows until ACCEL TIME is shown.

2.7.4 PRESS the LINE key (moves cursor from upper to lower line).

HNF-2504, REV. 0 ATTACHMENT / PAGE47

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 7 OF 132 HNF-1857 ATTACHMENT A REVISION NO. 0 LEVENFIER -0A - CHANGED TO 5 ON 2/12/98 D.D. Tirla (2.7.5 SELECT 20 and PRESS the ENTER key. Test Engineer: 2.7.6 SCROLL thru the list of drive parameters using the UP and DOWN arrows until DECEL TIME is shown. 2.7.7 PRESS the LINE key 112/98 NA 12/12/97 20 and PRESS the ENTER key. 2.7.8 SELECT-Test Engineer: All des žŏ 2.7.9 SCROLL thru the list of drive parameters using the UP and DOWN arrows until NO MOTOR TEST MODE is shown. 2 7.10 PRESS the LINE key. SELECT YES (under NO MOTOR TEST MODE) and PRESS the 2.7.11ENTER key. 1 Jestukin Test Engineer: _ 28 PRESS the MONITOR key on VSD-1 keypad. PRESS the REMOTE key on VSD-1 keypad (enables speed reference from 2.9 ASI the MCS). Test Engineer: 2.10 PRESS the AUTO key on VSD-1 keypad (enables start/stop control from the MCS). Test Engineer: All 2.11 VERIFY P-102-SY-02A Transfer Pump DRIVE STOPPED is illuminated on MCS screen PCU-1. 2/12/98 Test Engineer: 2.12 VERIFY ENABLE ENERGIZED, REMOTE, and OFF are illuminated on MCS screen PCU-2 for Booster Pump P-3125A. Test Engineer: 2.13 SELECT the PID MAN Button on MCS screen PCU-2 for Booster Pump P-3125A.

HNF-2504, REV. 0 ATTACHMENT | PAGE48

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 8 OF 132

REVISION NO. 0

ATTACHMENT A

2.14 SET the Fluid FLOW (SP) value to 0 gpm on MCS screen PCU-2 for Booster Pump P-3125A. $\mathcal{D}_{\mathcal{A}}, z/\mu/9\%$ Test Engineer: $\mathcal{D}_{\mathcal{A}}, z/\mu/9\%$

TO BLOW TESTING OF LOW OIL LEVEL SENSOR.

NOTE: The following two steps are required to override Interlock 7. If steps are completed out of sequence, make sure a VTPS is connected to PT-3125A and set at 20 psig or else the booster pump will not start. $for \in C \circ G$ # 162 # 162 # 162

2.15 CONNECT a VTPS to the calibration port next to PT-3125A.

Derived SET the VTPS to approximately 20 psig. Derived Set the VTPS to approximately 20 psig. To mice for this interact while De ponces in mice software to mice testing of Low oil Level Sensons NOTE: The following two steps are required to override MCS logic (Ref. ES-058-Y74) requiring at least 50 psig discharge pressure, 10 seconds or more after booster pump start or pump FAILURE will appear on MCS screen PCU-2.

2.17 CONNECT the second VTPS to the calibration port next to PT-3125C.

2.18 SET the VTPS to approximately 60 psig.

NOTE: Transfer Scheme 2A must be selected and initiated in order for booster pump P-3125A be started remotely.

2.19 SELECT the Transfer Sequencing RESET button. Test Engineer:

2.20 **VERIFY** Alarm Table on MCS shows no valve positioning failures. Test Engineer: <u>Jureactore</u>

2.21 SELECT the Transfer Sequencing INITIATE Button.

2.22 SELECT the Transfer Sequencing TYPE 2A transfer buttop. Test Engineer: <u>Ill Jurhkin</u>

NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve, leak detected, 200W pump shutdown, etc). The booster pump will not start unless associated alarms are either cleared or overridden.

HNF-2504, REV. 0 ATTACHMENT | PAGE49

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 9 OF 132

REVISION NO. 0 ATTACHMENT A REVENIFIO roa RETEST 2.23 IF any of the boxes on the MCS overview screen which denote PCU-1 ρ_{L} thru PCU-5 are highlighted in RED. DETERMINE the reason why and 2/12/98 perform the following: 2.23.1Disposition the problem by fixing it and clearing alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. **RECORD** disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed. Test Engineer: 2.24 **VERIFY** the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step. SEE TEST LOG Test Engineer: _ ENTMY 2/12/98 5.24. Interlock 9: The transfer pump will not be permitted to operate if the operating booster pump is shutdown.

- 2.25 **TEST** the Transfer Pump shutoff per the following steps:
 - 2.25.1 SELECT P-3125A Booster Pump START on MCS screen PCU-2.
 - 2.25.2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:

VERIFY the RUN LED is illuminated on VSD-1, Test Engineer: _______ 2.25.3

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 10 OF 132

REVISION N	D. <u>0-A</u>	ATTACHMENT A
		Signatures Transferred from Rev. O
4 - L	2.25.4	On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data (information only):
	2.25 2.25 2.25	4.1 Motor Freq Z Hz 4.2 Motor Speed 3.3 % 4.3 Motor RPM 119 RPM
	2.25.4a	BYPASS hi/low level limit alarm on P-102-SY-02A Transfer Pump (resets after 5 minutes).
	2.25.5	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
	2.25.6	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer: <u>DG</u>
	2.25.7	PRESS the STOP key on VSD-1 keypad. Test Engineer:
	2.25.8	VERIFY the RUN LED is no longer illuminated on VSD-1. Test Engineer:)」
]. 	2.25.8a	LOWER pressure provided to PT-3125C by the VTPS to approximately 40° psig.
. . .	2.25.9	VERIFY FAILURE and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
	2.25.10	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:DG
	2.25.11	VERIFY locally that the contactor for P-102-SY-02A has OPENED. Test Engineer: \underline{DG}

PREOP	PERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 11 OF 132 ATTACHMENT A
		Signatures transferred from Rev. C
	2.25.11a	3428 12/16/97 RAISE pressure provided to PT-3125C by the VTPS to approximately 60 psig.
. ·	2.25.11b	BYPASS hi/low level limit alarm on P-102-SY-02A Transfer Pump (resets after 5 minutes).
	2.25.12	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
	2.25.13	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	2.25.14	VERIFY the RUN LED is illuminated on VSD-1. Test Engineer:G
	2.25.15	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
	2.25.16	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer: DG
	2.25.17	PRESS P-3125A Booster Pump STOP on MCS screen PCU-2.
	2.25.18	VERIFY the RUN LED is no longer illuminated on VSD-1. Test Engineer: <u>DG</u>
	2.25.19	VERIFY ENERGIZE ENABLED and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:ညရ
	2.25.20	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:DG
	2.25.21	VERIFY locally that the contactor for P-102-SY-02A has OPENED
		Test Engineer:DG
	2.25.22	DISCONNECT VTPS's from PT-3125A and PT-3125C.

HNF-2504, REV. 0 ATTACHMENT / PAGES

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 12 OF 132

 2.25.23 INSTALL software jumper (or "force" bit) to disable Interlocks 7 and 10 (booster pump inlet pressure). Test Engineer:	REVISION NO. <u>0-A</u>	ATTACHMENT A
 2.25.24 INSTALL software jumper (or "force" bit) to disable minimum discharge pressure requirement ("booster pump is running" in MCS logic, Ref. ES-058-Y74). Test Engineer:	2.25.23	INSTALL software jumper (or "force" bit) to disable Interlocks 7 and 10 (booster pump inlet pressure) Test Engineer:
Interlock 6:The operating booster pump will shut down on High Bearing Temperature. High Motor Winding Temperature. High Vibration Pump Seal Failure. and Low Oil Level.Mass ProvessorHigh Bearing Temperature TSH-3125A1Image: Mass Pice and Pic	2.25.24	INSTALL software jumper (or "force" bit) to disable minimum discharge pressure requirement ("booster pump is running" in MCS logic, Ref. ES-058-Y74) Test Engineer:
High Bearing Temperature TSH-3125A1 Image: Amage: Amag	I nterlock 6: The Tem Pum	operating booster pump will shut down on High Bearing perature, High Motor Winding Temperature, High Vibration, p Seal Failure, and Low Oil Level. <i>mcs</i> , pynemeroc
NOTE: Measuring Device is a three-wire RTD DOE 6, CALD 6, FTO AT POWERS 2.26.1 CONNECT the temperature calibrator to PCU-2B-TB2-03, PCU-2B-TB2-I3, and PCU-2B-TB2-R3. NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-03 and PCU-2B-TB2-R3 should be connected together as one lead to the instrument. 2.26.2 SELECT P-3125A Booster Pump START on MCS screen PCU-2 2.26.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: 2.26.4 VERIFY the RUN LED is illuminated on VSD-1. Test Engineer:	High Bearing Temperat 2.26 TEST TSH-	ure TSH-3125A1 \longrightarrow PM BIENT $59^{\circ}60^{\circ}F$ compares $Filee_{2}E = -30^{\circ}-78^{\circ}F$ 5° Prometer 3125A1 per the following steps: $817-79-6$
2.26.1 CONNECT the temperature calibrator to PCU-2B-TB2-03, PCU-2B-TB2-I3, and PCU-2B-TB2-R3. NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-03 and PCU-2B-TB2-R3 should be connected together as one lead to the instrument. 2.26.2 SELECT P-3125A Booster Pump START on MCS screen PCU-2 2.26.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:	NOTE: Measuring	Device is a three-wire RTD Device is a three-wire RTD
NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-03 and PCU-2B-TB2-R3 should be connected together as on lead to the instrument. 2.26.2 SELECT P-3125A Booster Pump START on MCS screen PCU-2 2.26.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON an illuminated on MCS screen PCU-2. Test Engineer: 2.26.4 VERIFY the RUN LED is illuminated on VSD-1. Test Engineer:	2.26.1	KTO AT POWP SE CONNECT the temperature calibrator to PCU-2B-TB2-03, 2 PCU-2B-TB2-I3, and PCU-2B-TB2-R3.
 2.26.2 SELECT P-3125A Booster Pump START on MCS screen PCU-2 2.26.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON an illuminated on MCS screen PCU-2. Test Engineer: 2.26.4 VERIFY the RUN LED is illuminated on VSD_1. Test Engineer: 	NOTE: If this t then PCU-2B-TB2 lead to the ins	est instrument only accepts a two lead RTD connection -O3 and PCU-2B-TB2-R3 should be connected together as one trument.
 2.26.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON ar illuminated on MCS screen PCU-2. Test Engineer:	2.26.2	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
2.26.4 VERIFY the RUN LED is illuminated on VSD_1. Test Engineer:	2.26.3	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	2.26.4	VERIFY the RUN LED is illuminated on VSD-1. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT | PAGES3

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 13 OF 132

REVISION	NO. <u>0-A</u>	ATTACHMENT A
	2.26.5	On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data (information only):
		2.26.6 Motor Freq <u>2</u> Hz 2.26.7 Motor Speed <u>3.3</u> % 2.26.8 Motor RPM <u>1/9</u> RPM
1	2.26.9	Step deleted.
1	2.26.10	Step deleted. (134.4)
	2.26.11	SET the temperature (RTD) simulator to 190°F. (133.4 \mathcal{I})
	2.26.12	VERIFY at the MCS that TSH-3125A1 alarms. Test Engineer:
	2.26.13	$\mathcal{T}_{\mathcal{R}, \mathcal{P}}\mathcal{P}\mathcal{P}\mathcal{P}$ of 201° \mathcal{P} (136.5 $\mathcal{J}\mathcal{L}$) SET the temperature (RTD) simulator to 200° F. (136 $\mathcal{J}\mathcal{L}$)
	2.26.14	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
	2.26.15	VERIFY the RUN LED is no longer illuminated on VSD-1. Test Engineer:
 ·	2.26.16	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
	2.26.17	DISCONNECT the temperature calibrator from PTO AT Pump Se PCU-2B-TB2-03, PCU-2B-TB2-I3, and PCU-2B-TB2-R3 9. \$146/17
	2.26.18	TO RTO PT POAD SILLO RECONNECT wire numbers TE3125A1-A, TE3125A1-B, and TE3125A1-C to the correct terminal points.
	2.26.19 .	VERIFY the wires are reconnected properly. Test Engineer:

-27-0F-150

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 14 OF 132 REVISION NO. 0-A ATTACHMENT A mes PAROMETER AMBIENT 57 High Bearing Temperature TSH-3125A2 COr FREEZE 2.27 TEST TSH-3125A2 per the following steps: 817-79-09-001 NOTE: Measuring Device is a three-wire RTD CA10 6/12/98 ATPOR RT D CONNECT the temperature calibrator to PCU-2B 2.27.1 PCU-2B-TB2-I4 and PCU-2B-TB2-R4. 12/16/93 NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-04 and PCU-2B-TB2-R4 should be connected together as one lead to the instrument. 2.27.2 SELECT P-3125A Booster Pump START on MCS screen PCU-2. 2.27.3 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: Dy 2.27.4 Step deleted. 2.27.5 Step deleted. TRIPPED AT 191°F (134.5 2) SET the temperature (RTD) simulator to 190°F. (1334) 2.27.6 2.27.7 VERIFY at the MCS that TSH-3125A2 alarms. TRIPPED AT ZOI F (136.5 R) SET the temperature (RTD) simulator to 200°F. (136 D) 2.27.8 2.27.9 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer: 2.27.10 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) DISCONNECT the temperature calibrator from pro PT PUMP Step 2.27.11 PCU-2B-TB2-04, PCU-2B-TB2-I4, and PCU-2B-TB2-R4. p. M RECONNECT wire numbers 70 270 AT PUMP SKID 2.27.12 TE3125A2 C to the correct terminal points. VERIFY the wires are reconnected properly 2.27.13 ATTACHMENT | PAGESS Test Engineer: HNF-2504, REV. 0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 15 OF 132 REVISION NO. 0-A ATTACHMENT A

High Motor Winding Temperature TSH-3125A.

2.28 TEST TSH-3125A per the following steps:

NOTE: Temperature sensor is a factory set, normally open temperature switch set to close at 175 $^{\rm o}{\rm F}.$

2.28.1 SELECT P-3125A Booster Pump START on MCS screen PCU-2.

2.28.2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: IP.L

- 2.28.3 Step deleted.
- 2.28.4 Step deleted.
- 2.28.5 LIFT wire TSH-3125A-1 from pump skid junction box. who are 229
- 2.28.6 VERIFY at the MCS that TAH-3125A alarms.
- 2.28.7 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
- 2.28.8 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
- 2.28.9 RE-LAND wire TSH-SI25A-1 on pump skid junction box. LIFTED STEP 2.28.5 D. J. 12/16/97

VERIFY TAH-3125A alarm clears at MCS. 2.28.10 Test Engineer: ____

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 16 OF 132 REVISION NO. _0-A_ ATTACHMENT A

High Vibration VSH-3125A1

2.29 TEST VSH-3125A1 per the following steps:

	2.29.1	At the pump skid, in the junction box for the 24 volt
	* 3-31-98	signals, DISCONNECT wire PS2(+) and connect it to the positive lead of the PIC.
	2.29.2 } 3-31-98	At the pump skid, in the junction box for the 24 volt signals, DISCONNECT wire VT-3125A1(-) and connect it to the negative lead of the PIC.
	2.29.3	SET the PIC to 4 mA.
	2.29.4	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
	2.29.5	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	2.29.6	Step deleted.
	2.29.7	Step deleted.
	2.29.8	SET the PIC to 8.8 mA corresponding to a vibration of 0.30 in/sec \pm 0.05 in/sec.
	2.29.9	VERIFY at the MCS that VSH-3125A1 alarms. Test Engineer:D.J.,
	2.29.10	TRIJFTED DT ,60 μ /sec. SET the PIC to 13.6 mA corresponding to a vibration of 0.60 in/sec ± 0.05 in/sec.
	2.29.11	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
	2.29.12	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1)
	2.29.13	DISCONNECT the PIC.
-	2.29.14	RECONNECT wire numbers PS2(+) and VT-3125A1(-) to the

 3_{31} correct terminal points. HNF-2504, REV. 0 ATTACHMENT / PAGE

-30-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 17 OF 132

REVISION NO. <u>0-A</u> ATTACHMENT A

2.29.15 RAP on the bearing housing adjacent to VE/VT-3125A1 and VERIFY output fluctuates for VI-3125A1 on MCS screen for booster pump P-3125A. Test Engineer: $D_{1}L_{1}$ $2f_{12}$

High Vibration VSH-3125A2

2.30 TEST VSH-3125A2 per the following steps:

- At the pump skid, in the junction box for the 24 volt signals, DISCONNECT wire VT-3125A2(-) and connect it to the negative lead of the PIC.
 - 2.30.3 **SET** the PIC to 4 mA.
 - 2.30.4 SELECT P-3125A Booster Pump START on MCS screen PCU-2.
 - 2.30.5 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
 - 2.30.6 Step deleted.
 - 2.30.7 Step deleted.
 - 2.30.8 SET the PIC to 8.8 mA corresponding to a vibration of 0.30 in/sec \pm 0.05 in/sec.
 - 2.30.9 VERIFY at the MCS that VSH-3125A2 alarms. Test Engineer:
 - 2.30.10 SET the PIC to 13.6 mA corresponding to a vibration of 0.60 in/sec ± 0.05 in/sec.
 - 2.30.11 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT / PAGESS

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

EVISION NO. <u>0-A</u>	ATTACHMENT A	
2.30.12	VERIFY P-102-SY-02A shut down. Test <u>Enginee</u>	(0:7/3 and 0:7/4, PCU1) r:99
2.30.13	DISCONNECT the PIC.	
× 2.30.14 3/3//98	RECONNECT wire numbers PS2(+) a correct terminal points.	nd VT-3125A2(-) to the
2.30.15	RAP on the bearing housing adja and VERIFY output fluctuates fo screen for booster pump P-3125A Test Enginee	cent to VE/VT-3125A2 r VI-3125A2 on MCS 0. r:Z
ow Oil Level LAL-3	125A1	
2.31 TEST LAI	L-3125A1 per the following steps:	
2.31.1	SELECT P-3125A Booster Pump STA	RT on MCS screen PCU-2.
2.31.2	VERIFY P-3125A Booster Pump STA illuminated on MCS screen PCU-2 Test Enginee	RT ENERGIZED and ON are r: <u></u>
2.31.3	Step deleted.	
2.31.4	Step deleted.	
2.31.5	DRAIN oil from bearing housing container until LAL-3125A1 alar IMMEDIATELY REPLACE drain plug.	Al into a measurable ms at MCS. THE N
2.31.6	MEASURE and RECORD the amount o <u>マモロ が Gallons</u> タジ	f oil drained. r: <u> </u>
2.31.7	VERIFY STATUS UNKNOWN and OFF a screen PCU-2 for booster pump P Test Enginee	re illuminated on MCS -3125A. r:,
2.31.7a	•DRAIN-remaining-oil-from-bearin	g housing Al. O.S. 2/1/
	TACUMENT L PAGES	

-32 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 19 OF 132 REVISION NO. 0-A ATTACHMENT A

<u> </u>	
+2-31.7b	
2.31.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer: <u>り, ピ, 2/こ/98</u>
2.31.9	REFILL bearing housing A1 with oil per manufacturer's instructions. Test Engineer: <u>D.J. 2/12/98</u>
2.31.10	Step deleted.

Low Oil Level LAL-3125A2

2.32 TEST LAL-3125A2 per the following steps:

- 2.32.1 SELECT P-3125A Booster Pump START on MCS screen PCU-2.
- 2.32.2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
- 2.32.3 Step deleted.
- 2.32.4 Step deleted.
- 2.32.5 DRAIN oil from bearing housing A2 into a measurable container until LAL-3125A2 alarms at MCS, THEN IMMEDIATELY REPLACE drain plug.
- 2.32.6 MEASURE and RECORD the amount of oil drained. $\frac{2.55}{\theta \mathcal{H}} \frac{g_{allons}}{r_{l_{a}}/g_{g_{a}}} \text{ Test Engineer: } \mathcal{D} \mathcal{A} \frac{r_{l_{a}}}{r_{l_{a}}/g_{g_{a}}}$

-2.32.7a DRAIN remaining oil from bearing housing Al. D.J. 2/n/98

HNF-2504, REV. 0 ATTACHMENT / PAGE 40

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 20 0F 132

1		

REVISION NO. <u>0-A</u>

PUMP SEAL

ATTACHMENT A

	-2.32.7b	MEASURE and RECORD the total amount of oil drained. gallons: Test Engineer:
	2.32.8	Step deleted.
	2.32.9	REFILL bearing housing A2 with oil per manufacturer's instructions. Test Engineer: $D. \mathcal{Y}$. $2/2/98$
	2.32.10	Step deleted.
EAL F	AILURE FAH-3	125A1
2.33	TEST FAH-31	25A1 per the following steps:
	2.33.1	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
	2.33.2	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: <u>JA Lowka</u>
	2.33.3	Step deleted.

2.33.4 Step deleted.

2.33.5 - LIFT LEAD from PCU-ZA-TB3-36, 2.33.5 - PLACE a jumper between PCU-2A-TB3-36 and - PCU-2A-TB3-37. 292 12/16/97

- 2.33.6 VERIFY at the MCS that FAH-3125A1 alarms. Test Engineer: <u>20</u> Juliikan
- 2.33.7 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A Test Engineer: <u>Ya Johnka</u>
- 2.33.8 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
- 2.33.9 REMOVE the jumper from between PCU-2A-TB3-36 and PCU-2A-TB3-37. Jul 21/16/97

HNF-2504, REV. 0 ATTACHMENT / PAGEGI

	PREOPERA REVISION NO	TIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 21 OF 132 ATTACHMENT A
		2.33.10	VERIFY the jumper is removed. Test Engineer: 19
	PUMP SEAL F	AILURE FAH-3	125A2
	2.34	TEST FAH-31	25A2 per the following steps:
		2.34.1	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
		2.34.2	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2.
ļ		2.34.3	Step deleted.
 		2.34.4 2.34.5	Step deleted. LIFH LEAD PCU-ZA-TB3-38. PLACE a jumper between PCU-2A-TB3-38 and PCU-2A-TB3-39. Mail 12/16/97
		2.34.6	VERIFY at the MCS that FAH-3125A2 alarms. Test Engineer:
		2.34.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
 		2.34.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
		2.34.9	Reconnect WIRE TO PCU-ZA-TB3-38, -REMOVE the jumper from between PCU-2A-TB3-38 and -PCU-2A-TB3-39. Mil 12/16/97
		2.34.10	VERIFY the jumper is removed. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT | PAGE 4

-35-0F-150

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 22 OF 132 REVISION NO. 0-A ATTACHMENT A PUMP SEAL FAILURE PAL-3125A1 2.35 TEST PAL-3125A1 per the following steps: 2.35.1SELECT P-3125A Booster Pump START on MCS screen PCU-2. 2 35 2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are 19.4 12/16/97 illuminated on MCS screen PCU-2. Test Engineer: 2.35.3 Step deleted. Step deleted. 2 35 4 2.35.5 LIFT the lead from PCU-2A-TB3-66. 2 35 6 VERIFY at the MCS that PAL-3125A1 alarms. Test Engineer: VERIFY STATUS UNKNOWN and OFF are illuminated on MCS 2.35.7 screen PCU-2 for booster pump P-3125A. Test Engineer: LaL VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4. PCU1) 2.35.8 Test Engineer: 2.35.9 **RECONNECT** the lead to PCU-2A-TB3-66. VERIFY the wires are reconnected properly. 2.35.10 Test Engineer:

PUMP SEAL FAILURE PAL-3125A2

2.36 TEST PAL-3125A2 per the following steps:

- 2.36.1 SELECT P-3125A Booster Pump START on MCS screen PCU-2.
- 2.36.2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:

2.36.3 Step deleted. HNF-2504, REV. 0 ATTACHMENT / PAGE@3

PR REVIS	REOPERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 23 OF 132 ATTACHMENT A
	2.36.4	Step deleted.
	2.36.5	LIFT the lead from PCU-2A-TB3-58.
	2.36.6	VERIFY at the MCS that PAL-3125A2 alarms. Test Engineer:
	2.36.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:D
	2.36.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 07/4, PCU1) Test Engineer:
	2.36.9	RECONNECT the lead to PCU-2A-TB3-58.
	2.36.10	VERIFY the wires are reconnected properly. Test Engineer:

Interlock 2: On high pressure, shutdown operating booster pump, P-3125A or P-3125B.

PAH-3168

2.37 TEST Interlock 2 for P-3125A per the following steps:

2.37.1 SELECT P-3125A Booster Pump START on MCS screen PCU-2.

2.37.2 VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:

2.37.3 CLOSE valve V-3168. Test Engineer: ______.

2.37.4 CONNECT VTPS to PT-3168 and increase pressure until PI-3168 reads 12 psig at the MCS.

2.37.5 VERIFY at the MCS that PAH-3168 Alarms.

HNF-2504, REV. 0 ATTACHMENT / PAGE(44

PREOPERA	TIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 24 OF 132
REVISION NO	. <u>0-A</u>	ATTACHMENT A
	2.37.6	verify STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:
	2.37.7	DISCONNECT the VTPS from PT-3168.
	2.37.8	OPEN valve V-3168. Test Engineer:
Interlock 1	0: Upstr inlet	ream Transfer Pump P-102-SY-02A will be shutdown if pressure reaches 70 psig.
Interlock 7	: The b inlet	pooster pump will not be permitted to operate if the pressure is lower than 10 psig.
PAH-3125A		
2.38	TEST PAH-31	25A per the following steps:
	2.38.1	CONNECT VTPS to calibration port near PT-3125A and increase pressure until PI-3125A reads 8 psig at the MCS.
	2.38.1a	$\ensuremath{CONNECT}$ a VTPS to calibration port near PT-3125C and set pressure to approximately 60 psig.
	2.38.1b	REMOVE software jumper or forced bit disabling Interlocks 7 and 10 (booster pump inlet pressure).
	2.38.1c	REMOVE software jumper or forced bit disabling minimum discharge pressure requirement ("booster pump is running" in MCS logic, Ref. ES-058-Y74).
	2.38.2	SELECT booster pump P-3125A START at the MCS.
•	2.38.3	VERIFY booster pump P-3125A STOPS after approximately 5 seconds. Mynature transferred Test Engineer: DG
	2.38.4	From KeV. U dat $n/l/[97]$ INCREASE pressure using VTPS until PI-3125A reads 12 psig at the MCS.

HNF-2504, REV. 0 ATTACHMENT | PAGE 45

38 OF 150

		PREOPERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 25 OF 132
)		REVISION NO. <u>0-A</u>	ATTACHMENT A Signatures transferred from Rev. O
		2.38.5	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
		2.38.6	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. 121(3/97) Test Engineer: DG
		2.38.6b	BYPASS hi/low level limit alarm on P-102-SY-02A Transfer Pump (resets after 5 minutes).
		2.38.7	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
		2.38.8	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer:D.G
		2.38.9	INCREASE pressure, using VTPS connected to PT-3125A, until PI-3125A reads 72 psig at the MCS.
)		2.38.10	VERIFY at the MCS that PAH-3125A alarms. Test Engineer:
	I	2.38.11	Step deleted.
		2.38.12	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:DG

HNF-2504, REV. 0 ATTACHMENT | PAGE (

	PREOPERA REVISION NO	TIONAL TE	ST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 26 OF 132 ATTACHMENT A
			Signatures transferred from Rev.
	Interlock 1	4: Օր թլ	High discharge pressure, shutdown appropriate operating mp.
	PAH-3125C		
	2.39	TEST PAH	-3125C per the following steps:
		2.39.1	SET the VTPS that is currently connected to PT-3125A to a pressure between 12 psig and 68 psig.
		2.39.2	Step deleted.
		2.39.3	SELECT P-3125A Booster Pump START on MCS screen PCU-2.
		2.39.4	VERIFY P-3125A Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. الالالالالالالالالالالالالالالالالالال
		2.39.4b	BYPASS hi/low level limit alarm on P-102-SY-02A Transfer Pump (resets after 5 minutes).
		2.39.5	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
	•	2.39.6	VERIFY DRIVE RUNNING is illuminated on MCS screen
			Test Engineer: DG
		2.39.7	INCREASE pressure, using VTPS connected to PT-3125C, until PI-3125C reads 1275 psig at the MCS.
		2.39.8	VERIFY at the MCS that PAH-3125C alarms. Test Engineer: DG
		2.39.9	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125A. Test Engineer:G
		2.39.10	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:
		2.39.11	DISCONNECT the second VTPS from PT-3125C.
)4	REV. 0 AT	TACHMENT	PAGE 07

40-0F-150

PREOP	ERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 27 OF 132
REVISION	NO. 0-A	ATTACHMENT A
		Sin Luch fulle Pup
	2 20 12	ODEN VOLVO V 21250
	2.39.12	UPEN VAIVE V-SIZOL.
		lest Engineer:
		ES 9/1/24 REURIS
		STOT ECN WOSS-39T EN
Interloc	k 15: The	booster pump will not be permitted to operate if the
	2226	ciated bypass yent and drain valves are not closed KETES?
	, 0000	
0	10 TECT Inter	alask 15 fam D 21254 non the falls ding stone.
2.4	40 IESI Inter	TOCK 15 TOP P-3125A per the for towing steps:
	2.40.1	OPEN SOV-3163.
	· .	
	2.40.2	SELECT booster pump P-3125A START at the MCS.
		\vee
	2 /0 2	VEDIEV booston nump P-3125A does NOT start - 1, day D. M
	2.40.0	VENTITI DOUSTER pullip 1-5125A does NOT Start. 12/13/17
		Test Engineer: $\underline{}$
	2.40.4	CLOSE SOV-3163.
	2 40 5	OPEN each P-3125A motor operated drain valve and vent
	2.10.0	valve one at a time from the MCS VEDIEV STATUS
		UNIVE ONE at a time from the Pics, VENTET STATUS
		UNKNOWN appears on MUS screen for P-3125A, attempt to

START P-3125A from the MCS, VERIFY P-3125A does NOT

Test Engineer:

	START, and THE	N CLOSE the asso	ociated valve.	
Valve No.	Description	MCS Position	Pump DID NOT Start	~ ~ <i>21</i> /
MOV-3125AA	P-3125A Drain Valve	OPEN	DG 12/15/97	D.G 12/98
MOV-3125AB	P-3125A Drain Valve	OPEN	DG	
MOV-3125AC	P-3125A Drain Valve	OPEN	DG	
MOV-3125AD	P-3125A Drain Valve	OPEN	DG	
MOV-3125AE	P-3125A Drain Valve	OPEN	DG	
MOV-3125AF	P-3125A Drain Valve	OPEN	DG	
MOV-3125AG	P-3125A Drain Valve	OPEN	DG	
MOV-3125AH	P-3125A Drain Valve	OPEN	DG	
MOV-3125AJ	P-3125A Drain Valve	OPEN	DG	
MOV-3125AK	P-3125A Vent Valve	OPEN	DG	

HNF-2504, REV. 0 ATTACHMENT 1 PAGE 68

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 28 OF 132 REVISION NO. 0-A ATTACHMENT A P-3125A interlock testing complete REVERINED FOR RETEST 2.41 TAKE VSD-1 out of NO MOTOR TEST MODE per the following steps. 2/12/54 2.41.1 PRESS the PROGRAM key on VSD-1 keypad. 2 41 2 SELECT PARAM and PRESS the ENTER key. 2.41.3 SCROLL thru the list of drive parameters using the UP and DOWN arrows until NO MOTOR TEST MODE is shown. 2.41.4 PRESS the LINE key. SELECT NO (under NO MOTOR TEST MODE) and PRESS the 2.41.5 ENTER key. 12 /1 o Test Engineer: 2.41.6 PRESS the MONITOR key on VSD-1 keypad VERIFY the MONITOR and DRIVE READY LEDs are 2.41.7 illuminated on VSD-1. 12/19 Test Engineer: 2.42 **DISCONNECT** the VTPS from calibration port near PT-3125A. 12/13/97 299 2.43 OPEN valve V-3125A. signative transferred Test Engineer: from Rev. O 8a1 12/16/97 Transfer Pump P-102-SY-02A Interlock 20 Interlock 20: On high pressure, shutdown P-102-SY-02A. PAH-3185 NOTE: Transfer Scheme 1 must be selected and initiated to test Interlock 20. 2.44 SELECT the Transfer Sequencing RESET button. Test Engineer: 🕗 2.45 VERIFY Alarm Table on MCS shows no valve positioning failures. Test Engineer: D.

HNF-2504, REV. 0 ATTACHMENT | PAGE(19

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 28a OF 132

REVISION NO. 0-A ATTACHMENT A

- 2.46 SELECT the Transfer Sequencing INITIATE Button.
- 2.47 SELECT the Transfer Sequencing TYPE 1 transfer button. Test Engineer: D.J.
- 2.48 IF any of the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in RED, DETERMINE the reason why and perform the following:
 - 2 48 1 Disposition the problem by fixing it and clearing alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. RECORD disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed. AN

Test Engineer:

2.49 VERIFY the boxes on the MCS overview screen which denote PCU-1 χ eff thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step. Test Engineer:

D.H -2.50 SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.

-2.51- VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1.

ENTRY 12/16/98 SEC TEST LOG

2.52 CONNECT VTPS to PT-3185 and increase pressure until PI-3185 reads 12 psig at the MCS.

2.53 VERIFY at the MCS that PAH-3185 Alarms. Test Engineer: 4)4 P-102-SY-02A SAUTDOWN (0:7/3 AND 0:7/4) PCU-1

A.V 2.54 VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1-for transfer-pump:

Test Engineer: _ A.J.

2.55 **DISCONNECT** the VTPS from calibration port near PT-3185.

2.56 OPEN valve V-3185.

HNF-2504, REV. 0 ATTACHMENT | PAGE70

est	Engineer:	£
	-	
PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 29 0F 132

ATTACHMENT A

Signatures transformed from Rev. D Hay 12/16/97

REVERSFIED

FOR

3.0 Booster Pump P-3125B Interlock Test - Interlocks 2.6.7.9.10.14.15

REVISION NO. 0-A

Steps 3.1 through 3.24 must be completed prior to attempting to start. the booster pump. THIS IS A SIMULATED START, neither the booster pump shaft nor the transfer pump shaft will rotate because the motor leads have been lifted in Section 1.0.

3.1 PRESS the OFF key on VSD-2 keypad.

3.2 VERIFY the OFF key is illuminated on VSD-2 keypad. $\frac{|z|^{2/97}}{2j_{12}}$ Test Engineer: $\frac{202}{2j_{12}}$

3.3 PRESS the LOCAL key on VSD-2 keypad.

3.4 PRESS the MONITOR key on VSD-2 keypad.

3.5 VERIFY the MONITOR and DRIVE READY LEDs are illuminated on VSD-2. Test Engineer:

NOTE: The variable speed drive has a minimum frequency output of 2 Hz, corresponding to a minimum motor speed of 120 rpm, which may or may not produce enough torque to cause the pump shaft to rotate. Disconnecting the leads to the motor assures the pump shaft can not rotate. However, the VSD, being a current controlled type, will trip out if it is started without a load unless the NO MOTOR TEST MODE parameter is enabled.

3.6 **PRESS** the Control Speed DOWN arrow until FREQ SET equals 2 Hz. Test Engineer: \underline{HA}

3.7 SET-UP VSD-2 for simulated motor operation per the following steps.

3.7.1 PRESS the PROGRAM key on VSD-2 keypad.

3,7.2 SELECT PARAM and PRESS the ENTER key.

3.7.3 SCROLL thru the list of drive parameters using the UP and DOWN arrows until ACCEL TIME is shown.

3.7.4 PRESS the LINE key (moves cursor from upper to lower line).

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 30 OF 132 REVENIFICO, ATTACHMENT A REVISION NO. _0_ white 12/12/97 3.7.5 SELECT 20 and PRESS the ENTER key. Test Engineer: 3.7.6 SCROLL thru the list of drive parameters using the UP and DOWN arrows until DECEL TIME is shown. 3.7.7 PRESS the LINE key. 3.7.8 SELECT 20- and PRESS the ENTER key. La Loluten 2/12/92 60 Test Engineer: 3.7.9 SCROLL thru the list of drive parameters using the UP and DOWN arrows until NO MOTOR TEST MODE is shown. PRESS the LINE key. 3.7.10 SELECT YES (under NO MOTOR TEST MODE) and PRESS the 3.7.11 ENTER key. Test Engineer: PRESS the MONITOR key on VSD-2 keypad. 3.8 PRESS the REMOTE key on VSD-2 keypad (enables speed reference from 3.9 the MCS). Test Engineer: 3.10 PRESS the AUTO key on VSD-2 keypad (enables start/stop control from the MCS). Test Engineer: 3 11 VERIFY P-102-SY-02A Transfer Pump DRIVE STOPPED is illuminated on MCS screen PCU-1. Test Engineer: Inkan VERIFY ENABLE ENERGIZED, REMOTE, and OFF are illuminated on MCS 3.12 screen PCU-2 for Booster Pump P-3125B. Test Engineer: 3.13 SELECT the PID Manual Button on MCS screen PCU-2 for Booster Pump P-3125B

HNF-2504, REV. 0 ATTACHMENT | PAGE72

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 31 OF 132

REVISION NO. _0_

ATTACHMENT A

By. 2/4/28 3.14 SET the Fluid FLOW (SP) value to 0 gpm on MCS screen PCU-2 for Booster Pump P-31258 IL CYAS 1 12/12/97 NOTE: FOR RETEST THESE INTER COCKS WILL BE FORCED IN MES SOFTWARE TO ALCON TESTING OF LOW OIL LEVEL SENSON NOTE: The following two steps are required to override Interlock 7. If steps are completed out of sequence, make sure a VTPS is connected to PT-3125B and set at 20 psig or else the booster pump will not start. 3.15 CONNECT a VTPS to the calibration port next to PT-3125B. 3.16 SET the VTPS to approximately 20 psig. NOTE: The following two steps are required to override MCS logic (Ref. ES-058-Y74) requiring at least 50 psig discharge pressure, 10 seconds or more after booster pump start or pump FAILURE will appear on MCS screen PCU-2. 3.17 CONNECT the second VTPS to the calibration port next to PT-3125D. 3.18 SET the VTPS to approximately 60 psig. NOTE: Transfer Scheme 2B must be selected and initiated in order for booster pump P-3125B be started remotely. 3.19 SELECT the Transfer Sequencing RESET button. 2/98 2.99. Test Engineer: 2/m/sq 3.20 VERIFY Alarm Table on MCS shows no valve positioning failures. Test Engineer: ____ 3.21 SELECT the Transfer Sequencing INITIATE Button. 3.22 SELECT the Transfer Sequencing TYPE 2B transfer button Test Engineer: NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve, leak detected, etc). The booster pump will not start unless associated alarms are either cleared or over-ridden.

REVERIFIED

FOR

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 32 0F 132

REVISION NO. 0

ATTACHMENT A

- 3.23 IF any of the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in RED, DETERMINE the reason why and perform the following:
 - 3.23.1 Disposition the problem by fixing it and clearing alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. **RECORD** disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not <u>Dyf</u> performed. <u>Test Engineer:</u> <u>Dyf</u> 2/12/98
- Interlock 9: The transfer pump will not be permitted to operate if the operating booster pump is shutdown.
 - 3.25 TEST the Transfer Pump shutoff per the following steps:
 - 3.25.1 SELECT P-3125B Booster Pump START on MCS screen PCU-2.
 - 3.25.2 VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
 - 3.25.3 VERIFY the RUN LED is illuminated on VSD-2. Test Engineer: _____....



PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 33 OF 132

	REVISION NOO-A_	ATTACHMENT A	
		Signature	s transferred from Rev. 0
	3.25.4	On VSD-2 keypad, use the LINE ke Monitoring UP and DOWN arrows to displayable quantities. Use the required. RECORD the following only):	z//~/17 y and Programming and toggle thru the RIGHT arrow as data (information
1	3.25. 3.25. 3.25.	4.1 Motor Freq • Hz 4.2 Motor Speed • % 4.3 Motor RPM • RPM	
 	3.25.4a	BYPASS hi/low level limit alarm Transfer Pump (resets after 5 mi	on P-102-SY-02A nutes).
	3.25.5	SELECT P-102-SY-02A Transfer Pum PCU-1.	p START on MCS screen
	3.25.6	VERIFY DRIVE RUNNING is illumina PCU-1. Test Engineer	ted on MCS screen :Dら
	3.25.7	PRESS the STOP key on VSD-2 keyp Test Engineer	ad. :DG
	3.25.8	VERIFY the RUN LED is no longer Test Engineer	illuminated on VSD-2. : DG
	3.25.8a	LOWER pressure provided to PT-31 approximately 40 psig.	25D by the VTPS to
	3.25.9	VERIFY FAILURE and OFF are illum PCU-2 for booster pump P-3125B. Test Engineer	inated on MCS screen
	3.25.10	VERIFY DRIVE STOPPED is illumina PCU-1 for transfer pump. Test Engineer	ted on MCS screen
	3.25.11	VERIFY locally that the contactor OPENED.	r for P-102-SY-02A has
	•	lest Engineer	:

47 OF 150

PREOP	ERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 34 OF 132 ATTACHMENT A
	NO. <u>O N</u>	Signatures transferred from Rev.
	3.25.11a	<i>3_44 کا 12/16/97</i> RAISE pressure provided to PT-3125D by the VTPS to approximately 60 psig.
	3.25.11b	BYPASS hi/low level limit alarm on P-102-SY-02A Transfer Pump (resets after 5 minutes).
	3.25.12	SELECT P-3125B Booster Pump START on MCS screen PCU-2.
	3.25.13	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.25.14	VERIFY the RUN LED is illuminated on VSD-2. Test Engineer:DG
	3.25.15	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
	3.25.16	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer:DG
	3.25.17	PRESS P-3125B Booster Pump STOP on MCS screen PCU-2.
	3.25.18	VERIFY the RUN LED is no longer illuminated on VSD-2. Test Engineer: $_DG$
	3.25.19	VERIFY ENERGIZE ENABLED and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:DQ
	3.25.20	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:
	3.25.21	VERIFY locally that the contactor for P-102-SY-02A has OPENED.
	3.25.22	DISCONNECT VTPS's from PT-3125B and PT-3125D.
04 REV 0	ATTACHMENT \	PAGE7L

-48-0F-150

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 35 OF 132 ATTACHMENT A REVISION NO. 0-A 3.25.23 INSTALL software jumper (or "force" bit) to disable Interlocks 7 and 10 (booster pump inlet pressure). INSTALL software jumper (or "force" bit) to disable 3.25.24 minimum discharge pressure requirement ("booster pump is running" in MCS logic. Ref. ES-058-Y74). REVENIFIED FOR heress The operating booster pump will shut down on High Bearing 8.21. 213 /gg Interlock 6: Temperature, High Motor Winding Temperature, High Vibration, Pump Seal Failure, and Low Oil Level PYROMETER MCS 195 OF 195° F AMBIEN T High Bearing Temperature TSH-3125B1 FREEBE 3.26 TEST TSH-3125B1 per the following steps: MATE FOR PYROMETON 817-79-09-001 DUE 6/12/98 NOTE: Measuring Device is a three-wire RTD

3.26.1 CONNECT the temperature calibrator to PCU-2B-TB2-01. PCU-2B-TB2-I1, and PCU-2B-TB2-R1.

NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-O1 and PCU-2B-TB2-R1 should be connected together as one lead to the instrument.

3.26.2 SELECT P-3125B Booster Pump START on MCS screen PCU-2.

3.26.3 VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:

3.26.4 VERIFY the RUN LED is illuminated on VSD/2. Test Engineer:

RTO AT FUND

 3.26.5 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data (information only): 3.26.5.1 Motor Freq <u>2</u> Hz 3.26.5.2 Motor Speed <u>3.3</u> % 3.26.5.3 Motor RPM <u>119</u> RPM 3.26.6 Step deleted.
3.26.5.1 Motor Freq <u>2</u> Hz 3.26.5.2 Motor Speed <u>3.3</u> % 3.26.5.3 Motor RPM <u>119</u> RPM 3.26.6 Step deleted.
3.26.6 Step deleted. A^{CTUBC}
4
3.26.7 Step deleted. [9] ^o r = (134,45)
3.26.8 SET the temperature (RTD) simulator to 190° F. (133.4 S
3.26.9 VERIFY at the MCS that TSH-3125B1 alarms.
3.26.10 SET the temperature (RTD) simulator to $200^{\circ}F$. (136.0.)
3.26.11 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:
3.26.12 VERIFY the RUN LED is no longer illuminated on VSD-2. Test Engineer:
3.26.13 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
3.26.14 DISCONNECT the temperature calibrator from <u>PTP pro-</u> PCU-2B-TB2-01, PCU-2B-TB2-I1, and PCU-2B-TB2-R1.
3.26.15 RECONNECT wire numbers TE3125B1-A, TE3125B1-B, and TE3125B1-C to the correct terminal points.
3.26.16 VERIFY the wires are reconnected properly. Test Engineer:

REVEMPLE PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST FRA HNF-1857 PAGE 37 OF 132 RETES + REVISION NO. 0-A ATTACHMENT A NOTE FOR PYROMETE. 817-79-09-001 -97 METER_ HEAT GUN 190 OF High Bearing Temperature TSH-3125B2 AMBIENT 59 OF 3.27 TEST TSH-3125B2 per the following steps: -10 OP FREC26 -200°C TO 800°C NOTE: Measuring Device is a three-wire RTD CONNECT the temperature calibrator to PCU-2B-TB2-92, Ω 3.27.1 PCU-2B-TB2-I2 and PCU-2B-TB2-R2-12/16/9 NOTE: If this test instrument only accepts a two lead RTD connection then PCU-2B-TB2-02 and PCU-2B-TB2-R2 should be connected together as one lead to the instrument. 3.27.2 SELECT P-3125B Booster Pump START on MCS screen PCU-2. VERIFY P-3125B Booster Pump START ENERGIZED and ON are 3.27.3 illuminated on MCS screen PCU-2. Test Engineer: 3.27.4 Step deleted. TRIPPED AT 191° F 134.5 D) 3.27:5 Step deleted. SET the temperature (RTD) simulator to 190°F. (133, 4, \mathcal{P}) 3.27.6 VERIFY at the MCS that TSH-3125B2 alarms. 3.27.7 TRIPPED AT ZOZOF (136,9,2) SET the temperature (RTD) simulator to 200°F. (13(\mathcal{N}) 3.27.8 3.27.9 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer: 3.27.10 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) 3.27.11 DISCONNECT the temperature calibrator from RTO AT PUMP SKID PCU-2B-TB2-02, PCU-2B-TB2-I2, and PCU-2B-TB2-R2 +O RTO AT PUMP SKID RECONNECT wire numbers TE3125B2-A, TE3125B2-B, and 3.27.12 TE3125B2-C to the correct terminal points. VERIFY the wires are reconnected properly. 3.27.13 Test Engineer: HNF-2504, REV. 0 ATTACHMENT \ PAGE79

-51-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 38 OF 132 REVISION NO. _0-A_ ATTACHMENT A

High Motor Winding Temperature TSH-3125B.

3.28 TEST TSH-3125B per the following steps:

NOTE: Temperature sensor is a factory set, normally open temperature switch set to close at 175 $^{\rm o}{\rm F}$

3.28.1 SELECT P-3125B Booster Pump START on MCS screen PCU-2.

3.28.2 **VERIFY** P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: $\mathcal{D}.\mathcal{Y}.$

- 3.28.3 Step deleted.
- 3.28.4 Step deleted.

GITHER

- 3.28.5 LIFT wire TSH-3125B-1 from pump skid junction box. WIRE Port 232, ALARM CONES IN ON SUMMER ONLY NOT FOR UP 3.28.6 VERIFY at the MCS that TAH-3125B alarms. Test Engineer: D, H. BY PCS
- 3.28.7 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:
- 3.28.8 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer: ________
- 3.28.9 **RE-LAND** wire $\frac{75H-3125B-1}{2}$ on pump skid junction box.
- 3.28.10 VERIFY TAH-3125B alarm clears at MCS. Test Engineer: ______,

HNF-2504, REV. 0 ATTACHMENT 1 PAGE 20

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 39 OF 132 HNF-1857 ATTACHMENT A REVISION NO. 0-A Signatures transferred from Rev. O Lang 12/16/97 High Vibration VSH-3125B1 3.29 TEST VSH-3125B1 per the following steps: 3.29.1 At the pump skid, in the junction box for the 24 volt signals. **DISCONNECT** wire PS2(+) and connect it to the × positive lead of the PIC. 3/31/98 3.29.2 At the pump skid, in the junction box for the 24 volt signals, DISCONNECT wire VT-3125B1(-) and connect it × to the negative lead of the PIC. 3.29.3 SET the PIC to 4 mA. 3.29.4 SELECT P-3125B Booster Pump START on MCS screen PCU-2. VERIFY P-3125B Booster Pump START ENERGIZED and ON are 3.29.5 0 / 12/13/97 illuminated on MCS screen PCU-2. Test Engineer: _ 3.29.6 Step deleted. 3.29.7 Step deleted. SET the PIC to 8.8 mA corresponding to a vibration of 3.29.8 0.30 in/sec ± 0.05 in/sec. VERIFY at the MCS that VSH-3125B1 alarms 3.29.9 Test Engineer: SET the PIC to 13.6 mA corresponding to a vibration of 3.29.10 0.60 in/sec ± 0.05 in/sec. VERIFY STATUS UNKNOWN and OFF are illuminated on MCS 3 29 11 screen PCU-2 for booster pump P-3125B. Test Engineer: ____ VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4. PCU1) 3.29.12 3.29.13 DISCONNECT the PIC. RECONNECT wire numbers PS2(+) and VT-3125B1(-) to the 3 29.14 correct terminal points. 3/31/98

HNF-2504, REV. 0 ATTACHMENT I PAGESI

-53-0F-150

PREOPERATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM HNF-1857	1 INTEGRATED TEST PAGE 40 OF 132	2
REVISION NO. <u>0-A</u>	ATTACHMENT A)	LEVENIFIC FOR - RETUS
3.29.15	RAP on the bearing housing adjacent and VERIFY output fluctuates for VI screen for booster pump P-3125B. Test Engineer:	to VE/VT-3125B1 1-3125B1 on MCS	Ð9 2/13/98 -

High Vibration VSH-3125B2

3.30 TEST VSH-3125B2 per the following steps:

3.30.1 At the pump skid, in the junction box for the 24 volt signals, DISCONNECT wire PS2(+) and connect it to the positive lead of the PIC.

- 3.30.2 At the pump skid, in the junction box for the 24 volt signals, DISCONNECT wire VT-3125B2(-) and connect it to the negative lead of the PIC.
- 3.30.3 SET the PIC to 4 mA.
- 3.30.4 SELECT P-3125B Booster Pump START on MCS screen PCU-2.
- 3.30.5 VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
- 3.30.6 Step deleted.
- 3.30.7 Step deleted.
- 3.30.8 SET the PIC to 8.8 mA corresponding to a vibration of 0.30 in/sec ± 0.05 in/sec.
- 3.30.9 VERIFY at the MCS that VSH-3125B2 alarms. Test Engineer: _______.
- 3.30.10 SET the PIC to 13.6 mA corresponding to a vibration of 0.60 in/sec ± 0.05 in/sec.
- 3.30.11 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 41 OF 132 HNF-1857 REVISION NO. _O-A_ ATTACHMENT A VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) 3.30.12 Test Engineer: _____. **DISCONNECT** the PIC. 3.30.13 3.30.14 RECONNECT wire numbers PS2(+) and VT-3125B2(-) to the × 3/31/98 correct terminal points. LEVERIFIES FOR RETEST RAP on the bearing housing adjacent to VE/VT-3125B2 3.30.15 and VERIFY output fluctuates for VI-3125B2 on MCS screen for booster pump P-3125B. Test Engineer:

Low Oil Level LAL-3125B1

3.31	TEST LAL-31	25B1 per the following steps:
	3.31.1	SELECT P-3125B Booster Pump START on MCS screen PCU-2.
	3.31.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.31.3	Step deleted.
	3.31.4	Step deleted.
	3.31.5	DRAIN oil from bearing housing B1 into a measurable container until LAL-3125B1 alarms at MCS. THEN SETTING IMMEDIATELY REPLACE drain plug.
	3.31.6	MEASURE and RECORD the amount of oil drained. 155 M_{2} 24.5 gallons m_{2} Test Engineer: $9.9.2$ $2/3/g_8$
	3.31.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:
	3.31.7a	- DRAIN remaining oil from bearing housing B1. £4£ 12/04/97

HNF-2504, REV. 0 ATTACHMENT \ PAGE 83

REVISION NO	0. <u>0-A</u>	HNF-1857 ATTACHMENT A
:	3.31.7b	- MEASURE and RECORD the total amount of oil drained.
•	3.31.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
	3.31.9	REFILL bearing housing B1 with oil per manufacturer's instructions. Test Engineer:
	3.31.10	Step deleted.
Low Oil Lev	/el LAL-312	5B2
3.32	TEST LAL-	3125B2 per the following steps:
	3.32.1	SELECT P-3125B Booster Pump START on MCS screen PCU-2.
	3,32.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.32.3	Step deleted.
	3.32.3 3.32.4	Step deleted.
	3.32.3 3.32.4 3.32.5	Step deleted. Step deleted. DRAIN oil from bearing housing B2 into a measurable container until LAL-3125B2 alarms at MCS, THEN IMMEDIATELY REPLACE drain plug.
· · ·	3.32.3 3.32.4 3.32.5 3.32.6	Step deleted. Step deleted. DRAIN oil from bearing housing B2 into a measurable container until LAL-3125B2 alarms at MCS, THEN IMMEDIATELY REPLACE drain plug. MEASURE and RECORD the amount of oil drained. 250
	3.32.3 3.32.4 3.32.5 3.32.6 3.32.7	Step deleted. Step deleted. DRAIN oil from bearing housing B2 into a measurable container until LAL-3125B2 alarms at MCS, THEN IMMEDIATELY REPLACE drain plug. MEASURE and RECORD the amount of oil drained. 250 230 gallons AL Test Engineer: D.J. VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer: D.J.

ATTACHMENT | PAGE84

-56 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 43 OF 132

REVISION NO	0. <u>0-A</u>	ATTACHMENT A
	3.32.7b	MEASURE and RECORD the total amount of oil drained gallonsD.H. 14/H/47 Test Engineer:
	3.32.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
·	3.32.9	REFILL bearing housing B2 with oil per manufacturer's instructions. Test Engineer:
	3.32.10	Step deleted.
PUMP SEAL F	AILURE FAH-3	125B1
3.33	TEST FAH-31	25B1 per the following steps:
	3.33.1	SELECT P-3125B Booster Pump START on MCS screen PCU-2.
	3.33.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.33.3	Step deleted.
	3.33.4	Step deleted.
	3.33.5	LIFT the lead from PCU-2A-TB-43, -PLACE a jumper between PCU-2A-TB3-40 and - PCU-2A-TB3-41. Stall 12/16/97
	3.33:6	VERIFY at the MCS that FAH-3125B1 alarms. Test Engineer:
	3.33.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:

3.33.8 Step deleted. *Reconnect* the lead to PCU-ZA-TB-40.
3.33.9 REMOVE the jumper from between PCU-2A-TB3-40 and PCU-2A-TB3-41- 2aL (z/ib/97)

HNF-2504, REV. 0 ATTACHMENT | PAGE85

<57 OF 150

198

PREOPERA	. <u>0-A</u>	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 44 OF 1: ATTACHMENT A
	3.33.10	VERIFY the jumper is removed. Test Engineer:
PUMP SEAL F	AILURE FAH-	3125B2
3.34	TEST FAH-3	125B2 per the following steps:
	3.34.1	SELECT P-3125B Booster Pump START on MCS screen PCU-2
	3.34.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON an illuminated on MCS screen PCU-2. Test Engineer:
	3.34.3	Step deleted.
	3.34.4	Step deleted.
	3.34.5	LIFT the lead from PCU-zA-TB3-42, PLACE-a jumper-between PCU-2A-TB3-42-and PCU-2A-TB3-43, Jack 12/16/97
	3.34.6	VERIFY at the MCS that FAH-3125B2 alarms. Test Engineer:
	3.34.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B Test Engineer:
	3.34.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU: Test Engineer:
	3.34.9	Reconnect the lead to PCU-ZA-TB3-42. -REMOVE the jumper from between PCU-2A-TB3-42 and -PCU-2A-TB3-43. Kak 12/14/97
	3.34.10	VERIFY the jumper is removed. Test Engineer:

PUMP SEAL FAILURE PAL-3125B1

3.35 TEST PAL-3125B1 per the following steps:

3.35.1 SELECT P-3125B Booster Pump START on MCS screen PCU-2. HNF-2504, REV. 0 ATTACHMENT PAGES

PRE	DPERATIONAL TEST DN NO. <u>0-A</u>	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 45 OF 132 ATTACHMENT A
	3.35.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.35.3	Step deleted.
	3.35.4	Step deleted.
	3.35.5	LIFT the lead from PCU-2A-TB3-60.
	3.35.6	VERIFY at the MCS that PAL-3125B1 alarms. Test Engineer:
	3.35.7	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B Test Engineer:
	3.35.8	VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer:
·	3.35.9	RECONNECT the lead to PCU-2A-TB3-60.
	3.35.10	VERIFY the wires are reconnected properly. Test Engineer:
PUMP S	EAL FAILURE PAL-	3125B2
	3.36 TEST PAL-3	125B2 per the following steps:
	3.36.1	SELECT P-3125B Booster Pump START on MCS screen PCU-2.
	3.36.2	VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer:
	3.36.3	Step deleted.
	3.36.4	Step deleted.
	3.36.5	LIFT the lead from PCU-2A-TB3-62.
	3.36.6	VERIFY at the MCS that PAL-3125B2 alarms.
04, REV. 0	ATTACHMENTI	PAGEN PAGEN

-59-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 46 OF 132 HNF-1857 ATTACHMENT A REVISION NO. 0-A 3 36 7 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS @ 12/10/97 screen PCU-2 for booster pump P-3125B. Test Engineer: 3.36.8 VERIFY P-102-SY-02A shut down. (0:7/3 and 0:7/4, PCU1) Test Engineer: Lay **RECONNECT** the lead to PCU-2A-TB3-62. 3 36 9 3.36.10 **VERIFY** the wires are reconnected properly Test Engineer: _ 🖌 Interlock 2: On high pressure, shutdown operating booster pump, P-3125A or P-3125B PAH-3168 3.37 TEST Interlock 2 for P-3125B per the following steps: SELECT P-3125B Booster Pump START on MCS screen PCU-2. 3.37.13 37.2 VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: CLOSE valve V-3168. 3.37.3 Test Engineer: $\underline{\mathcal{D}}, \mathcal{J}$ 3.37.4 CONNECT VTPS to PT-3168 and increase pressure until PI-3168 reads 12 psig at the MCS. VERIFY at the MCS that PAH-3168 Alarms. 3.37.5 Test Engineer: _____ 3.37.6 VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer: ______ DISCONNECT the VTPS from PT-3168. 3.37.7 3.37.8 OPEN valve V-3168. Test Engineer: D.J.

HNF-2504, REV. 0 ATTACHMENT \ PAGE 88

460-0E-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 47 OF 132 REVISION NO. <u>0-A</u> ATTACHMENT A Signatures transferred from Rev. O Aul 12/16/97 Upstream Transfer Pump P-102-SY-02A will be shutdown if Interlock 10: inlet pressure reaches 70 psig. Interlock 7: The booster pump will not be permitted to operate if the inlet pressure is lower than 10 psig. PAH-3125B 3.38 TEST PAH-3125B per the following steps: 3.38.1CONNECT VTPS to the calibration port next to PT-3125B and increase pressure until PI-3125B reads 8 psig at the MCS. CONNECT a VTPS to calibration port near PT-3125D and 3.38.1a set pressure to approximately 60 psig. 3.38.1b **REMOVE** software jumper or forced bit disabling Interlocks 7 and 10 (booster pump inlet pressure). 3.38.1c **REMOVE** software jumper or forced bit disabling minimum discharge pressure requirement ("booster pump is running" in MCS logic, Ref. ES-058-Y74). 3.38.2 SELECT booster pump P-3125B START at the MCS. **VERIFY** booster pump P-3125B STOPS after approximately 3.38.3 12/13/97 5 seconds. Test Engineer: DG INCREASE pressure using VTPS until PI-3125B reads 12 3.38.4 psig at the MCS. 3.38.5 SELECT P-3125B Booster Pump START on MCS screen PCU-2. 3.38.6 VERIFY P-3125B Booster Pump START ENERGIZED and ON are illuminated on MCS screen PCU-2. Test Engineer: _____G BYPASS hi/low level limit alarm on P-102-SY-02A 3.38.6b Transfer Pump (resets after 5 minutes).

HNF-2504, REV. 0 ATTACHMENT | PAGE89

PREOPERA REVISION NO	ATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 48 OF 132 ATTACHMENT A
		Signatures transforred from k
	3.38.7	SELECT P-102-SY-02A Transfer Pump START on MCS screen PCU-1.
•	3.38.8	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer:Q
	3.38.9	INCREASE pressure, using VTPS connected to PT-3125B, until PI-3125B reads 72 psig at the MCS.
	3.38.10	VERIFY at the MCS that PAH-3125B alarms. Test Engineer: DG
1	3.38.11	Step deleted.
	3.38.12	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump.
		Test Engineer:Qq
Interlock 1	14: On H [.] pump	Test Engineer:q
Interlock 1 PAH-3125D	i4: On H pump	igh discharge pressure, shutdown appropriate operating
Interlock 1 PAH-3125D 3.39	14: On H pump TEST PAH-3:	Test Engineer: igh discharge pressure, shutdown appropriate operating 125D per the following steps:
Interlock 1 PAH-3125D 3.39	14: On H pump TEST PAH-3: 3.39.1	Test Engineer: igh discharge pressure, shutdown appropriate operating 125D per the following steps: SET the VTPS that is currently connected to PT-3125B to a pressure between 12 psig and 68 psig.
Interlock 1 PAH-3125D 3.39	 I4: On H pump TEST PAH-3: 3.39.1 3.39.2 	Test Engineer: igh discharge pressure, shutdown appropriate operating 125D per the following steps: SET the VTPS that is currently connected to PT-3125B to a pressure between 12 psig and 68 psig. Step deleted.
Interlock 1 PAH-3125D 3.39	 I4: On H pump TEST PAH-3: 3.39.1 3.39.2 3.39.3 	Test Engineer: igh discharge pressure, shutdown appropriate operating 125D per the following steps: SET the VTPS that is currently connected to PT-3125B to a pressure between 12 psig and 68 psig. Step deleted. SELECT P-3125B Booster Pump START on MCS screen PCU-2.
Interlock 1 PAH-3125D 3.39	 14: On H pump TEST PAH-3: 3.39.1 3.39.2 3.39.3 3.39.4 	Test Engineer:
Interlock 1 PAH-3125D 3.39	 14: On H pump TEST PAH-3: 3.39.1 3.39.2 3.39.3 3.39.4 3.39.4b 	Test Engineer:

	ATIONAL TEST	POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 49 OF 132
REVISION N	U. <u>U-A</u>	ATTACHMENT A Simple to clauged from Red D
·	3.39.6	VERIFY DRIVE RUNNING is illuminated on MCS screen PCU-1. Test Engineer: DG
	3.39.7	INCREASE pressure, using VTPS connected to PT-3125D, until PI-3125D reads 1275 psig at the MCS.
	3.39.8	VERIFY at the MCS that PAH-3125D alarms. Test Engineer: DG
	3.39.9	VERIFY STATUS UNKNOWN and OFF are illuminated on MCS screen PCU-2 for booster pump P-3125B. Test Engineer:QG
	3.39.10	VERIFY DRIVE STOPPED is illuminated on MCS screen PCU-1 for transfer pump. Test Engineer:
	3.39.11	DISCONNECT the second VTPS from PT-3125D.
	3.39.12	OPEN valve V-3125D. Test Engineer:G
		ECN W058-39.3
Interlock 3	15: The b assoc	pooster pump will not be permitted to opprate if the ciated bypass, vent, and drain valves are not closed.
3.40	TEST Interl	ock 15 for P-3125B per the following steps:
	3.40.1	OPEN SOV-3163.
	3.40.2	SELECT booster pump P-3125B START at the MCS.
	3 40 3	VERIFY booster pump P-3125B does NOT start. 12/19/97 2
	0.40.0	Test Engineer: <u>DG</u>

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 49a OF 132 ATTACHMENT A

REVISION NO. 0-A

3.40.5 Signatures transferred from Rev. O Aux 12/16/97

OPEN each P-3125B motor operated drain valve and vent valve one at a time from the MCS, VERIFY STATUS UNKNOWN appears on MCS screen for P-3125B, attempt to START P-3125B from the MCS, VERIFY P-3125B does NOT REVENIFICED START, and THEN CLOSE the associated valve. FOR

Valve No.	Description	MCS Position	Pump DID NOT Start
MOV-3125BA	P-3125B Drain Valve	OPEN	DG 12/15/97
MOV-3125BB	P-3125B Drain Valve	OPEN	DG
MOV-3125BC	P-3125B Drain Valve	OPEN	DG
MOV-3125BD	P-3125B Drain Valve	OPEN	DG
MOV-3125BE	P-3125B Drain Valve	OPEN	DG
MOV-3125BF	P-3125B Drain Valve	OPEN	DG
MOV-3125BG	P-3125B Drain Valve	OPEN	DG
MOV-3125BH	P-3125B Drain Valve	OPEN ·	DG
MOV-3125BJ	P-3125B Drain Valve	OPEN	PG
MOV-3125BK	P-3125B Vent Valve	OPEN	DG

Test Engineer:

P-3125B interlock testing complete

3.41 TAKE VSD-2 out of NO MOTOR TEST MODE per the following steps.

- 3.41.1 PRESS the PROGRAM key on VSD-2 keypad.
- 3.41.2 SELECT PARAM and PRESS the ENTER key.
- 3.41.3 SCROLL thru the list of drive parameters using the UP and DOWN arrows until NO MOTOR TEST MODE is shown.

PRESS the LINE key. 3.41.4 ·

SELECT NO (under NO MOTOR TEST MODE) and PRESS the 3.41.5 ENTER key. Test Engineer: _____ 2/ 17/96

HNF-2504, REV. 0 ATTACHMENT | PAGEar

-63a_OF_150

RETEST A.S. 2/13/98

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 49b OF 132 REVISION NO. _O-A_ ATTACHMENT A 3.41.6 PRESS the MONITOR key on VSD-2 keypad. 3.41.7 VERIFY the MONITOR and DRIVE READY LEDs are illuminated on VSD-2. Q. Y. Y. 198 Test Engineer: 3.42 DISCONNECT the VTPS from calibration port next to PT-3125B. 3.43 OPEN valve V-3125B. Signature transferred Test Engineer: from Rev. O

HNF-2504, REV. 0 ATTACHMENT | PAGE 3

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 50 OF 132 REVISION NO. 0 ATTACHMENT A 4.0 Initial Conditions / Pre-Transfer Loop Fill Reconnect VSDs to booster pump motors 4.1 **OPEN** VSD-1 Main Disconnect. 4.2 LOCK & TAG VSD-1 Main Disconnect OPEN. Test Engineer 4.3 RECONNECT Booster Pump (P-3125A) Motor Leads T1 & T3. Test Engineer: CLOSE VSD-1 Main Disconnect. ₱4.4 REVERSE Test Engineer: ARDER OF STEPS REMOVE Lock & Tag from VSD-1 Main Disconnect. 4.5 Test Engineer: Cizio 4.6 LOCK AND TAG VSD-2 Main Disconnect OPEN. 4.7 REMOVE Lock & Tag from VSD-2 Main Disconnect Photo Test Engineer: RECONNECT Booster Pump (P-3125B) Motor Leads T1, 7F2 4.8 ∽& T3. Test Engineer: 🤇 RENERSE r > 4.9CLOSE VSD-2 Main Disconnect. Test Engineer: _____6 RIN OR DER OF STEPS UR , אורא 4.10 REMOVE Lock & Tag from VSD-2 Main Disconnect. Test Engineer: D.G. Mrs NOTE: Perform a check of the data logger. This check may be made any time STEPS 4.11 THAN 4,15 ARE DELETED AS before the start of Section 7.0. THIS INFORMATION IN RECORDED AT THEPLC 4.11 **DISCONNECT** the output leads from system flowmeter FE-3125 to PCU-2 and CONNECT a PIC to the wires going to PCU-2. Test Engineer: 4.12 SET the PIC to output a current of 8 mA (nominal).

HNF-2504, REV. 0 ATTACHMENT | PAGEOU Э.U

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 51 OF 132

REVISION NO. 0 ATTACHMENT A

4.13 CHECK datalogger performance with VSD-1:

4.13.1 VERIFY the datalogger for the signal to VSD-1 and the flow signal is installed.

Test Engineer: _

- 4.13.2 **REMOVE** the rate-of-change (ramp) limit(s) from the control signal logic in the PCU for P-3125A. Test Engineer:
- 4.13.3 SELECT PID MAN on MCS screen PCU-2 for Booster Pump P-3125A.

Test Engineer: _____

NOTE: While in PID MANUAL, setting the Fluid FLOW (SP) to 50% of full scale (0-240 gpm) will actually send a 50% of full scale (0-3600 rpm) control signal to the pump motor via the VSD.

- 4.13.4 SET Fluid FLOW (SP) to 120 gpm (50% of full scale). Test Engineer:
- 4.13.5 BEGIN data logging of the flow signal and the signal to VSD-1. AFTER 1 minute STOP the data logger.
- 4.13.6 VERIFY the recorded signal from VSD-1 is 50% of full scale (nominal) and the flow signal is 25% of full scale (nominal).

Test Engineer: _____

4.14 CHECK datalogger performance with VSD-2:

- 4.14.1 VERIFY the datalogger for the signal to VSD-2 and the flow signal is installed. Test Engineer:
- 4.14.2 **REMOVE** the rate-of-change (ramp) limit(s) from the control signal logic in the PCU for P-3125B. Test Engineer:
- 4.14.3 SELECT PID MAN on MCS screen PCU-2 for Booster Pump P-3125B.

Test Engineer:

O.S.

TO SECOND

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 52 OF 132

ATTACHMENT A

NOTE: While in PID MANUAL, setting the Fluid FLOW (SP) to 50% of full scale (0-240 gpm) will actually send a 50% of full scale (0-3600 rpm) control signal to the pump motor via the VSD.
4.14.4 SET Fluid FLOW (SP) to 120 gpm (50% of full scale). Test Engineer:
4.14.5 BEGIN data logging of the flow signal and the signal to VSD-2. AFTER 1 minute STOP the data logger.
4.14.6 VERIFY the recorded signal from VSD-2 is 50% of full scale (nominal) and the flow signal is 25% of full scale (nominal). Test Engineer:

4.15 **DISCONNECT** the PIC from the wires to PCU-2 and **RECONNECT** flowmeter FE-3125 to the wires to PCU-2.

Test Engineer:

NOTE: SOV's that block the flow of liquid to 241-SY valve pits and to 244A lift station that are normally OPEN during Transfer Scheme 2A or 2B, must be physically CLOSED during this test. Forcing the affected SOV's OPEN in the MCS software and jumpering out the valve failure alarm for each will allow the transfer to commence.

- 4.16 INSTALL a normally open software jumper in series with N19:2/13 VALVE FAILURE Alarm for SOV-3183A. Test Engineer: D. D. 2/18/98
- 4.17 INSTALL a normally open software jumper in series with N19:2/12 VALVE FAILURE Alarm for SOV-3183B. Test Engineer: D.L. 3/13/58
- 4.18 INSTALL a normally open software jumper in series with B3/92 VALVE FAILURE Alarm for SOV-3166B. Test Engineer: D. J. 2/13/98
- 4.19 FORCE (in the MCS software) the associated bits for the following valves to the MCS position shown. VERIFY position indication given by MCS and actual position (local verification).

HNF-2504, REV. 0 ATTACHMENT \ PAGE94

REVISION NO. 0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 53 OF 132 /ISION NO. 0 ATTACHMENT A

REVISION NO. 0

Valve No Description MCS Verif. [oca] Verif Position Initials Position Initials AU SOV-3183A WT-SLL-3160 at Diversion Box OPFN CLOSED SOV-3183B WT-SLL-3160 at Diversion Box OPEN ÐЯ CLOSED 0.91 WT-SLL-3160 at Vent Station OPEN CLOSED n/o SOV-3166B 41.0550 DU- 2182A WT-SNE-3155 AT PINEASION BOX alos co WF +SAL - 3150 AF DISENSION BOX 10500 504-31821 2/13/98

NOTE: Certain SOV's in the 3150 supernate line normally CLOSED by master valve reset when initiating Transfer Scheme 2A or 2B, must be physically OPEN to allow circulation thru the Diversion Box / Vent Station loop. Forcing the affected SOV's CLOSED in the MCS software and jumpering out the valve failure alarm for each will allow the transfer to commence.

- 4.20 INSTALL a normally open software jumper on in series with N19:2/10 VALVE FAILURE Alarm for SOV-3184. Test Engineer: $- \frac{2}{13/98}$
- 4.21 INSTALL a normally open software jumper in series with B3/80 VALVE FAILURE Alarm for SOV-3165A. Test Engineer: $\mathcal{OH}^{1/3/95}$
- 4.22 FORCE (in the MCS software) the associated bits for the following valves to the MCS position shown. VERIFY MCS position indication and actual position (local verification).

Valve No.	Description	MCS Position	Verif. Initials	Local Position	Verif. Initials
SOV-3184	WT-SNL-3150 at Diversion Box	CLOSED	D.Q. 2/13/5	OPEN	Drhg 1
SOV-3165A	WT-SNL-3150 at Vent Station	CLOSED	D. J. 2/13/9	OPEN C	acros
	· · · · · · · · · · · · · · · · · · ·	Test Engin	eer: A	el. 2/15	192

NOTE: The pipe jumpers fabricated for the W-058 Project for the 244A pit are not yet installed. Therefore it is necessary to simulate the positions of the motor operated valves on the 244A jumper so that Transfer Schemes 2A and 2B will allow the booster pump to operate. Forcing the affected MOV's to the required position in the MCS software and jumpering out the valve failure alarm for each will allow the transfer to commence.

HNF-2504, REV. 0 ATTACHMENT \ PAGE97

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 54 OF 132 REVISION NO. 0-A

ATTACHMENT A

4.23 INSTALL a normally open software jumper in series with N19:4/9 VALVE FAILURE Alarm for MOV-845. D. J. 2/13/58 Test Engineer:

4.24 FORCE (in the MCS software) the associated bits for the following valves to the positions shown.

M	10V-844 10V-845	WT-SLL-31 at 244A L WT-SLL-31 244A Lift	60 Motor Operated ift Station 60 Motor Operated Station	d 3-Way Valve d Valve at	A ⇒ B OPEN	19.9.				
М	IOV-845	WT-SLL-31 244A Lift	60 Motor Operate Station	d Valve at	OPEN					
						D.L.				
				Test Engi	neer: <u>D.</u> L	1 2/13/98	REV ERIFICO			
	4.25	VERIFY the	e SOV's and MOV's ance with Append ⁻	s are aligned f ix E. Test Engi	or transfer lo neer:	op filling u/ _{fj}	D.J. 2/13/98			
	4.26	VERIFY the purge/flush ball valve is CLOSED on every SOV. Test Engineer: n/n								
	4.27 22 v ²⁻	"BLUE" TAI 4.27.1 4.27.2 4.27.3 4.27.4 4.27.5	SOV-3182A SOV-3182A SOV-3182B SOV-3183A SOV-3183B SOV-3183B SOV-3166A	ve actuators or Test Dire Test Dire Test Dire Test Dire Test Dire	the following ector: wetor:	SOV'S CLOSE C N Posin	Revenuera nov For Refest 2/13/98			

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 55 OF 132

ATTACHMENT A REVISION NO. _0_ 4.28 VERIFY instrument air pressure to the P-3125A seals is greater REVENIFICO rom than 95 psig. REFEST RA 4.28.1 PI-3125A1 psig 2/12/98 4.28.2 PI-3125A2 _psiq Test Engineer: 4.29 VERIFY instrument air pressure to the P-3125B seals is greater than 95 psig. 4.29.1 PI-3125B1 128 psig 4.29.2 PI-3125B2 128 psig Test Engineer: 4.30 VERIFY test jumper is installed between Transfer Headers 3160 and 3150 at the Vent Station per Appendix A sketch. Test Engineer: 4.31 VERIFY test jumper is installed between water supply outside Diversion Box and Transfer Header 3160 per Appendix A sketch. Test Engineer: 4.32 VERIFY test jumper is installed between Transfer Header 3150 and water supply outside Diversion Box per Appendix Asketch. Test Engineer: 12/19 4.33 VERIFY test setup is configured per Appendix A sketc Test Engineer: SEE TEST 104 ENTI SN 2/13/98

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 56 OF 132 REVISION NO. 0 ATTACHMENT A

5.0 Transfer Loop Fill

NOTE: The following procedure for filling the transfer headers with water before a transfer is tailored to the "loop" test configuration. For an actual waste transfer, the water flush system would be used and the vent valves at the Vent Station would be closed.

5.1 OPEN valve V-temp-1. 5.2 CBACK OPEN flow control valve V-temp-2. 5.3 ADJUST pressure control valve on the water tank recirculation bypass, on the supply jumper to the CLOSED position as required to facilitate filling 5.4 TURN ON supply pump. (2032() 12/19/14 NOTE: Assuming the supply pump fills the line at a rate of 150 gallons per minute, it will take approximately 25 minutes to empty a 4000 gallon tank. NOTE: The transfer line volume between the Diversion Box and Vent Station is approximately 4000 gallons. The fluid volume from the holding tank may not fill up the line to the system high point before it needs to be refilled. in which case no fluid would be detected on the downstream side. 5.5 IF fluid is detected at the temporary flowmeter, FI-temp, THEN CLOSE flow control valve V-temp-2. ELSE N/A step. To REFICE TANKER_ By 2/3/98 After supply pump breaks suction (truck emptied of fluid), perform 5.6 the following: 5.6.1 CLOSE V-temp-1. Test Engineer: 5.6.2 TURN OFF supply pump.

5.6.3 RE-FILL truck with water. DISCONNECT/RECONNECT hose, supply pump, and/or fittings as required to refill tank.

Test Engineer: _

5.7 TURN ON supply pump.

HNF-2504, REV. 0 ATTACHMENT \ PAGE(00

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 57 OF 132 ATTACHMENT A

REVISION NO. 0

- OPEN valve V-temp-1. 58
- 5.9 WHEN fluid is detected at the temporary flowmeter. FI-temp. THEN CLOSE flow control valve V-temp-2. N/A step if V-temp-2 already closed per earlier step.

Test Engineer: D. 11/19

NOTE: To completely fill the downhill leg of the loop with water, the rate of fluid addition should be slowed to allow continuous venting of air back up the line to the Vent Station. If the fill rate is too great, spillage will occur out thru vent line SNL-3152. Monitor vent line SNL-3152 for feedback on setting the fill rate.

- 5.10 **OPEN and ADJUST** pressure control valve on the water tank recirculation bypass as necessary to reduce system filling rate.
- 5.11 IF air can no longer be detected venting thru line SNL-3152 at the Vent Station (i.e. fluid is continuously discharging thru vent line(s)). THEN:
 - 5.11.1 CLOSE valve V-temp-1.
 - 5 11 2 **OBSERVE** SNI -3152 for a short time to see if any air trapped in line works its way up and vents.
 - 5 11 3 THROTTLE OPEN valve V-temp-1 as necessary.
 - 5.11.4IF supply pump breaks suction (holding tank emptied of fluid) before all air is vented from loop. THEN refill holding tank. N/A step if not performed. Test Engineer:
 - 5.11.5 CLOSE valve V-temp-1 upon continuous fluid discharge thru SNL-3152.
 - REPEAT until loop is entirely filled with liquid. 5.11.6 Test Engineer:
- 5.12 CLOSE the isolation SOV's on supernate vent line SNL-3152.

5.12.1	SOV-3185A	CLOSED Test Engineer:	
5.12.2	SOV-3185B	CLOSED Test Engineer:	

HNF-2504, REV. 0 ATTACHMENT \ PAGE(d)

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 58 OF 132

REVISION NO. 0 ATTACHMENT A

5.13 CLOSE the pump bypass SOV.

5.13.1 SOV-3163 CLOSED Test Engineer:

5.14 OPEN valve V-temp-1.

5.15 OPEN flow control valve V-temp-2.

NOTE: Use supply pump to circulate fluid through the loop and help sweep out any remaining air pockets in the transfer loop.

5.16 **CONTINUE** supply pump operation for approximately 30 minutes. Test Engineer:

5.17 CLOSE flow control value V-temp-2. Test Engineer: \mathcal{M} \mathcal{M}

5.18 CLOSE valve V-temp-1.

5.19 TURN OFF supply pump.

6.0 Post-Fill Data Recording

6.1 **RECORD** static pressures from the temporary pressure indicators:

6.1.1 PI-temp-1 (supply leg) <u>2</u> psig 6.1.2 PI-temp-2 (return leg):e--:s psig 6.1.3 PI-temp-3 (return leg) <u>15</u> psig

6.2 **RECORD** the instrument air flow rate to each pump seal per the flow indicators on the pump seal control panels:

6.2.1 FI-3125A1 Ø 1.4 scfh 3-1 @ redion 6.2.2 FI-3125A2 _____ scfh 6.2.3 FI-3125B1 _ 🖉 .5 scfh 6.2.4 FI-3125B2 4.4 5 scfh Test Engineer: M iz/p

72 °CF 150

REWERIPION

12/19

Test Engineer: <u>Juliy</u>

RETEST

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 59 OF 132

REVISION NO. _O_

ATTACHMENT A

NOTE: Those parameters with the word "isolated" in parentheses next to them should be indicating a value near zero.

6.3 RECORD initial data from MCS screen PCU-2 for Diversion Box:

49 psig PI-3125A 6.3.1 P-3125A Inlet pressure 6.3.2 P-3125A Discharge pressure PI-3125C 50 psig 49 psig PI-3125B 6.3.3 P-3125B Inlet pressure PI-3125D 6.3.4 P-3125B Discharge pressure SO psig 6.3.5 Supernate Line pressure (isolated PI-3182 psig 41 6.3.6 Supernate Line pressure (isolated) PI-3125E psiq 48 6.3.7 Supernate Line temperature TI-3125B °F PI-3183 3 6.3.8 Slurry Line pressure (isolated) psig 6.3.9 Slurry Line temperature TI-3125A 61 °F 0 6.3.10 Sump Line pressure (isolated) PI-3173 psia 2/13/68 Test Engineer: ¥

6.4 RECORD initial data from MCS screen PCU-3 for Vent Station:

8u	×4.
6.4.1 Supernate Line pressure (isolated)	PI-3126A <u> </u> S psig
6.4.2 Supernate Line temperature	TI-3126A <u>Sz</u> °F
6.4.3 Slurry Line pressure	PI-3126B psig
6.4.4 Slurry Line temperature	TI-3126B <u>7.3</u> °F
6.4.5 SNL Vent Line pressure (isolated)	PI-3185 <u>~</u> psig
6.4.6 SLL Vent Line pressure (isolated)	PI-3168 <u> 0 </u> psig
6.4.7 Sump Line pressure (isolated).	PI-3167 psig
Test Engir	neer: $(\underline{b}) \mathcal{Y} = \frac{2}{3} \frac{3}{58}$

NOTE: Neglect header pressure and temperature values given on MCS screen PCU-4 for 244A Lift Station. Instrumentation not yet installed, not within scope of this test.

6	.5 RE	CORD initial data	from MCS	screen	PCU-2 f	for	Booster	Pump	P-3125A	
	(P	V = Process Varia	ble):				21' PV			
	6.	5.1 Pump Thrust E	nd Bearing	g temp	TI-3125	Alj	^{h.} _57_	°F		
	6.	5.2 Pump Drive En	d Bearing	temp	TI-3125	5A2	_58	°F		
	6.	5.3 Motor speed			SI-3125	5A	-900	RPM		
	6.	5.4 Thrust End vi	bration		VI-3125	5A1	0.00	mil s	IPS AS	Zula
	6.	5.5 Drive End vib	ration		VI-3125	5A2	0.00	mils	IPS - I.U.	4 4 FIF
	6.	5.6 Fluid flow			FIC-312	25	<u> </u>	0	GPM	
	6.	5.7 Fluid tempera	ture		TI-3125	5	61	°F		
<u></u>	6.	5.8 Fluid Inlet p	ressure		PI-3125	5A	48	psig		
HNF-2504, REV. 0	ATTAC	HMENT I PAGE(03								

73-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

HNF-1857 PAGE 60 OF 132 ATTACHMENT A REVISION NO. 0 6.5.9 Fluid Outlet pressure PT-3125C Test Engineer: 66 RECORD initial data from MCS screen PCU-2 for Booster Pump P-3125B (PV = Process Variable): (wITA DAINE ON) D. 2/13/98 PV/ 58 6.6.1 Pump Thrust End Bearing temp TI-3125B1 ٩F ٩F 6.6.2 Pump Drive End Bearing temp TI-3125B1 lΛ 6.6.3 Motor speed SI-3125B RPM 13 0.00 mits IPS 0.8. 2/13/92 6.6.4 Thrust End vibration VI-3125B1 6.6.5 Drive End vibration VI-3125B2 0.00 mils 185 6.6.6 Fluid flow FIC-3125 0 Ó GPM 6.6.7 Fluid temperature TI-3125 ٩F 6.6.8 Fluid Inlet pressure 49 psig PI-3125B 6.6.9 Fluid Outlet pressure 50 psia PI-3125D $\mathcal{D}\mathcal{L}$ Test Engineer:

7.0 Booster Pump P-3125A Startup Test

This section verifies initial startup and operation of the installed pump. The booster pump will be operated remotely from the MCS in PID MANUAL mode, under control of input motor speed. Operating speeds are selected for purpose of tuning PID (Proportional, Integral, Derivative) flow control.

The presence of a vendor representative from Panametrics Flowmeters is very desirable, but not absolutely required for this portion of the test. Calibration of the ultrasonic flowmeter was performed at the vendor's facility. The flowmeter does not physically contact the fluid in the pipe.

7.1 VERIFY temporary water supply tank is sufficiently full of water to perform this test. Test Engineer:

The vendor representative from Sulzer Bingham pump company is 7.2 N present Test Engineer: Det Unter p-ping UGNY UNLUE FOU 3125 MIG PRESS REMOTE and AUTO on VSD-1 keypad. - "BUMP" PUMP FROM VSD CONTROL PANEL TO VERY PROPER ROTATION AND TO VALIDATE LOCAL CONTROL ("ON" THE HNF-2504, REV. 0 ATTACHMENT 1 P INSENT 7.19 74-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

HNF-1857 PAGE 61 OF 132 REVISION NO. 0 ATTACHMENT A WWONSING 2011122 99 VERIFY ENERGIZE ENABLE, REMOTE, and OFF are illuminated on MCS persons 7.4 screen PCU-2 for Booster Pump P-3125A. FON. Test Engineer RETUS 1 Select-50% speed as first operating point. SELECT PID MAN on MCS screen PCU-2 for Booster Pupp P-3125A. 7.5 7.51 SET USD RAMP TO 12 (SSECOND) Test Engineer: A : AT , MCS 70% D.H. 2/13/98 (SEE TEST LOG 168 SET Fluid FLOW (SP) to 120-gpm (50% of full scale). (This 7.6 2/18/98 corresponds to a pump speed of 1800 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 110 gpm is expected.) Test Engineer SELECT the Transfer Sequencing RESET button 7.7 Test Engineer NOTE: Valves previously "forced" to a position on the MCS for purposes of this test should not be shown as valve positioning failures because the associated valve failure alarms are jumpered out per Section 4.0. ,7.8 VERIFY Alarm Table on MCS shows no valve positioning failures. Test Engineer: 7.9 SELECT the Transfer Sequencing INITIATE Button. NOTE: Transfer Scheme 2A sets up for transfer of slurry from the 241-SY-B valve pit to the 241-A-A valve pit. MANUALLY RESITION VALUES PER APPENDIX F-1 7.10 SELECT the Transfer Sequencing TYPE 2A transfer Joy 10/19/07 Test Engineer: 7.11 VERIFY proper valve position in accordance with Appendix F-1 Data TE-002 7, 11, 1 JUNFER A-PUMP VENT VALVE SOU-DIZSAK CLOSED AT PCVZA-TOS TERMINOLS 39 & 40 FOR REFEST. D. J. 2/13/98 SEE JEST LOG ENTRY NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve. leak detected, etc). The booster pump will not start

HNF-2504, REV. 0 ATTACHMENT | PAGEIOS

unless associated alarms are either cleared or over-ridden.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 62 OF 132 HNF-1857

REVISION NO. 0

ATTACHMENT A

- 7.12 IF any of the boxes on the MCS overview screen which denote PCU-1 LIGORAL FIL thru PCU-5 are highlighted in RED, DETERMINE the reason why and FOR RETES 7 perform the following:
 - Disposition the problem by fixing it and clearing 7.12.1 alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. RECORD disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed. Test Engineer:

7.13 VERIFY the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step 50U-3125G (SEE FOST LON ENTRy 2/12/98) Ө. Н 2/13/98 OPEN SOV-3125E and SOV-3125C from the MCS. Test Engineer: 50 0.4 2/13/98

Set booster pump inlet pressure control

- 7.15 ADJUST pressure control valve on the supply jumper assembly to an arbitrary OPEN position.
- 7.16 TURN ON supply pump.
- 7.17 VERIFY water is being recirculated to holding tank.

Test Engineer: ____

Test Engineer: Q

Test Engineer

7.18 ADJUST pressure control valve on the supply jumper assembly so that the pressure indicator at the supply pump discharge reads approximately 50 psi 2/1/98 7.18.1 PI-temp-1

psig

7.19 OPEN valve V-temp-1.
PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 63 OF 132 REVISION NO. 0-A ATTACHMENT A \$62 12/19/97 7.20 -FULLY OPEN flow control valve V-temp-2. Approx "Bropent Test Engineer: _____ P/19 NOTE: IF the booster pump stops during the performance of this test unexpectedly, THEN CLOSE V-temp-1 and V-temp-2 and shut off supply pump. Determine the redson for the 197 problem i record on the Test Log. To RESTART the test, RETURN to step 7,16 and 121 Prepare to start P-3125A perform steps through step 7.25 (except for step 7,212). day REVENTFIED 7.21 NOTIFY Sulzer Bingham representative that the booster pump is to be started. D.G Test Engineer: 12/19 7.21a "BUMP" the motor to verify proper rotation direction as follows: 7.21.1a PRESS the START button on MCS screen PCU-2 for Booster Pump P-3125A. PRESS the STOP button on MCS screen PCU-2 for Booster 7.21.2a Pump P-3125A. 7.21.3a VERIFY motor shaft rotated in proper direction. Test Engineer: IMPORTANT: Be prepared to immediately shut down booster pump if so requested by Sulzer Bingham representative. To shut down the pump, PRESS the OFF key on VSD-1 keypad OR the STOP button on MCS screen PCU-2 for Booster Pump P-3125A. 7.22 **BEGIN** data logging of the flow signal and the signal to the VSD. 7.23 PRESS the START button on MCS screen PCU-2 for Booster Pump P-3125A. Jul 12/11/97 7.23. a FULLY OPEN V-temp-Z por direction of Sulzer Bingham Representative (or test engineer) Test Engineer : _ J. 7.24 VERIEY locally that P-3125A is operating. Test Engineer: SEE TEST LOG ENTRY 3/31/98 7-25 VERIFY the UP to SPEED and RUN LEDs are illuminated on VSD 1. 7.25.1 REDUCE SPEED TO 50% (120GPM) Test Engineer (See TOST LOG 2/10/95) D.S. 2/13/98 7.26 **RECORD** the following data: 1726 RPM 7.26.1 Motor speed SI-3125A 7.26.2 Flow rate FI-temp-1 GPM 7.26.3 Flow rate FIC-3125 GPM 306 psig 7.26.4 Pump inlet pressure PI-3125A HNF-2504, REV. 0

ATTACHMENT | PAGE/07

77_OF_160

	7.26.5 Pump discharge pressure PI-3125C 30/ psig	
	Test Engineer: $\underline{\mathcal{P}} \underbrace{\mathcal{A}}_{\mathcal{A}}$	98
7.27	VERIFY START ENERGIZED and ON are illuminated on MCS screen F for Booster Pump P-3125A. Test Engineer: $\underbrace{\mathcal{P}}_{\mathcal{A}}$	cu-2 '3 / 9
7.28	After flow rate as read from FIC-3125 stabilizes, STOP data logging of the flow signal and the signal to the VSD. Test Engineer:	L
Record data	from VSD-1	1.13/
7.29	Use the LINE key and Programming and Monitoring UP and DOWN a to toggle thru the displayable quantities on VSD-1 keypad. U the RIGHT arrow as required. RECORD the following data:	rrows se
	7.29.1 Motor Freq 29.5 Hz 7.29.9 Load CA Volts Z 7.29.2 Motor Speed 49.2 % 7.29.10 Line A Amps 6 7.29.3 Motor RPM 1220 RPM 7.29.11 Line B Amps 5 7.29.4 Load A Amps 90 Amps 7.29.12 Line C Amps 6 7.29.5 Load B Amps 92 Amps 7.29.13 Line AB Volts 4 7.29.6 Load C Amps 90 Amps 7.29.14 Line BC Volts 4 7.29.7 Load AB Volts 232 Volts 7.29.15 Line CA Volts 4 7.29.8 Load BC Volts 230 Volts 7.29.16 Power 25 KW	<u>30</u> V <u>4</u> A <u>5</u> A <u>5</u> V <u>90</u> V <u>90</u> V atts
	Test Engineer:	3/98
7.30	RECORD pump and system data on an Appendix G Data Sheet Test Engineer:	13/98
7.31	IF during this POTP the audible noise from the motor is exces (i.e. operating at VSD PWM inverter resonant frequency), adju the carrier frequency on VSD-1 to minimize audible noise per manufacturer's instructions (VI # 22798, Supplement 40). Test Engineer:	sive st N/, 1/98
7.32	ALLOW pump P-3125A to run for 10 more minutes. THEN RECORD pu and system data on an Appendix G Data Sheet Test Engineer: $\mathcal{D}, \mathcal{H}, \mathcal{A}_{3}$	mp /98

•

78-0F-150-

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 65 OF 132 REVISION NO. 0 ATTACHMENT A

Increase pump operating speed to 60% of full speed D. J. 2/18/98 7.33 DECREASE VSD-1 ramp-up time (to aid in determination of PID values) per the following steps. SET NAMP TO 60 (ISECOND) -PRESS the PROGRAM key on VSD-1 keypad: SELECT PARAM and PRESS the ENTER key SCROLL thru the list of drive parameters using the UP and DOWN arrows until ACCEL TIME is shown. 1651 SELECT 1 (i.e. 1 second) and PRESS the ENTER key. 1.04 Test Engineer: RATIN PRESS the MONITOR key on VSD-1 keypad. __Test_Engineer: 7.34 BEGIN data logging of the flow signal and the signal to the VSD. 7.35 SET Fluid FLOW (SP) to 144 gpm (60% of full scale). (This corresponds to a pump speed of 2160 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 130 gpm is expected.) Test Engineer: SEE TEST LOG ENTRY 3/3/98 NA. 7-36_VERIFY-the-UP-TO-SPEED-LED-on-VSD-1_turns_off_and_then_illuminates again once the new motor speed is achieved. AN 2/13/98 Test Engineer: N/A & Y Z), 5/4 7.37 After flow rate as read from FIC-3125 stabilizes, STOP data logging of the flow signal and the signal to the VSD. Test Engineer: 7.38 **RECORD** the following data: 20% RPM 7.38.1 Motor speed ST-3125A 7.38.2 Flow rate FI-temp-1 113 GPM 1975 GPM ---- 115 D.S. 7.38.3 Flow rate FIC-3125 2/13/98 PI-3125A **√**3_ psig 7.38.4 Pump inlet pressure 347 psig 7.38.5 Pump discharge pressure PI-3125C Test Engineer: HNF-2504, REV. 0 ATTACHMENT | PAGE/09

-79-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 66 OF 132

REVISION NO. 0

ATTACHMENT A

7.39 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-1 keypad. Use the RIGHT arrow as required. RECORD the following data:

7.39.1 Motor Freq	<u>35.5</u> Hz
7.39.2 Motor Speed	<u> </u>
7.39.3 Motor RPM	RPM
7.39.4 Load A Amps	<u> </u>
7.39.5 Load B Amps	<u> 109 </u> Amps
7.39.6 Load C Amps	<u>/02</u> Amps
7.39.7 Load AB Volts	<u> 277</u> Volts
7.39.8 Load BC Volts	<u>_280</u> Volts
7.39.9 Load CA Volts	<u> </u>
7.39.10 Line A Amps	<u>65</u> Amps
7.39.11 Line B Amps	6 3 Amps
7.39.12 Line C Amps	62 Amps
7.39.13 Line AB Volts	<u> 498</u> Volts
7.39.14 Line BC Volts	Volts
7.39.15 Line CA Volts	<u> 494</u> Volts
7.39.16 Power	<u> </u>

Test Engineer: D.J 2/13/98

7.40 **RECORD** pump and system data on an Appendix G Data Sheet J. 2/3/18-Test Engineer:

7.41 ALLOW pump P-3125A to run for at least 10 more minutes, THEN RECORD pump and system data on an Appendix G Data Sheet $\Omega \mathcal{J}^{2}/\mathcal{J}_{3}/\mathcal{G}_{4}$ Test Engineer:

Increase pump operating speed to 70% of full speed

- 7.42 BEGIN data logging of the flow signal and the signal to the VSD.
 - 7.43 SET Fluid FLOW (SP) to 168 gpm (70% of full scale). (This corresponds to a pump speed of 2520 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 150 gpm is expected.)

Test Engineer: _

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 67 0F 132

D. <u>O.</u> ATTACHMENT A	
After flow rate as read from FI logging of the flow signal and	C-3125 stabilizes, STOP data NMA the signal to the VSD. D. D. J. Test Engineer:
RECORD the following data:	2/13/78
7.45.1 Motor speed 7.45.2 Flow rate 7.45.3 Flow rate 7.45.4 Pump inlet pressure 7.45.5 Pump discharge pressure	SI-3125A 2425 RPM FI-temp-1 135 GPM FIC-3125 144 GPM PI-3125A 23 psig PI-3125C 440 psig Test Engineer: DJZ 1365
Use the LINE key and Programmin to toggle thru the displayable the RIGHT arrow as required. 7.46.1 Motor Freq <u>41.5</u> 7.46.2 Motor Speed <u>69.2</u> 7.46.3 Motor RPM <u>249.4</u> 7.46.4 Load A Amps <u>125</u> 7.46.5 Load B Amps <u>122</u> 7.46.6 Load C Amps <u>122</u>	g and Monitoring UP and DOWN arrows quantities on VSD-1 keypad. Use RECORD the following data: Hz 2 % 2 RPM _ Amps _ Amps _ Amps _ Amps
	After flow rate as read from FI logging of the flow signal and RECORD the following data: 7.45.1 Motor speed 7.45.2 Flow rate 7.45.3 Flow rate 7.45.3 Flow rate 7.45.5 Pump discharge pressure 7.45.5 Pump discharge pressure Use the LINE key and Programmin to toggle thru the displayable the RIGHT arrow as required. 7.46.1 Motor Freq 7.46.2 Motor Speed 7.46.3 Motor RPM 7.46.4 Load A Amps 7.46.5 Load B Amps 7.46.6 Load C Amps 7.22

, IOLE HOUGH OPECA	
7.46.3 Motor RPM	<u>2490</u> RPM
7.46.4 Load A Amps	<u>/ 2.5</u> Amps
7.46.5 Load B Amps	/22_ Amps
7.46.6 Load C Amps	<u></u> Amps
7.46.7 Load AB Volts	<u></u> Volts
7.46.8 Load BC Volts	Volts
7.46.9 Load CA Volts	<u></u>
7.46.10 Line A Amps	<u>_/o/</u> Amps
7.46.11 Line B Amps	<u>/02_</u> Amps
7.46.12 Line C Amps	99 Amps
7.46.13 Line AB Volts	<u> 497 </u> Volts
7.46.14 Line BC Volts	<u>SQS</u> Volts
7.46.15 Line CA Volts	<u>495</u> Volts
7.46.16 Power	<u>57</u> _Kilowatts

Test Engineer: D.H. 2/3/94

7.47 **RECORD** pump and system data on an Appendix G Data Sheet $\frac{2}{139B}$. Test Engineer:

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 68 OF 132 ATTACHMENT A

REVISION NO. 0

Increase pump operating speed to 80% of full speed 7.49 **BEGIN** data logging of the flow signal and the signal to the VSD. 7.50 SET Fluid FLOW (SP) to 192 gpm (80% of full scale). (This corresponds to a pump speed of 2280 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 170 gpm is expected.) Del 2/13 198 Test Engineer: 7.51 After flow rate as read from FIC-3125 stabilizes, STOP data logging of the flow signal and the signal to the VSD. Test Engineer: 7.52 **RECORD** the following data: 2833 RPM 7.52.1 Motor speed SI-3125A 7.52.2 Flow rate FI-temp-1 1*58* GPM 7.52.3 Flow rate FIC-3125 2 GPM 7.52.4 Pump inlet pressure PI-3125A psig psig 7.52.5 Pump discharge pressure PI-3125C Test Engineer:

7.53 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-1 keypad. Use the RIGHT arrow as required. **RECORD** the following data:

7 53 1 Motor Fred	4),5 Hz
7 53 2 Motor Speed	79.1 %
7.53.3 Motor RPM	2850 RPM
7.53.4 Load A Amps	152 Amps
7.53.5 Load B Amps	152 Amps
7.53.6 Load C Amps	152 Amps
7.53.7 Load AB Volts	346 Volts
7.53.8 Load BC Volts	340 Volts
7,53.9 Load CA Volts	340 Volts
7,53.10 Line A Amps	<u>ISZ</u> Amps
7.53.11 Line B Amps	156 Amps
7,53.12 Line C Amps	Amps
7.53.13 Line AB Volts	Volts
7.53.14 Line BC Volts	SOS_ Volts

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 69 OF 132

ATTACHMENT A

REVISION NO. <u>0</u>

7.53.15 Line CA Volts 495 Volts 7.53.16 Power 82 Kilowatts Test Engineer: D. y 2/13/98 7.54 RECORD pump and system data on an Appendix G Data Sheet Test Engineer: 0,4 2/13/98 PUMP SHUT DOWN ON LOW SUCTION PRESSURE SO SEEP).55 WAS SICIPAR 7.55 ALLOW pump P-3125A to run for at least 10 more minutes, THEN DUG TO THE DA RECORD pump and system data on an Appendix G Data Sheet ---DATA OBTAINED IN STEP 7.54 IS BOAD ATE FOR THIS PUMP SPEED. 7.56 **RECORD** the instrument air flow rate to the pump seals per the flow indicators on the pump seal control panels: 7.56.1 FI-3125A1 _____ scfh@126842 connection FACTON 3.0 7.56.2 FI-3125A2 0.1 scfh@130 MW Test Engineer: Del 2/13/98 Stop P-3125A 7.57 PRESS the STOP button on MCS screen PCU-2 for Booster Pump P-3125A. 7.58 VERIFY locally that P-3125A has stopped. 2/13/98 Test Engineer: 7.59 VERIFY ENABLE ENERGIZED and OFF are illuminated on MCS screen PCU-2 for Booster Pump P-3125A. Test Engineer: 7.60 VERIFY the UP TO SPEED and RUN LEDs are no longer illuminated on VSD-1. Test Engineer: ______ DA 7.61 CLOSE flow control valve V-temp-2 Test Engineer:

7.62 CLOSE V-temp-1

Test Engineer: D. H. 2/3/96

7.63 TURN OFF supply pump.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 70 OF 132 REVISION NO. 0 ATTACHMENT A

8.0 Booster Pump P-3125B Startup Test

This section verifies initial startup and operation of the installed pump. The booster pump will be operated remotely from the MCS in PID MANUAL mode, under control of input motor speed. Operating speeds are selected for the purpose of determining the appropriate PID (Proportional, Integral, Derivative) values for flow control.

The presence of a vendor representative from Panametrics Flowmeters is very desirable, but not absolutely required for this portion of the test.

8.1 VERIFY temporary water supply tank is sufficiently full of water to perform this test.

Test Engineer: <u>O.U. 411/98</u>

NOTE: If a tee was used on the supply jumper between V-temp-1 and the Hiltaps on SLL-3163 and SLL-3164, then N/A the next two steps (and substeps).

8.2 MOVE the water supply feed from P-3125A to P-3125B as follows:

8.2.1 CLOSE SOV-3125C.

Test Engineer: _______ 2/17/98

8.2.2 **VERIFY** SOV-3125D is CLOSED. Test Engineer: <u>2/17/98</u>

8.2.3 **REMOVE** supply jumper from Hiltap connector nearest SOV-3125E on transfer line SLL-3163. **ATTEMPT** to keep as little water as possible from leaking out of the supply jumper during the move.

8.2.4 IMMEDIATELY REINSTALL Hiltap connector cap securely. N/A Test Engineer:

8.2.5 **REMOVE** cap from Hiltap connector nearest SOV-3125G on SLL-3164. ATTEMPT to keep as little water as possible from leaking out of the transfer line during the move. N/R

8.2.6 IMMEDIATELY CONNECT supply jumper securely to the Hiltap connector.

Test Engineer:

-84-0F-150-

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 71 OF 132 REVISION NO. 0 ATTACHMENT A

NOTE: Circulate water thru pump P-3125B vent valve to sweep out any air pockets left inside pump or supply line due to moving the supply jumper.

8.3 **CIRCULATE** water as follows:

8.3.1 OPEN valve V-temp-1.

Test Engineer: _ P.H 2/13/98

8.3.2 CLOSE pressure control valve on the supply jumper assembly.

8.3.3 TURN ON supply pump.

8.3.4 OPEN SOV-3125D from the MCS. Test Engineer: D.D. Z/11/98

8.3.5 OPEN flow control valve V-temp-2. Test Engineer: D.g. 2/17/58

8.3.6 After circulating for approximately 10 minutes, CLOSE -SOV-3125D and THEN OPEN pump vent valve MOV-3125BK. Test Engineer:

8.3.7 After approximately 10 minutes, CLOSE V-temp-2. D. H. Y. 198

8.3.8 CLOSE MOV-3125BK.

8.3.9 CLOSE valve V-temp-1.

Test Engineer: 1. 2. 2/17/98

Test Engineer: D.S. 2/1/98

8.3.10 TURN OFF supply pump.

The vendor representative from Sulzer Bingham pump company is 8.4 present. gla 12/20/07 Test Engineer: -> 816 OFEN SOU 325GED PRESS REMOTE and ANTO on VSD-2 keypad. 8.5 2/12/96 8-4-1-"BUNP" PUMP FROM VSD CONTROL PANEL TO Test Engineer: AND TO VALIDATE LOCAL CONTROL ER ROTATION AA A.91. 2/17/98 FOR RETEST ONLY OF EN SOU -31230 TCOOL LEAVE VALUE SOU-31259 CUSE HNF-2504, REV. 0 ATTACHMENT 1 PAGE

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 72 OF 132 ATTACHMENT A REVISION NO. 0

VERIFY ENABLE ENERGIZED, REMOTE, and OFF are illuminated on MCS 8.6 screen PCU-2 for Booster Pump P-3125B. Test Engineer:

SELECT PID MAN on MCS screen PCU-2 for Booster Pump_P-3125B

Select $\frac{70}{50\%}$ speed as first operating point.

8.7

SET USD RAMP TO 12 (55E Dest Engineer: 168 70 SET Fluid FLOW (SP) to $\frac{120}{120}$ gpm ($\frac{60}{1000}$ rpm; with the temporary flow $\frac{120}{1000}$ rpm; with the temporary flow $\frac{100}{1000}$ control valve V-temp-2 fully open an actual flow of about 110 gpm is expected.) Test Engineer: D. J. 2/15/50

8.9 SELECT the Transfer Sequencing RESET button. Test Engineer:

NOTE: Valves previously "forced" to a position on the MCS for purposes of this test should not be shown as valve positioning failures because the associated valve failure alarms are jumpered out per Section 4.0.

8.10 VERIFY Alarm Table on MCS shows no valve positioning faylures Test Engineer: ______.

8.11 SELECT the Transfer Sequencing INITIATE Button.

NOTE: Transfer Scheme 2B sets up for transfer of slurry from the 241-SY-B valve pit to the 241-A-A valve pit.

8.12 SELECT the Transfer Sequencing TYPE 2B transfer button Test Engineer:

8.13 VERIFY proper valve position in accordance with Appendix F-2 Data Sheet. Test Engineer: $\underline{\mathcal{D}} \cdot \underline{\mathcal{H}} \cdot$

NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve, leak detected, etc). The booster pump will not start unless associated alarms are either cleared or over-ridden.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 73 OF 132

REVISION NO. 0

- ATTACHMENT A
- 8.14 IF any of the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in RED, DETERMINE the reason why and perform one of the following:
 - 8.14.1 Disposition the problem by fixing it and clearing alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. RECORD disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed.

Test Engineer:

8.15 VERIFY the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step.
 30 9 00 21 / Test Engineer:

1 MOUE BA D. J. 2/, 1/94

16) OPEN SOV-3125G and SOV-3125D from the MCS.

Test Engineer: _____

Set booster pump inlet pressure control

- 8.17 ADJUST pressure control valve on the supply jumper assembly to an arbitrary OPEN position.
- 8.18 TURN ON supply pump.
- 8.20 ADJUST pressure control valve on the supply jumper assembly so that the pressure indicator at the supply pump discharge reads approximately 50 psi anim

8.20.1 PI-temp-1 <u>62</u> psig

Test Engineer: D. & 4/1/90

8.21 OPEN valve V-temp-1.

Test Engineer: _______ ____

HNF-2504, REV. 0 ATTACHMENT | PAGE 11

87 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 74 OF 132 REVISION NO 0-A ATTACHMENT A

8.22	- FULLY OPEN	flow control valve V-temp-2. Approx 1/8 OPEN, Test Engineer D. 9 2/1/58
See NOTE	AFTER Step 7.	20 (page 776 f 150),
Prepare to	start P-3125	5B · ·
8.23	NOTIFY Sulz be started.	er Bingham representative that the booster pump is to Test Engineer: $D \mathcal{A} \frac{z}{1/2} \mathcal{A}$
8.23a	"BUMP" the	motor to verify proper rotation direction as follows:
	8.23.1a	PRESS the START button on MCS screen PCU-2 for Booste Pump P-3125B.
•	8.23.2a	\ensuremath{PRESS} the STOP button on MCS screen PCU-2 for Booster Pump P-3125B.
	8.23.3a	VERIFY motor shaft rotated in proper direction. Test Engineer:
		· · · · · · · · · · · · · · · · · · ·
IMPORTANT: by Sulzer B VSD-2 keypa	Be prepared ingham repre	to immediately shut down booster pump if so requested esentative. To shut down the pump, PRESS the OFF key o P button on MCS screen PCU-2 for Booster Pump P-3125B.

8.24 BEGIN datalogging of the flow signal and the signal to the VSD.

8.25 PRESS the START button on MCS screen PCU-2 for Booster Pump P-3125B. dat 12/17/17

8.25, a FULLY OPEN V-temp-2 per direction of Sulzer Bingham representative (or test engineer). 8.26 VERIFY locally that P-3125B is operating. Test Engineer: D.G. 21/198 Test Engineer: D.J. 2/17/98

N/A SEE TEST LOG ENTRY 3/3/6" 2/17/18 -8.27 VERIFY the UP TO SPEED and RUN LEDS are illuminated on VSD-2. 8.27.1 REDUCE SPEED TO 50% (120 GPM) 8.28 RECORD the following data:

8.28.1 Motor speed	SI-3125B	<u>1830</u> RPM
8.28.2 Flow rate	FI-temp-1	<u>'80</u> GPM
8.28.3 Flow rate	FIC-3125	<u> </u>
8.28.4 Pump inlet pressure	PI-3125B	<u>64</u> psig

HNF-2504, REV. 0 ATTACHMENT | PAGE 18

-88 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 75 OF 132

REVISION NO. _O-A_ ATTACHMENT A

8.28.5 Pump discharge pressure PI-3125D 300 psig

Test Engineer: Q. J. 2/19/98

- 8.29 VERIFY START ENERGIZED and ON are illuminated on MCS screen PCU-2 for Booster Pump P-3125B. Test Engineer:
- 8.30 After flow rate as read from FIC-3125 stabilizes. STOP datalogging of the flow signal and the signal to the VSD. Test Engineer: 9.91 419/98

Record data from VSD-2

8.31 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-2 keypad. Use the RIGHT arrow as required. **RECORD** the following data:

8.31.1 Motor Freq <u>30</u> Hz	7.29.9 Load CA Volts 2.35 V
8.31.3 Motor RPM RPM	7.29.11 Line B Amps <u>35</u> A
8.31.4 Load A Amps <u>90</u> Amps 8.31.5 Load B Amps <u>90</u> Amps	7.29.12 Line C Amps <u>35</u> A 7.29.13 Line AB Volts <u>492</u> V
8.31.6 Load C Amps 90 Amps	7.29.14 Line BC Volts 496 V
8.31.8 Load BC Volts <u>240</u> Volts	7.29.16 Power <u>24</u> KWatts

Test Engineer: D. & 4.9/98

8.32 **RECORD** pump and system data on an Appendix G Data Sheet 2/19/78/ Test Engineer:

8.33 ALLOW pump P-3125B to run for 10 more minutes, THEN RECORD pump and system data on an Appendix G Data Sheet 2/19/95 Test Engineer:

Increase pump operating speed to 60% of full speed

8.34 DECREASE VSD-2 ramp-up time (to aid in determination of PID See values) per the following steps. Set Ramp To 60(1 second) AT PLE

-PRESS the PROGRAM key on VSD-2 keypad

TEST

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 76 OF 132 HNF-1857 REVISION NO. 0-A ATTACHMENT A

8-34-2 SELECT PARAM and PRESS the ENTER key-SCROLL thru the list of drive parameters using the UPand DOWN arrows until ACCEL TIME is shown. SELECT 1 (i.e. 1 second) and PRESS the ENTER kev. Test Engineer: 8-35_PRESS_the_MONITOR-key-on_VSD-2_keypad. Test Engineer: 8.36 **BEGIN** datalogging of the flow signal and the signal to the VSD. 8.37 SET Fluid FLOW (SP) to 144 gpm (60% of full scale). (This corresponds to a pump speed of 2160 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 130 gpm is expected.) Test Engineer: pla SEE TEST LOG ENTRy 3/3/90 VERIFY the UP-TO SPEED LED on VSD-2-turns-off-and-then illuminates again once the new motor speed is achieved. 2 19/40 Test Engineer: 8.39 After flow rate as read from FIC-3125 stabilizes. STOP datalogging of the flow signal and the signal to the VSD. Test Engineer: 8.40 **RECORD** the following data: 2209 RPM SI-3125B 8.40.1 Motor speed FI-temp-1 GPM 8.40.2 Flow rate GPM 8.40.3 Flow rate FIC-3125 95 psiq 8.40.4 Pump inlet pressure PI-3125B 61

8.40.5 Pump discharge pressure

Test Engineer:

PI-3125D

401 psig

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNE-1857 PAGE 77 OF 132 REVISION NO. 0 ATTACHMENT A

8.41 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-2 keypad. Use the RIGHT arrow as required. RECORD the following data:

8.41.1 Motor Freq _36 8.41.2 Motor Speed 59 8.41.3 Motor RPM _2157 8.41.4 Load A Amps _102 8.41.5 Load B Amps _102 8.41.6 Load C Amps _167 8.41.7 Load AB Volts _29 8.41.8 Load BC Volts _29 8.41.9 Load CA Volts _29 8.41.10 Line A Amps _46 8.41.12 Line C Amps _55 8.41.13 Line AB Volts _94 8.41.14 Line BC Volts _94 8.41.15 Line CA Volts _49 8.41.16 Power _40	HZ HZ RPM Amps Amps Amps Volts Volts Volts Volts Amps Amps Amps Volts Volts Volts Volts Volts Volts Volts Volts Volts Kilowatts
---	---

Test Engineer: A.J. 2/19/98

8.42 **RECORD** pump and system data on an Appendix G Data Sheet 419/95 Test Engineer: A.L.

8.43 ALLOW pump P-3125B to run for at least 10 more minutes, THEN RECORD pump and system data on an Appendix G Data Sheet, 2/19/98 Test Engineer: \mathcal{P}_{2}

Increase pump operating speed to 70% of full speed

- 8.44 **BEGIN** datalogging of the flow signal and the signal to the VSD.
- 8.45 SET Fluid FLOW (SP) to 168 gpm (70% of full scale). (This corresponds to a pump speed of 2520 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 150 gpm is expected.)

y zh Test Engineer: __

HNF-2504, REV. 0 ATTACHMENT | PAGE121

-91-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 78 0F 132

ATTACHMENT A

8.46 After flow rate as read from FIC-3125 stabilizes, STOP datalogging of the flow signal and the signal to the VSD. Test Engineer:

8.47 **RECORD** the following data:

REVISION NO. 0

8.47.1 Motor speed	SI-3125B	2560 RPM
8.47.2 Flow rate	FI-temp-1	110 GPM
8.47.3 Flow rate	FIC-3125	110 GPM
8.47.4 Pump inlet pressure	PI-3125B	<u>_S</u> psig
8.47.5 Pump discharge pressure	PI-3125D	<u>_522</u> psig
		n (1 2/ /00
	Test Engineer:	0.7. 919198

8.48 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-2 keypad. Use the RIGHT arrow as required. RECORD the following data:

	2 - · ·
8.48.1 Motor Freq	<u>42</u> Hz
8.48.2 Motor Speed	%
8.48.3 Motor RPM	2520 RPM
8.48.4 Load A Amps	<u>//8</u> _ Amps
8.48.5 Load B Amps	Amps
8.48.6 Load C Amps	<u>11.2</u> Amps
8.48.7 Load AB Volts	<u>335</u> Volts
8.48.8 Load BC Volts	328 Volts
8.48.9 Load CA Volts	<u></u> Volts
8.48.10 Line A Amps	<u>76</u> Amps
8.48.11 Line B Amps	<u> </u>
8.48.12 Line C Amps	<u>80</u> Amps
8.48.13 Line AB Volts	<u>493</u> Volts
8.48.14 Line BC Volts	495 Volts
8.48.15 Line CA Volts	488 Volts
8.48.16 Power	62 Kilowatts

Durphy

Test Engineer:

8.49 **RECORD** pump and system data on an Appendix G Data Sheet Test Engineer: 2/19/98

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 79 OF 132

REVISION NO. 0

ATTACHMENT A

Increase pump operating speed to 80% of full speed

- 8.51 **BEGIN** datalogging of the flow signal and the signal to the VSD.
- 8.52 SET Fluid FLOW (SP) to 192 gpm (80% of full scale). (This corresponds to a pump speed of 2280 rpm; with the temporary flow control valve V-temp-2 fully open an actual flow of about 170 gpm is expected.) 2/19/98

Test Engineer: D.J

- 8.53 After flow rate as read from FIC-3125 stabilizes, STOP datalogging of the flow signal and the signal to the VSD. Test Engineer: D. D. 2/19/98
- 8.54 **RECORD** the following data:

8.54.1 Motor speed	SI-3125B	<u>2915</u> RPM
8.54.2 Flow rate	FI-temp-1	<u>_/20_</u> GPM
8.54.3 Flow rate	FIC-3125	<u>123</u> GPM
8.54.4 Pump inlet pressure	PI-3125B	<u>51</u> psig
8.54.5 Pump discharge pressure	PI-3125D	<u>673</u> psig

Test Engineer: D.g. 2/11/58

8.55 Use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities on VSD-2 keypad. Use the RIGHT arrow as required. RECORD the following data:

8.55.1 Motor Freq	Hz	
8.55.2 Motor Speed	<u>%</u>	
8.55.3 Motor RPM	<u>_2.880</u> RPM	
8.55.4 Load A Amps	140 Amps	
8.55.5 Load B Amps	<u>140</u> Amps	Durles
8.55.6 Load C Amps	<u>/39</u> Amps	ŕ
8.55.7 Load AB Volts	<u>384</u> Volts	
8.55.8 Load BC Volts	<u></u>	
8.55.9 Load CA Volts	<u> </u>	
8.55.10 Line A Amps	<u> </u>	
8.55.11 Line B Amps	Amps	
8.55.12 Line C Amps	115 Amps	
8.55.13 Line AB Volts	493 Volts	
8 55 14 Line BC Volts	440 Volts	

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 80 0F 132

REVISION NO. 0 ATTACHMENT A DUNKES 488 Volts 8.55.15 Line CA Volts 8 55 16 Power 86 Kilowatts Test Engineer: D. 9 2/19/9K 8.57 ALLOW pump P-3125B to run for at least 10 more minutes. THEN RECORD pump and system data on an Appendix G Data Sheet ρ_{a} Test Engineer: 8.58 RECORD the instrument air flow rate to the pump seals per the flow indicators on the pump seal control panels: Test Engineer: D.Y Stop P-3125B 8.59 PRESS the STOP button on MCS screen PCU-2 for Booster Pump P-3125B. 8.60 VERIFY locally that P-3125B has stopped. 21. 2/18/98 Test Engineer: 8.61 VERIFY ENABLE ENERGIZED and OFF are illuminated on MCS screen PCU-2 for Booster Pump P-3125B. Test Engineer: _ D. y. 2/18/98 8.62 VERIFY the UP TO SPEED and RUN LEDs are no longer illuminated on VSD-2 Test Engineer: D.H. 2/19/98 8.63 CLOSE flow control valve V-temp-2 0-2 Test Engineer: ______ 2/19/98 8.64 CLOSE V-temp-1

8.65 TURN OFF supply pump.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 81 OF 132 REVISION NO. 0 ATTACHMENT A

9.0 Booster Pump P-3125A Testing Using Flow Control

This section tests remote operation of P-3125A with pump speed control via the system flowmeter. Operation will be tested at three flows and three back pressures for a total of nine operating points.

NOTE: If a tee was used on the supply jumper between V-temp-1 and the Hiltaps on SLL-3163 and SLL-3164, then N/A the following two steps (and substeps).

9.1 MOVE the water supply feed from P-3125B to P-3125A as follows:

9.1.1 CLOSE SOV-3125D.

NID

Test Engineer: _____

9.1.2 VERIFY SOV-3125C is CLOSED.

Test Engineer:

9.1.3 **REMOVE** supply jumper from Hiltap connector nearest SOV-3125G on transfer line SLL-3164. **ATTEMPT** to keep as little water as possible from leaking out of the supply jumper during the move.

9.1.4 IMMEDIATELY REINSTALL Hiltap connector cap securely. Test Engineer:

9.1.5 REMOVE cap from Hiltap connector nearest SOV-3125E on SLL-3163. ATTEMPT to keep as little water as possible from leaking out of the transfer line during the move.

9.1.6 IMMEDIATELY CONNECT supply jumper securely to the Hiltap connector.

V SEE TEST LOG ENTRY 2/13/98 Dof 2/16/98NOTE: Circulate water thru pump P-3125A vent valve to sweep out any air pockets left inside pump or supply line due to moving the supply jumper.

9.2 CIRCULATE water as follows:

9.2.1 OPEN valve V-temp-1.

Test Engineer: D. & /26/98

9.2.2 CLOSE pressure control valve on the supply jumper assembly. HNF-2504, REV.0 ATTACHMENT \ PAGE

95 OF 150

PREOPER	ATIONAL '	TEST POTP-007, CRO HNF-	SS SITE TRA 1857	NSFER SYSTE	M INTEGRATE PAGE	D TEST 82 OF 132
REVISION N	0. <u>0</u>	ATTAC	HMENT A			
	9.2.3 ·	FURN ON supply pum	p.			
	9.2.4 (DPEN SOV-3125C from	m the MCS. Test	Engineer:	D.J. 2	126/98
	9.2.5 (DPEN flow control	valve V-temµ Test	o-2. Engineer:	D.Y	2/26/9
	9.2.6 /	After circulating SOV-3125C and THEN	for approxim OPEN pump Test	nately 5 mi vent valve Engineer:	nutes, CLOS MOV-3125AK. L	5E 3. J Z/26
	9.2.7	After approximatel	y 5 minutes Test	, CLOSE V-t Engineer:	emp-2. D.J. 2	-/rs/4×
	9.2.8 (CLOSE MOV-3125AK.	Test	Engineer:	p.Y.	2/25/98
	9.2.9 (CLOSE valve V-temp	-1. Test	Engineer:	Ð.J.	2/16/93
	9.2.10	TURN OFF sup	ply pump.			
9.3	VERIFY screen	ENABLE ENERGIZED, PCU-2 for Booster	REMOTE, and Pump P-3129 Test	d OFF are i 5A. Engineer:	11uminated D.Y	on MCS 2 <mark>7:198</mark>
9.4	SELECT	PID AUTO on MCS s	creen PCU-2 Test	for Booste Engineer:	r Pump P-31	25A. 2/11/18
NOTE: Test contents o PID SETTIN	Enginee f the da GS AS RE	r will determine o talogger from the QUIRED DURING THIS	ptimum PID : PID MAN tes [:] TEST.	settings by ting. TEST	analyzing ENGINEER N	the 1AY RETUNE
9.5	SET PI	D-flow parameters	for Booster	Pump P-312	5A to the v	/alues

determined by the Test Engineer:

 $P = \underbrace{\mathbf{0.8}}_{I = \mathbf{0.6}} 1/\text{sec}$ $D = \underbrace{\mathbf{0}}_{S = \mathbf{0}} \text{sec}$

-96 OF 150

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 83 OF 132 ATTACHMENT A

REVISION NO. 0

9.6 SET Fluid Flow Set Point value to 104 gpm. Test Engineer: D.9 2/26/94

NOTE: Test Engineer will supply rate of acceleration and deceleration that the variable speed drive VSD-1 will implement for all increases/decreases in speed setpoint, and rate-of-change (ramp) limit(s) for the control signal logic in the PCU.

97 SET the rate-of-change (ramp) limit(s) in the control signal logic in the PCU for P-3125A, per Test Engineer's direction. RECORD value below. N/A if not performed.

PCU ramp limit = <u>60</u>

Test Engineer: D. & 2/26/98

SET ACCEL TIME and DECEL TIME parameters on VSD-1 per direction of 9.8 the Test Engineer and to the values determined by the Test Engineer. **RECORD** values below. N/A if not performed.

ACCEL TIME = <u>10</u> ACCEL TIME = $\frac{10}{20}$ 60 $\frac{99}{2}$ $\frac{1}{26}/98$

Test Engineer: $\underbrace{\mathcal{O}}_{\mathcal{A}} \underbrace{\mathcal{A}}_{\mathcal{A}} \underbrace{\mathcal{A}} \underbrace{\mathcal{A$ 9.9 SELECT the Transfer Sequencing RESET button. Test Engineer:

NOTE: Valves previously "forced" to a position on the MCS for purposes of this test should not be shown as valve positioning failures because the associated valve failure alarms are jumpered out per Section 4.0.

9.10 **VERIFY** Alarm Table on MCS shows no valve positioning failures. Test Engineer: D. J. 2/21/98

9.11 SELECT the Transfer Sequencing INITIATE Button.

NOTE: Transfer Scheme 2A sets up for transfer of slurry from the 241-SY-B valve pit to the 241-A-A valve pit.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 84 0F 132

REVISION NO. <u>0</u>

ATTACHMENT A

9.13 VERIFY proper valve position in accordance with Appendix F-3 Data Sheet.

Test Engineer: D. J. 2/26/98

NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve, leak detected, etc). The booster pump will not start unless associated alarms are either cleared or over-ridden.

- 9.14 IF any of the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in RED, DETERMINE the reason why and perform one of the following:
 - 9.14.1 Disposition the problem by fixing it and clearing alarm. or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. **RECORD** disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed.

Test Engineer: N/A

- 9.15 VERIFY the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step. Test Engineer: D. D. Z. Zublar
- 9.16 OPEN SOV-3125E and SOV-3125C from the MCS. $4 \text{ sov} - 3125G \text{ ggg}^{2}/26/9K$ Test Engineer: $\underline{\mathcal{D}} \cdot \underline{\mathcal{J}} \cdot \underline{\mathcal{J}}/26/9K$
- SEE 7657 LOG E-37AY 2/13/98 9.17 ADJUST pressure control valve on the supply jumper assembly to an arbitrary OPEN position.
 - 9.18 TURN ON supply pump.
 - 9.19 ADJUST pressure control valve on the supply jumper assembly so that the pressure indicator at the supply pump discharge reads approximately 50 psi. Apj 44(4)

62 psig 9.19.1 PI-temp-1

Test Engineer: D. g. Z/26/9

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 85 OF 132

REVISION NO. <u>0</u>

ATTACHMENT A

9.20 OPEN valve V-temp-1.

9.20 OFEN VALVE V-LEMP-1. Test Engineer: <u>D.J. 4/26/98</u> *Stat 12/17/37* 9.21 -FULLY OPEN flow control valve V-temp-2. *Approx 16 opens*. Test Engineer: <u>D-J 1/26/98</u>

Prepare to start P-3125A

IMPORTANT: Be prepared to immediately shut down booster pump if so requested. To shut down the pump, PRESS either the OFF key on VSD-1 keypad or STOP button on PCU-2 for Booster Pump P-3125A.

9.22 BEGIN datalogging of the flow signal and the signal to the VSD.

- 9.23 PRESS the START button on MCS screen PCU-2 for Booster Pump P-3125A.
 9.23.a FULLY OPEN V-temp-2 per direction of Test Engineer, (local) U.L. (1/1/9) 9.24 VERIFY locally that P-3125A is operating. Test Engineer: D.J. 2/26/98 Test Engineer: D.J. 2/26/98
- 9.25 VERIFY START ENERGIZED and ON are illuminated on MCS screen PCU-2 for Booster Pump P-3125A. Test Engineer: \mathcal{D} . \mathcal{J} $\frac{z}{26}/98$

NOTE: If P-3125A does not keep a steady flow, perform the following step.

9.26 IF flow as read from FIC-3125 is oscillating more than 8 gpm, THEN exit PID AUTO and enter PID MAN. Re-tune PID per Test Engineer's instructions and record the new PID-flow settings below. N/A step if not performed.

$P = \underline{\qquad} 1/\sec \qquad p \mid P = \underline{\qquad} 1/\sec \qquad p \mid P \mid P = \underline{\qquad} 1/\sec \qquad p \mid P \mid$	t Engineer:	D.J.	115/98
Point #1, 10 gpm, flow control valve full oper 9.27 RECORD the following data. VERIFY	n FIC-3125 re	110 0 ads 104 ± 8	9 2/26/98 7 D.G. gpm
9.27.1 Motor speed 9.27.2 Flow rate	SI-3125A FI-temp-1	<u>1875</u> RPM <u>109</u> GPM	
HNF-2504, REV. 0 ATTACHMENT PAGE a			00 05 150

PREOPERATIONAL	TEST	POTP-007,	CROSS	SITE	TRANSFER	SYSTEM	INTEGRATE	D	TEST	ſ
		I	HNF-189	57			PAGE	86	OF 1	132
REVISION NOO		A	TTACHME	ENT A						

9.27.3 Flow	rate	FIC-3125	<u>_///</u> GPM
9.27.4 Pump	inlet pressure	PI-3125A	<u>58</u> psig
9.27.5.Pump	discharge pressure	PI-3125C	273 psig

Test Engineer: <u>_____</u> 2/21/88

9.28 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

9.28.1 Motor Freq 30,6 HZ 9.28.2 Motor Speed 51% % 1841 RPM 9.28.3 Motor RPM 9.28.4 Load A Amps <u>73</u> Amps 9.28.5 Load B Amps 9/ Amps 9.28.6 Load C Amps 92 Amps 9.28.7 Load AB Volts 240 Volts 243 Volts 9 28.8 Load BC Volts 9.28.9 Load CA Volts 294 Volts 9 28 10 Power

Test Engineer: <u>D. 9</u> 2/26/98

9.29 **RECORD** pump and system data on an Appendix G Data Sheet $\frac{2}{16}/\frac{2}{98}$

Kilowatts

9.30 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute intervals. RECORD pump and system data on an Appendix Q Data Sheet Test Engineer: Q. 27 2/26/98

CAUTION: Flow Control Valve V-temp-2 should never be fully closed while the booster pump is operating, to prevent "deadheading" of the booster pump. Deadheading (no flow) for a significant time could result in damage to the booster pump. Constant surveillance during this test is required.

A. H. 2/26/98 1IN Point #2. 104 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow.

9.31 THROTTLE flow control valve V-temp-2 to increase motor speed approximately 100 rpm per SI-3125A. 42 lag Test Engineer:

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857

PAGE 87 OF 132

REVISION NO. 0 ATTACHMENT A 9.32 RECORD the following data. VERIFY FIC-3125 reads 104 ± g gpm 1976 RPM 9.32.1 Motor speed SI-3125A 9.32.2 Flow rate FI-temp-1 /05 GPM 9.32.3 Flow rate FIC-3125 110 GPM 9.32.4 Pump inlet pressure 58 psig PI-3125A 9.32.5 Pump discharge pressure PI-3125C 302 psia A Q Zhal Test Engineer: 9.33 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable guantities. Use the RIGHT arrow as required. **RECORD** the following data:

9.33.1 Motor Freq	<u> </u>
9.33.2 Motor Speed	<u>54</u> %
9.33.3 Motor RPM	<u>1945</u> RPM
9.33.4 Load A Amps	<u> </u>
9.33.5 Load B Amps	<u>93.8</u> Amps
9.33.6 Load C Amps	<u>99</u> Amps
9.33.7 Load AB Volts	<u>_2\$0</u> Volts
9.33.8 Load BC Volts	<u>252</u> Volts
9.33.9 Load CA Volts	<u> </u>
9.33.10 Power	<u>30_</u> Kilowatts

Test Engineer: D. J. 2/26/98

9.34 RECORD pump and system data on an Appendix G Data Sheet Test Engineer: ____

9.35 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute

10 D. y. 2/26/98

Point #3, 194 gpm, further increase in back pressure

9.36 THROTTLE flow control valve V-temp-2 to increase motor speed approximately 200 rpm per SI-3125A. (Back off rpm if cavitation is found to occur at the flow control valve) Test Engineer: <u>19</u>

PRFOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 88 OF 132

ATTACHMENT A

9.37	RECORD the following data. VE	16 月-JJ 2/26/98 RIFY FIC-3125 reads 104王多 gpm 79月
	9.37.1 Motor speed 9.37.2 Flow rate 9.37.3 Flow rate 9.37.4 Pump inlet pressure 9.37.5 Pump discharge pressure	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$

9.38 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

9.38.1 Motor Fred	35.5 Hz
9.38.2 Motor Speed	58.9 %
9.38.3 Motor RPM	2/30 RPM
9.38.4 Load A Amps	<u>_/00</u> Amps
9.38.5 Load B Amps	<u> </u>
9.38.6 Load C Amps	<u> </u>
9.38.7 Load AB Volts	<u>275</u> Volts
9.38.8 Load BC Volts	272 Volts
9.38.9 Load CA Volts	<u>2 23</u> Volts
9.38.10 Power	<u>36</u> Kilowatts

Test Engineer: <u>P. 9 3/2/98</u>

9.39 RECORD pump and system data on an Appendix G Data Shee Test Engineer: _____

9.40 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D.J. 3/2/48

Point #4, 140 gpm, flow control valve full open

0. J 3/2/98 D. J 3/2/98 9.41 FULLY OPEN flow control valve V-temp-2. Test Engineer:

9.42 SET Fluid Flow Set Point value to 140 gpm. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT \ PAGE 32

REVISION NO. 0

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 89 OF 132 ATTACHMENT A REVISION NO. _O_

9.43 RECORD the following data. VERIFY FIC-3125 reads 140 ± 7 gpm. 2429 RPM SI-3125A 9.43.1 Motor speed 131 GPM 9.43.2 Flow rate FI-temp-1 140 GPM 9.43.3 Flow rate FIC-3125 9.43.4 Pump inlet pressure PI-3125A 2_psig

> PI-3125C A 3/2/98 Test Engineer:

9.44 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

9.44.1 Motor Frea	40.4 Hz
9.44.2 Motor Speed	67.2 %
9.44.3 Motor RPM	2422 RPM
9.44.4 Load A Amps	_ <u>1/8</u> _ Amps
9.44.5 Load B Amps	<u>6_</u> Amps
9.44.6 Load C Amps	Amps
9.44.7 Load AB Volts	_ 39 Volts
9.44.8 Load BC Volts	<u>_3/4</u> Volts
9.44.9 Load CA Volts	<u>315</u> Volts
9.44.10 Power	<u> 54 </u> Kilowatts

9.43.5 Pump discharge pressure

Test Engineer: D. 9. 3/2/98

psiq

9.45 **RECORD** pump and system data on an Appendix G Data Sheet 3/2/98

9.46 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: ______. J.__ 3/z/58

Point #5, 140 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow.

9.47 THROTTLE flow control valve V-temp-2 to increase motor speed approximately 100 rpm per SI-3125A. Test Engineer: <u>9. 9</u> 3/2/98

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 90 OF 132 HNF-1857 REVISION NO. 0

ATTACHMENT A

9.48 **RECORD** the following data. **VERIFY** FIC-3125 reads 140 ± 7 gpm SI-3125A 2529 RPM 9.48.1 Motor speed 131 GPM 9.48.2 Flow rate FI-temp-1 9.48.3 Flow rate FIC-3125 140 GPM

9.48.4 Pump inlet pressure PI-3125A 42 psig 9.48.5 Pump discharge pressure PT-3125C 458 psig AN 3/198

- Test Engineer:
- 9.49 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

9.49.10 Power Kilowatts	9.49.1 Motor Freq 9.49.2 Motor Speed 9.49.3 Motor RPM 9.49.4 Load A Amps 9.49.5 Load B Amps 9.49.6 Load C Amps 9.49.7 Load AB Volts 9.49.8 Load BC Volts 9.49.9 Load CA Volts	<u>41.8</u> Hz <u>69.2</u> % <u>250)</u> RPM <u>120</u> Amps <u>120</u> Amps <u>121</u> Amps <u>330</u> Volts <u>320</u> Volts <u>326</u> Volts
	9.49.9 Load CA Volts 9.49.10 Power	<u>326</u> Volts <u>.58</u> Kilowatts

A. & 3/2/98 Test Engineer:

9.50 RECORD pump and system data on an Appendix G Data Sheet Test Engineer: A.S.

9.51 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: \mathscr{P} . 3/2/58

Point #6, 140 gpm, further increase in back pressure

9.52 **THROTTLE** flow control valve V-temp-2 to increase motor speed approximately 200 rpm per SI-3125A. (Back off rpm if cavitation is found to occur at the flow control valve) Test Engineer: _

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 91 OF 132

REVISION NO. 0 ATTACHMENT A 9.53 RECORD the following data. VERIFY FIC-3125 reads 140 ± 7 gpm 9.53.1 Motor speed ST-3125A 2730 RPM FI-temp-1 1/4 GPM - BOUNCING/TUNBULANCE 9.53.2 Flow rate 9.53.3 Flow rate FIC-3125 140 GPM 9.53.4 Pump inlet pressure 47 psig PI-3125A 50 psig 9.53.5 Pump discharge pressure PI-3125C Test Engineer: <u>D.y.</u> 3/2/98

9.54 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

<u>45,1</u> Hz
<u>75.2</u> %
2700 RPM
<u> </u>
<u>]33</u> Amps
<u>133</u> Amps
<u>_345</u> Volts
<u>-345</u> Volts
<u> 348 </u> Volts
<u> </u>

Test Engineer: <u>p.g. 3/2/9%</u>

9.55 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: 3/2/56

155 D.J 3/2/98

Point #7, 160 gpm, flow control valve full open

9.57 FULLY OPEN flow control valve V-temp-2. Test Engineer: $\underbrace{D. \mathcal{Y}}_{155} \frac{3}{2} \frac{1}{98}$ to 160 gpm. Test Engineer: $\underbrace{D. \mathcal{Y}}_{32} \frac{3}{2} \frac{1}{98}$ 9.58 SET Fluid Flow Set Point value to 160 gpm.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 92 OF 132

REVISION NO. 0 ATTACHMENT A nel 3/2/98 155 9.59 **RECORD** the following data. VERIFY FIC-3125 reads 160 ± 8 gpm 9.59.1 Motor speed SI-3125A 2.688 RPM FI-temp-1 145 GPM 9 59 2 Flow rate 9.59.3 Flow rate FIC-3125 155 GPM <u>42</u> psig 9.59.4 Pump inlet pressure PI-3125A 490 psig 9.59.5 Pump discharge pressure PI-3125C Test Engineer: O.J. 3/ /gr 9.60 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data: 9.60.1 Motor Freq 44.6 Hz 74.4 % 9.60.2 Motor Speed 9.60.3 Motor RPM 2674 RPM 9.60.4 Load A Amps 135 Amps 133 Amps 9.60.5 Load B Amps 135 Amps 9.60.6 Load C Amps 9.60.7 Load AB Volts 350 Volts 9.60.8 Load BC Volts 348 Volts 9.60.9 Load CA Volts 34) Volts 22 Kilowatts 9.60.10 Power Test Engineer: <u>D. J 3/2/98</u> 9.61 **RECORD** pump and system data on an Appendix G Data Sheet Test Engineer: D.A 9.62 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minutes intervals, RECORD pump and system data on an Appendix & Data Sheet Test Engineer: ______A. H 3/2/96 155 2 2 3/2/98 Point #8, 160 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow. 9.63 THROTTLE flow control valve V-temp-2 to increase motor speed approximately 100 rpm per SI-3125A. AN 3/2/98 Test Engineer: HNF-2504, REV. 0 ATTACHMENT | PAGE 30

-106-0F

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 93 OF 132

REVISION NO. _0_ ATTACHMENT A

									/ 1
9.64	RECORD	the	following da	ta. VER	RIFY	FIC-3125 re	153 eads 160	2777 ± 8 gpm 7 9 9	198
	9.64.1 9.64.2 9.64.3 9.64.4 9.64.5	Moto Flov Flov Pump Pump	or speed / rate / rate o inlet press o discharge p	ure pressure		SI-3125A FI-temp-1 FIC-3125 PI-3125A PI-3125C	2)52 /48 155 42 522	RPM GPM GPM psig psig	,
					Test	Engineer:	Ð.Y	. 3/2/	98

9.65 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

9.65.1 Motor Freq	<u>45.5</u> Hz
9.65.2 Motor Speed	<u>75.8</u> %
9.65.3 Motor RPM	<u>2731</u> RPM
9.65.4 Load A Amps	<u>j387</u> Ampis
9.65.5 Load B Amps	<u> </u>
9.65.6 Load C Amps	<u>/36</u> Amps
9.65.7 Load AB Volts	<u>350</u> Volts
9.65.8 Load BC Volts	<u>348</u> Volts
9.65.9 Load CA Volts	<u>349</u> Volts
9.65.10 Power	<u> </u>

Test Engineer: D. 9 3/2/98

9.66 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: $\frac{D}{2}\frac{3}{2}\frac{197}{18}$

9.67 ALLOW pump P-3125A to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: ______ St 3/2/9/8

155 D& 3/2/98 Point #9, $\frac{160}{160}$ gpm, further increase in back pressure D. 9 3/ 48 9.68 THROTTLE flow control valve V-temp-2 to increase motor speed approximately 200 rpm per SI-3125A. (Back off rpm if cavitation is found to occur at the flow control valve) 3/2/98. Test Engineer: 200 p.p. WOULD CAUSE ATTACHMENT | PAGE137 PUMP TO OP EANCATE AT RESON ANT FREENEWLY SEE TE-005 HNF-2504, REV. 0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 94 OF 132

ATTACHMENT A

			• 1 1 mm
9.69	RECORD the following data. VERIFY	FIC-3125 re	155 DH 3/2/98 eads 160-± & gpm 7 B.H.
	9.69.1 Motor speed	SI-3125A	2845 RPM
	9.69.2 Flow rate	FI-temp-1	<u>142</u> GPM
	9.69.3 Flow rate	FIC-3125	<u>155</u> GPM
	9.69.4 Pump inlet pressure	PI-3125A	<u>42</u> psig
	9.69.5 Pump discharge pressure	PI-3125C	<u></u> psig
	Test	t Engineer:	O.Y 3/2/58
9.70	After flow rate as read from FIC-3:	125 stabiliz	es, STOP datalogging

- 9.70 After flow rate as read from FIC-3125 stabilizes, STOP datalogging of the flow signal and the signal to the VSD. Test Engineer: _______3/2/98___
- 9.71 On VSD-1 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

9.71.1 Motor Freq	<u>47./</u> Hz
9.71.2 Motor Speed	<u>_78,5</u> %
9.71.3 Motor RPM	<u>2828</u> RPM
9.71.4 Load A Amps	<u>147</u> Amps
9.71.5 Load B Amps	<u>/46</u> Amps
9.71.6 Load C Amps	<u>/47</u> Amps
9.71.7 Load AB Volts	<u> </u>
9.71.8 Load BC Volts	<u>343</u> Volts
9.71.9 Load CA Volts	<u>342</u> Volts
9.71.10 Power	<u> </u>

Test Engineer: D.H 3/98

Stop P-3125A

REVISION NO. 0

PREOPERA REVISION NO	TIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 95 OF 132 0. 0 ATTACHMENT A
· · · ·	
9.74	RECORD final PID-flow parameters for Booster Pump P-3125A.
	$P = \frac{\mathbf{GO}}{\mathbf{DOS}} $ 1/sec
	$D = \underline{O} \text{ sec}$ Test Engineer: $\underline{D} \cdot \underline{\mathcal{H}} \frac{3}{2} \underline{/98}$
9.75	PRESS the STOP button on MCS screen PCU-2 for Booster Pump P-3125A.
9.76	VERIFY locally that P-3125A has stopped. Test Engineer: $0.9/3/2/55$
9.77	VERIFY ENABLE ENERGIZED and OFF are illuminated on MCS screen
	PCU-2 for Booster Pump P-3125A. Test Engineer: D. H. 3/2/98
9.78	CLOSE flow control value V-temp-2 Test Engineer: $D \frac{3}{2}/\frac{98}{78}$
9.79	CLOSE V-temp-1 Test Engineer: D-J- 3/2/98
9.80	TURN OFF supply pump.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 96 OF 132 REVISION NO. 0 ATTACHMENT A

10.0 Booster Pump P-3125B Testing Using Flow Control

This section tests remote operation of P-3125B with pump speed control via the system flowmeter. Operation will be tested at three flows and three back pressures for a total of nine operating points.

NOTE: If a tee was used on the supply jumper between V-temp-1 and the Hiltaps on SLL-3163 and SLL-3164, then N/A the following two steps (and substeps).

10.1 MOVE the water supply feed from P-3125A to P-3125B as follows:

10.1.1 CLOSE SOV-3125C.

Test Engineer: D.J / 3/24/98

- 10.1.3 **REMOVE** supply jumper from Hiltap connector nearest SOV-3125E on transfer line SLL-3163. **ATTEMPT** to keep as little water as possible from leaking out of the supply jumper during the move.
- 10.1.5 **REMOVE** cap from Hiltap connector nearest SOV-3125G on SLL-3164. **ATTEMPT** to keep as little water as possible from leaking out of the transfer line during the move.
- 10.1.6 IMMEDIATELY CONNECT supply jumper securely to the Hiltap connector. Test Engineer: <u>P. 2./3-24-98</u>

NOTE: Circulate water thru pump P-3125B vent valve to sweep out any air pockets left inside pump or supply line due to moving the supply jumper.

10.2 CIRCULATE water as follows:

OPEN valve V-temp-1. Test Engineer: <u>9.9/3-24-98</u> 10.2.1

PREOPERATIONAL TEST			POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 97 OF 132 ATTACHMENT A
		10.2.2	CLOSE pressure control valve on the supply jumper assembly.
n ol	\mathcal{A}	10.2.3	TURN ON supply pump.
3/29/98	()	10.2.4	OPEN SOV-3125D from the MCS. Test Engineer: $\underline{\mathcal{P}}$
		10.2.5	OPEN flow control valve V-temp-2. Test Engineer: <u>A.J.J. 3-24-98</u>
		10.2.6	After circulating for approximately 5 minutes, CLOSE- £ SOV-3125D and THEN OPEN pump vent valve MOV-3125BK. Test Engineer:
		10.2.7	After approximately 5 minutes, CLOSE V-temp-2. Test Engineer: 3-24-98_
		10.2.8	CLOSE MOV-3125BK. Test Engineer: <u>タ.ソ./3-24-9</u> を
		10.2.9	CLOSE valve V-temp-1. Test Engineer: D.J./3-24-98
		10.2.10	TURN OFF supply pump.
:	10.3	VERIFY ENAE screen PCU-	BLE ENERGIZED, REMOTE, and OFF are illuminated on MCS -2 for Booster Pump P-3125B. Test Engineer: <u>月.외/3-24-95</u>
:	10.4	SELECT PID	AUTO on MCS screen PCU-2 for Booster Pump P-3125B. Test Engineer: 90, 3-24-98

NOTE: Test Engineer will determine optimum PID settings by analyzing the contents of the datalogger from the PID MAN testing. Test Engineer may retune PID settings as required during this test.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 98 OF 132 REVISION NO. 0 ATTACHMENT A

- 10.5 SET PID-flow parameters for Booster Pump P-3125B to the values determined by the Test Engineer:
- $P = \underline{0.80}$ $I = \underline{0.06}$ $I = \underline{0.06}$ $D = \underline{0}$ sec
 Test Engineer: $\underline{9.9!} / 3 24 98$ 10.6 SET Fluid Flow Set Point value to $\frac{104}{104}$ gpm.
 Test Engineer: $\underline{9.9!} / 3 24 98$

NOTE: Test Engineer will supply rate of acceleration and deceleration that the variable speed drive VSD-2 will implement for all increases/decreases in speed setpoint, and rate-of-change (ramp) limit(s) for the control signal logic in the PCU.

10.7 SET the rate-of-change (ramp) limit(s) in the control signal logic in the PCU for P-3125B, per Test Engineer's direction. RECORD value below. N/A if not performed.

PCU ramp limit = 60

10.8 SET ACCEL TIME and DECEL TIME parameters on VSD-2 per direction of the Test Engineer and to the values determined by the Test Engineer. RECORD values below. N/A if not performed.

ACCEL TIME = $\frac{20}{60}$

Test Engineer: <u>D.A/3-24-98</u>

10.9 SELECT the Transfer Sequencing RESET button. Test Engineer: _______3-24-96

NOTE: Valves previously "forced" to a position on the MCS for purposes of this test should not be shown as valve positioning failures because the associated valve failure alarms are jumpered out per Section 3.0.

10.10 VERIFY Alarm Table on MCS shows no valve positioning failures. Test Engineer: $\frac{9 \cdot 9}{3 \cdot 24 \cdot 9 \cdot 5}$

10.11 SELECT the Transfer Sequencing INITIATE Button. HNF-2504, REV. 0 ATTACHMENT | PAGE 4

-112-0F-150-
PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNE-1857 PAGE 99 OF 132

REVISION NO. 0

ATTACHMENT A

NOTE: Transfer Scheme 2B sets up for transfer of slurry from the 241-SY-B valve pit to the 241-A-A valve pit.

10.13 VERIFY proper valve position in accordance with Appendix F-4 Data Sheet. Test Engineer: <u>D. L. / 3424-91</u>

NOTE: The boxes on the MCS overview screen that denote PCU-1 thru PCU-5 indicate status of the transfer path. All boxes GRAY and paths GREEN indicates that the transfer path is ready for use. Boxes filled in RED indicates that an alarm associated with the transfer is activated (i.e. mispositioned valve, leak detected, etc). The booster pump will not start unless associated alarms are either cleared or over-ridden

- 10.14 IF any of the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in RED, DETERMINE the reason why and perform the following:
 - 10 14 1 Disposition the problem by fixing it and clearing alarm, or by overriding the alarm IF the Test Engineer determines that the problem will not affect the performance of this test. RECORD disposition on the Test Log or on a Test Exception Sheet, at the discretion of the Test Engineer. N/A this step if not performed.

Test Engineer: The D. 9 3/29/98

10.15 VERIFY the boxes on the MCS overview screen which denote PCU-1 thru PCU-5 are highlighted in GRAY, unless a RED box has been determined to be acceptable per the previous step. Test Engineer:

10.17 ADJUST pressure control valve on the supply jumper assembly to an arbitrary **OPEN** position.

10.18 TURN ON supply pump.

HNF-2504, REV, 0 ATTACHMENT | PAGE 143

113-0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 100 OF 132 REVISION NO. 0 ATTACHMENT A

10.19 ADJUST pressure control valve on the supply jumper assembly so that the pressure indicator at the supply pump discharge reads approximately 50 psi 3/24 94

10.19.1 PI-temp-1 <u>60</u> psig Test Engineer: <u>D.J. / 3-24-98</u>

10.20 OPEN valve V-temp-1.

Prepare to start P-3125B

IMPORTANT: Be prepared to immediately shut down booster pump if so requested. To shut down the pump, PRESS either the OFF key on VSD-2 keypad or STOP button on PCU-2 for Booster Pump P-3125B.

10.22 **BEGIN** datalogging of the flow signal and the signal to the VSD.

10.23 PRESS the START button on MCS screen PCU-2 for Booster Pump 10.23. a FULLY OPEN V-temp-Z por direction of Test Engineer. (local) 10.24 VERIFY locally that P-3125B is operating. Test Engineer. D.2/3-24-95 Test Engineer: A.S. /3/24/98

10.25 VERIFY START ENERGIZED and ON are illuminated on MCS screen PCU-2 for Booster Pump P-3125B. Test Engineer: <u>_______3-24-98</u>

NOTE: If P-3125B does not keep a steady flow, perform the following step.

10.26 IF flow as read from FIC-3125 is oscillating more than 8 gpm, THEN exit PID AUTO and enter PID MAN. Re-tune PID per Test Engineer's instructions and record the new PID-flow settings below. N/A step if not performed.

P = 0.80 $I = 0.06 \, 1/sec$ D = ____O ___ Sec

HNF-2504, REV. 0 ATTACHMENT A PAGE 44

Test Engineer: <u>9.9/3-24-98</u>

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 101 OF 132

REVISION NO. _O_____ATTACHMENT A

110 3/23/98 Point #1, 104 gpm, flow control valve full open 10 D. & 3/23/98 10.27 RECORD the following data. VERIFY FIC-3125 reads 104 ± ß gpm 10.27.1 Motor speed 1980 RPM SI-3125B /07 GPM 10.27.2 Flow rate FI-temp-1 10.27.3 Flow rate FIC-3125 110 GPM 10.27.4 Pump inlet pressure PI-3125B 58 psia 10.27.5 Pump discharge pressure PI-3125D 288 psig Test Engineer:

10.28 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

10.28.1 Motor Freq 10.28.2 Motor Speed 10.28.3 Motor RPM 10.28.4 Load A Amps 10.28.5 Load B Amps 10.28.6 Load C Amps 10.28.7 Load AB Volts 10.28.8 Load BC Volts 10.28.9 Load CA Volts 10.28.10 Power

32.5	Hz
54	%
1950	RPM
100	Amps
100	Amps
97	Amps
263	Volts
25.6	Volts
254	Volts
Z6	Kilowatts

3/24/98 Test Engineer:

10.30 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: ______ & J _ ____ / _____ / _____

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 102 OF 132

REVISION NO. <u>0</u>

ATTACHMENT A

CAUTION: Flow Control Valve V-temp-2 should never be fully closed while the booster pump is operating, to prevent "deadheading" of the booster pump. Deadheading (no flow) for a significant time could result in damage to the booster pump. Constant surveillance during this test is required.

110 8.8.3/23/98

Point #2. 194 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow.

10.31	THROTTLE flow control valve to incr	ease motor	speed approximately
	100 rpm per SI-3125B. Test	Engineer:	D. M / 3-24-98
			10 8.2. 3/23/98
10.32	RECORD the following data. VERIFY	FIC-3125 re	ads 104 ± 🔏 gpm
			/
	10.32.1 Motor speed	SI-3125B	<u>2110</u> RPM
	10.32.2 Flow rate	FI-temp-1	GPM
	10.32.3 Flow rate	FIC-3125	GPM
	10.32.4 Pump inlet pressure	PI-3125B	<u> 57 </u> psig
	10.32.5 Pump discharge pressure	PI-3125D	<u>31</u> psig
	Test	Engineer:	D. J / 3-24-98

10.33 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

10.33.1 Motor Freq 10.33.2 Motor Speed 10:33.3 Motor RPM 10.33.4 Load A Amps 10.33.5 Load B Amps 10.33.6 Load C Amps 10.33.7 Load AB Volts 10.33.8 Load BC Volts 10.33.9 Load CA Volts	<u>34.5</u> Hz <u>5).5</u> % <u>2074</u> RPM <u>100</u> Amps <u>100</u> Amps <u>100</u> Amps <u>284</u> Volts <u>279</u> Volts <u>275</u> Volts <u>44</u> Kilowatts
10.33.10 Power	<u>44</u> Kilowatts

10.34 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: $\cancel{9.9}$ 3/2.4

HNF-2504, REV. 0 ATTACHMENT | PAGE/4

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 103 OF 132

REVISION NO. 0

ATTACHMENT A

10.35 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D. D. 13-24-98 10 9.9 3/23/98 Point #3, 104 gpm, further increase in back pressure

10.36 **THROTTLE** flow control valve to increase motor speed approximately 200 rpm per SI-3125B. (Back off rpm if cavitation is found to occur at the flow control valve)

10.37 RECORD the following data. VERIFY FIC-3125 reads 104 ± 100 gpm

2300 RPM 10.37.1 Motor speed SI-3125B 10.37.2 Flow rate FI-temp-1 ______ GPM 10.37.3 Flow rate FIC-3125 //0 GPM 10.37.4 Pump inlet pressure 57_psig PI-3125B 10.37.5 Pump discharge pressure PI-3125D 409 psig

Test Engineer: D. A 3/24/90

37,7 Hz

Test Engineer: D

10.38 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

10.38.1	Motor Freq	_	37,7
10.38.2	Motor Speed	62,9	%
10.38.3	Motor RPM	<u> </u>	RPM
10.38.4	Load A Amps	110	Amps
10.38.5	Load B Amps	110	Amps
10.38.6	Load C Amps	109	Amps
10.38.7	Load AB Volts	300	Volts
10.38.8	Load BC Volts	30.0	Volts
10.38.9	Load CA Volts	300	Volts
10.38.10) Power		Kilow.

0	Ki	lowatts		
Te	est	Engineer:	ÐĴ,	3-29-98

10.39 RECORD pump and system data on an Appendix G Data Sheet. Test Engineer: p. 9/3/24/98

HNF-2504, REV. 0 ATTACHMENT | PAGE/Y1

-117-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 104 OF 132 REVISION NO. 0 ATTACHMENT A

 10.40 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D. J / 3-24-98

 Point #4, 140 gpm, flow control valve full open 10.41 FULLY OPEN flow control valve V-temp-2. Test Engineer: D. J / 3-24-98

10.42 SET Fluid Flow Set Point value to 140 gpm. Test Engineer: D. J. / 3-24-98

10.43 RECORD the following data. VERIFY FIC-3125 reads 140 ± 7 gpm.

10.43.1	Motor speed	SI-3125B	<u>2620</u> RPM
10.43.2	Flow rate	FI-temp-1	<u> 140 </u> gpm
10.43.3	Flow rate	FIC-3125	<u>140</u> GPM
10.43.4	Pump inlet pressure	PI-3125B	46 psig
10.43.5	Pump discharge pressure	PI-3125D	<u>459</u> psig

Test Engineer: <u>£. 9. 3/24/98</u>

10.44 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

10.44.1 Motor Freq	<u>43</u> Hz
10.44.2 Motor Speed	<u>71.5</u> %
10.44.3 Motor RPM	<u>2525</u> RPM
10.44.4 Load A Amps	<u>127</u> Amps
10.44.7 Load AB Volts	<u>354</u> Volts
10.44.8 Load BC Volts	<u>350</u> Volts
10.44.9 Load CA Volts	<u>390</u> Volts
10.44.10 Power	<u>65</u> Kilowatts

Test Engineer: <u>9.9. /3.24-98</u>

10.45 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: $\Delta \frac{g}{3-2g-gg}$

-118-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 105 OF 132 REVISION NO. 0

ATTACHMENT A

10.46 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: Del / 3-24-98

Point #5, 140 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow.

10.47 THROTTLE flow control valve to increase motor speed approximately 100 rpm per SI-3125B.

Test Engineer: A. &/ 3-29-98

10.48 RECORD the following data. VERIFY FIC-3125 reads 140 ± 7 gpm

10.48.1 Moto	r speed	SI-3125B	2720 RPM
10.48.2 Flow	rate	FI-temp-1	<u>_/38_</u> GPM
10.48.3 Flow	rate	FIC-3125	<u>140</u> GPM
10.48.4 Pump	inlet pressure	PI-3125B	<u>46</u> psig
10.48.5 Pump	discharge pressure	PI-3125D	<u>505</u> psig

Test Engineer: D. U / 3-24-98

10.49 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

10.49.1 Motor Freq	<u>44.9</u> Hz
10.49.2 Motor Speed	<u>_74.5</u> %
10.49.3 Motor RPM	<u>2673</u> RPM
10.49.4 Load A Amps	<u>/3,3</u> Amps
10.49.5 Load B Amps	<u>133</u> Amps
10.49.6 Load C Amps	<u>133</u> Amps
10.49.7 Load AB Volts	<u>365</u> Volts
10.49.8 Load BC Volts	<u>350</u> Volts
10.49.9 Load CA Volts	<u>350</u> Volts
10.49.10 Power	<u>76</u> Kilowatts
	Test Engineer: <u>0.9/</u> 3-24-98

10.50 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer:

HNF-2504, REV. 0 ATTACHMENT | PAGE 14

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 106 OF 132 REVISION NO. 0 ATTACHMENT A

10.51 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D. 9 3/24/98

Point #6, 140 gpm, further increase in back pressure

10.52 **THROTTLE** flow control valve to increase motor speed approximately 200 rpm per SI-3125B. (Back off rpm if cavitation is found to occur at the flow control valve)

Test Engineer: <u>D. L. 3/24/98</u>

10.53 RECORD the following data. VERIFY FIC-3125 reads 140 ± 7 gpm

10.53.1 Motor speed		SI-3125B	<u>2900</u> RPM
10.53.2 Flow rate		FI-temp-1	127 GPM
10.53.3 Flow rate		FIC-3125	<u>/40</u> GPM
10.53.4 Pump inlet	pressure	PI-3125B	<u>46</u> psig
10.53.5 Pump discha	rge pressure	PI-3125D	<u>616</u> psig
			00/32:0
	Test	Engineer:	H.H. / ~- 29-98

10.54 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

10.54.1 Motor Freq 10.54.2 Motor Speed 8 10.54.3 Motor RPM 28 10.54.4 Load A Amps 1 10.54.5 Load B Amps 1 10.54.6 Load C Amps 1 10.54.7 Load AB Volts 3 10.54.8 Load BC Volts 3 10.54.9 Load CA Volts 3 10.54.9 Load CA Volts 3	70 - 707 12 883 RPM 46 Amps 47 Amps 47 Amps 48 Volts 29 Volts 29 Volts 29 Volts 29 Kilowatts
---	---

Test Engineer: <u>D.95 / 3-24-98</u>

10.55 RECORD pump and system data on an Appendix G Data Sheet. Test Engineer: _____D.G. / 3-24-98

HNF-2504, REV. 0 ATTACHMENT | PAGE SO

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 107 OF 132 REVISION NO. 0 ATTACHMENT A 10.56 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: p. fl/3-24-58 155 8.2 3/0/98 Point #7, 160 gpm, flow control valve full open 10.57 FULLY OPEN flow control valve V-temp-2. Test Engineer: _ D. A 15 D& 3/0/98 10.58 SET Fluid Flow Set Point value to 160 gpm. Test Engineer: 10.59 **RECORD** the following data. VERIFY FIC-3125 reads 160 ± 8 gpm. 2830 RPM 10.59.1 Motor speed SI-3125B 10.59.2 Flow rate FI-temp-1 /S/ GPM 1.5.5 GPM 10.59.3 Flow rate FIC-3125 41_ psig 10.59.4 Pump inlet pressure PI-3125B 522 psig 10.59.5 Pump discharge pressure PI-3125D A. 9/ / 3-24-98 Test Engineer:

10.60 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

46.6 HZ 10.60.1 Motor Freq -81.7 % 81.7 9.21/3-24-98 10.60.2 Motor Speed 10.60.3 Motor RPM 2799 RPM 10.60.4 Load A Amps __**140**__Amps 141 Amps 10.60.5 Load B Amps 10.60.6 Load C Amps 1**9**2 Amps 380 Volts 10.60.7 Load AB Volts 10.60.8 Load BC Volts **770** Volts 10.60.9 Load CA Volts 369 Volts **&⊄** Kilowatts 10.60.10 Power Test Engineer: _ 0. 9 /3-24-98

10.61 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: 3/24/98

HNF-2504, REV. 0 ATTACHMENT | PAGE(S)

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 108 OF 132

REVISION NO. 0

ATTACHMENT A

10.62 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D. 9 3/24/ax

155 D. & 3/23/48

Point #8, 160 gpm, increase back pressure on pump to verify flow control feedback increases pump motor speed and horsepower to meet the required flow.

10.63 THROTTLE flow control valve to increase motor speed approximately 100 rpm per SI-3125B.

100 rpm per SI-3125B. Test Engineer: $\frac{2}{155} \frac{3-24-98}{3}$ 10.64 RECORD the following data. VERIFY FIC-3125 reads 160 ± gpm

10.64.1 Moto	or speed	SI-3125B	2930	RPM
10.64.2 Flow	ı rate	FI-temp-1	<u> 151</u>	GPM
10.64.3 Flow	ı rate	FIC-3125	155	GPM
10.64.4 Pump	inlet pressure	PI-3125B	40	psi
10.64.5 Pump	discharge pressure	PI-3125D	570	psi

10.65 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. **RECORD** the following data:

Test Engineer:

10.65.1 Motor Freq	<u>48.1</u> Hz	
10.65.2 Motor Speed	<u> 80,1 </u> %	
10.65.3 Motor RPM	<u>2885</u> RPM	
10.65.4 Load A Amps	/46 _ Amps	
10.65.5 Load B Amps	_ <u>146</u> Amps	
10.65.6 Load C Amps	<u>146</u> Amps	
10.65.7 Load AB Volts	<u>386</u> Volts	
10.65.8 Load BC Volts	<u>_38/</u> Volts	
10.65.9 Load CA Volts	<u>376</u> Volts	
10.65.10 Power	<u> </u>	,
		. Alla
	Test Engineer:	A. J / 3-24-98

10.66 **RECORD** pump and system data on an Appendix G Data Sheet 13-24-98Test Engineer: 9.91/3-24-98

ATTACHMENT | PAGEIS HNF-2504, REV. 0

-122-0F-150

55 GPM 40 psig 5*7*0 osia

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 109 OF 132

REVISION NO. 0

ATTACHMENT A

10.67 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals. RECORD pump and system data on an Appendix G Data Sheet Test Engineer: D& 3/24/98 155 A. 2 3/23/48 Point #9, $\frac{160}{100}$ gpm, further increase in back pressure 10.68 THROTTLE flow control valve to increase motor speed approximately 200 rpm per SI-3125B. (Back off rpm if cavitation is found to occur at the flow control valve) Test Engineer: D. D. J. 3/24/98 10.69 **RECORD** the following data. **VERIFY** FIC-3125 reads $\frac{9}{169} \pm \cancel{8}$ 10.69.1 Motor speed SI-3125B 3/30 RPM 10.69.2 Flow rate FI-temp-1 145 GPM 10.69.3 Flow rate FIC-3125 155 GPM 10.69.4 Pump inlet pressure 40 psig PI-3125B 10.69.5 Pump discharge pressure PI-3125D 685 psig Test Engineer: D.G. 3/29/98

10.70 After flow rate as read from FIC-3125 stabilizes, STOP datalogging of the flow signal and the signal to the VSD. Test Engineer: 2.9/3/24/98

10.71 On VSD-2 keypad, use the LINE key and Programming and Monitoring UP and DOWN arrows to toggle thru the displayable quantities. Use the RIGHT arrow as required. RECORD the following data:

10.71.1 Motor Freq	<u>SI.S</u> Hz
10.71.2 Motor Speed	<u>85,9</u> %
10.71.3 Motor RPM	<u>3095</u> RPM
10.71.4 Load A Amps	<u></u> Amps
10.71.5 Load B Amps	<u> 164 </u> Amps
10.71.6 Load C Amps	163 Amps
10.71.7 Load AB Volts	
10.71.8 Load BC Volts	<u>409</u> Volts
10.71.9 Load CA Volts	<u>401</u> Volts
10.71.10 Power	
	'

Test Engineer: <u>D.G.</u> 3/24/98

HNF-2504, REV. 0 ATTACHMENT) PAGE(S3

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 110 OF 132 REVISION NO. 0 ATTACHMENT A

10.72 **RECORD** pump and system data on an Appendix G Data Sheet. Test Engineer: ______. 3/2.4/98

10.73 ALLOW pump P-3125B to run for at least 30 minutes. At 10 minute intervals, RECORD pump and system data on an Appendix G Data Sheet Test Engineer: <u>D. G. 3/24/98</u>

Stop P-3125B

10.74 RECORD final PID-flow parameters for Booster Pump P-3125B.

P = 0.90I = 0.06 1/sec D = 0 sec

Test Engineer: <u>D. J.</u> 3/24/98

10.75 PRESS the STOP button on MCS screen PCU-2 for Booster Pump P-3125B.

10.76 VERIFY locally that P-3125B has stopped. Test Engineer: <u>124/98</u>

10.77 VERIFY ENABLE ENERGIZED and OFF are illuminated on MCS screen PCU-2 for Booster Pump P-3125B. Test Engineer: D.J. 3/24/9r

10.79 CLOSE V-temp-1

Test Engineer: D. L. 3/24/98

10.80 TURN OFF supply pump.

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 111 OF 132 REVISION NO. 0 ATTACHMENT A

11.0 Transfer Loop Vent and Drain

The transfer loop will be vented and the water will be allowed to drain back to the temporary water reservoir. The water that remains in the piping at a lower elevation than the water reservoir will be drained to the Diversion Box sump by removing the temporary jumpers and pumping out.

11.1 **RECORD** the line pressures at each vent line:

11.1.1 PI-3126A <u>44</u> psig 11.1.2 PI-3126B <u>36</u> psig

NOTE: Sulzer Bingham has recommended the booster pumps remain filled with water. Therefore the pump isolation SOV's will be closed and the pump bypass SOV opened to allow drainage.

11.2 **POSITION** the following SOV's as indicated.

11.2.1	SÓV-3125E	CLOSED	Test	Engineer:	D.Y	3/27/98
11.2.2	SOV-3125C	CLOSED	Test	Engineer:	D.S.	3/27/98
11.2.3	SOV-3125G	CLOSED	Test	Engineer:	D.F.	3/27/98
11.2.4	SOV-3125D	CLOSED	Test	Engineer:	D.U.	3/27/48
11.2.5	SOV-3163	OPEN	Test	Engineer:	Q.¥	3/27/98

11.3 **POSITION** the following SOV's to manual mode by turning the lever at each valve actuator to **ENGAGE**.

11.3.1	SOV-3125E	ENGAGE Test	Engineer:	D.S.	3/27/98
11.3.2	SOV-3125C	ENGAGE Test	Engineer:	p.S.	3/27/98
11.3.3	SOV-3125G	ENGAGE Test	Engineer:	Ort	3/27/18
11.3.4	SOV-3125D	ENGAGE Test	Engineer:	Olf.	3/22/28
11.3.5	SOV-3163	ENGAGE Test	Engineer:	<u>0.</u>	3/27/98

11.4 **CREATE** a clear flow path for water to drain back thru the supply jumper by either disconnecting or bypassing supply pump, or removing pressure control valve.

Test Engineer: _

3/23/98

11.5 **REMOVE** the submerged end of the discharge jumper from the water reservoir. Test Engineer: $\mathcal{P}.\mathcal{Y} = \frac{1}{2} \frac{1}{2} \frac{1}{2} \frac{1}{2}$

HNF-2504, REV. 0 ATTACHMENT | PAGELSS

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 112 OF 132

REVISION NO. 0 ATTACHMENT A

11.6 OPEN the temporary supply valve and flow control valve.

11.6.1	V-temp-1	OPEN	Test Engineer:	D.D	3/27/98
11.6.2	V-temp-2	OPEN	Test Engineer:	0.X.	3/27/98

11.7 VERIFY the line pressures at each vent line are 0 psig or less:

11.7.1 PI-3126A - 12 psig 2 psig during draining 11.7.2 PI-3126B -21 psig -7 psig draining E.P.

NOTE: If the pressures recorded in the previous step are greater than 0 psig, an interlock will prevent the transfer line vent valves from opening.

11.8 OPEN the vent valves for both the slurry line and supernate line:

Test Engineer: O.X OPEN 11.8.1 SOV-3185A Test Engineer: D.M. OPEN 11.8.2 SOV-3185B 11.8.3 OPEN Test Engineer: 3/30/95 SOV-3168A D.Q 3127/98 11.8.4 SOV-3168B OPEN Test Engineer: _ 13:32 (a) 354 + NOTE: Assuming each line drains at a rate of 35 gallons per minute, it will take approximately 2 hours to drain the transfer loop. (Record time) 13:32 0.4 3/26/98 11.9 ALLOW the lines to drain until flow stops. (RECOND TIME 15:52 11.10 DRAIN water remaining in the piping to the Diversion Box sump by removing the supply and discharge jumpers from the Hiltap connectors. 3/30/98 Test Engineer: $\mathcal{O}_{\mathcal{A}}$ 11.11 PUMP residual water out of the transfer lines. 3/30/98 Test Engineer: \mathcal{P} . 11,12 PUMP OUT any water standing in the Diversion Box_sump. Test Engineer: Q.9 11.13 Remove temporary filter assemblies D.G. 3/26/98 AND VISUALLY INSPECT FOR ANY SIGN OF HUMIDITY (*) Note: measured ObserVA TIONI at FI-Temp 1 SNL FILTER DRY E.P SLL FILTER HNF-2504, REV. 0 ATTACHMENT | PAGE/Se

-126-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 113 OF 132

REVISION NO. _0_

ATTACHMENT A

12.0 Post-Test Conditions

12.2.1 12.2.2 12.2.3 12.2.4 12.2.5 12.2.6

- 12.1 **REINSTALL** Hiltap connector caps in accordance with manufacturer's instructions. **TIGHTEN** set screws on those with that feature. Test Engineer:
- 12.2 **REMOVE** the "blue tags" from the manual valve actuators on the following SOV's:

SOV-3182A	Test Director:	E.P	3/30/9
SOV-3182B	Test Director:	E.P	
SOV-3183A	Test Director:	EP	
SOV-3183B	Test Director:	E.P	
SOV-3166A	Test Director:	E.P	
SOV-3166B	Test Director:	FP	4

RE-CONNECT the air supply hose to the following SOV's. An clust were $\mathcal{O}_{\mathcal{A}}$. An clust were $\mathcal{O}_{\mathcal{A}}$. An clust were $\mathcal{O}_{\mathcal{A}}$. An clust were $\mathcal{O}_{\mathcal{A}}$.

12.3.1	SOV-3182A	Test Engineer:
12.3.2	SQV-3182B	Test Engineer:
12.3.3	SOV-3183A	Test Engineer:
12.3.4	SOV-3183B	Test Engineer:
12.3.5	SOV-3166A	Test Engineer
12.3.6	SOV-3166B	Test Engineer:

12.4 IF directed by Test Director, reattach P-102-SY-02A motor leads per normal plant procedure. Test Director: Normal Right L

12.5 REMOVE the normally open software jumper in series with N19:2/13 VALVE FAILURE Alarm for SOV-3183A. Test Engineer: _____. J 3/38

- 12.6 **REMOVE** the normally open software jumper in series with N19:2/12 VALVE FAILURE Alarm for SOV-3183B. Test Engineer:
- 12.7 **REMOVE** the normally open software jumper in series with B3/92 VALVE FAILURE Alarm for SOV-3166B.

Test Engineer: D. M 3/1/18

HNF-2504, REV. 0 ATTACHMENT | PAGE/ST

127 150 U

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 114 OF 132 ATTACHMENT A



REVISION NO. _0_

12.8 REMOVE the FORCE (in the MCS software) of the associated bits for the following valves.

Valve No.	Description	Forced Position	Initial (Verify Removed)
SOV-3183A	WT-SLL-3160 at Diversion Box	OPEN	Def 3/13/48
SOV-3183B	WT-SLL-3160 at Diversion Box	OPEN	D. G.
SOV-3166B	WT-SLL-3160 at Vent Station	OPEN	·D. (

12.9 **REMOVE** the normally open software jumper on in series with N19:2/10 VALVE FAILURE Alarm for SOV-3184. D. H. ho/98 Test Engineer:

- 12.10 REMOVE the normally open software jumper in series with B3/80 VALVE FAILURE Alarm for SOV-3165A. A. 3/23/98 Test Engineer:
- 12.11 REMOVE the FORCE (in the MCS software) of the associated bits for the following valves.

Valve No.	Description	Forced Position	Initial (Verify Removed)
SOV-3184	WT-SNL-3150 at Diversion Box	CLOSED	D. G.
SOV-3165A	WT-SNL-3150 at Vent Station	CLOSED	D. G

Test Engineer: D.L 1/27/90

12.12 REMOVE the normally open software jumper in series with N19:4/9 VALVE FAILURE Alarm for MOV-845. +3. Test Engineer: <u>D.J.</u> 3/27/96

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 115 OF 132 REVISION NO. _0_ ATTACHMENT A

12.13 **REMOVE** the FORCE (in the MCS software) of the associated bits for the following valves.

Valve No.	Description	Forced Position	Initial (Verify Removed)
MOV-844	WT-SLL-3160 Motor Operated 3-Way Valve at 244A Lift Station	A ⇒ B	<i>D</i> .G.
MOV-845	WT-SLL-3160 Motor Operated Valve at 244A Lift Station	OPEN	D.G.
	· · · · · · · · · · · · · · · · · · ·		O d 211

12.14 **REMOVE** any software jumpers or forced bits in the MCS software placed into service as a result of a RED box when initiating a Transfer Scheme. **RECORD** in Test Log. Test Engineer:

Test Engineer: DAT 12/98

12.15 REMOVE THE TWO JUMPERS IN UB-1 AT 244A WHICH SIMULATE HE RUPTURE DISCS FSE-841 + PSE-842 ARE D.D. INSTRUCED. D. J 3/27/98

12.16 REMOVE ALL FORCES FROM MCS SOFTWARE (2006 MASTER SHUTDOWN) D.H 3/2/98

HNF-2504, REV. 0 ATTACHMENT / PAGE/9

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 116 OF 132 ATTACHMENT A

REVISION NO. 0

APPENDIX A · TEST SETUP



ATTACHMENTI PAGE100 HNF-2504, REV. 0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 117 OF 132 REVISION NO. 0 ATTACHMENT A

APPENDIX B - Instrumentation Requiring Calibration Verification*					
Equipment Number	Functional Description	Calibration Date	Calibration Due Date	Signature & Date	
FE-3125	Slurry Line 3160 Flow Element (comprised of FE-3125R receiver and FE-3125T transmitter)	רפ/רו/ וו	NONE *	YaL	
FI-3125A1	Booster pump P-3125A outboard seal supply flow indicator	8-12-97	8-12-98	Fundel Arull 12:12-97	
FI-3125A2	Booster pump P-3125A inboard seal supply flow indicator	8-12-97	8-12-98 (Four arnob 12-12-87	
FI-3125B1	Booster pump P-3125B outboard seal supply flow indicator	8-12-97	8-12-98 @	12-12-97	
FI-3125B2	Booster pump P-3125B inboard seal supply flow indicator	8-12-97	8-12-98 0	Inel and 12-12-87	

*see continuation page for list of instruments whose calibration has been previously verified.

* Per ultrasonic flowmeter vendor, PANAmetrics, FE-3125 requires no future "calibration."

THE FOLLOWING VIBRATION TRANSMITTERS WERE COLIBRATED ON 1/16/98 ATO THE MANUFACTURES'S FACILITY METRIX INSTRUMENT CO. VT-3125A1 SERIAL # 15192 UT-3125A2 SERIAL # 15348 UT-3125B1 SERIAL # 15191 VT-3125B2 SERIAL # 15193

HNF-2504, REV. 0 ATTACHMENT | PAGEIU

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 118 OF 132 ATTACHMENT A

REVISION NO. 0

APPENDIX B (CONTINUED)

All remaining instrumentation requiring calibration for the performance of this test have been previously verified in earlier pre-operational test procedures. The instrument and the test where verification occurred is listed below.

EQUIPMENT NUMBER	TEST WHERE VERIFICATION OCCURRED	ALTERNATE REFERENCE
PI-3108A	HNF-1553	POTP-002
PI-3125A1	HNF-1553	POTP~002
PI-3125A2	HNF-1553	POTP-002
PI-3125B1	HNF-1553	POTP-002
PI-3125B2	HNF-1553	POTP-002
PI-3108B	HNF-1554	POTP-003
PT-3125A	HNF-1555	POTP-004
PT-3125B	HNF-1555	POTP-004
PT-3125C	HNF-1555	POTP-004
PT-3125D	HNF-1555	POTP-004
PT-3126B	HNF-1555	POTP-004
PT-3168	HNF-1555	POTP-004
PT-3125E	HNF-1556	POTP-005
PT-3126A	HNF-1556	POTP-005
PT-3173	HNF-1556	POTP-005
PT-3167	HNF-1556	POTP-005
PT-3185	HNF-1556	POTP-005

HNF-2504, REV. 0 ATTACHMENT / PAGE/02

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 119 OF 132

REVISION NO. 0

HNF-1857 ATTACHMENT A

VALVE NUMBER IA-V-3101A SOV air sup Booster pur IA-V-3102A Booster pur IA-V-3103A Future sup Future sup IA-V-3105A IA-V-3105A PU-3104A in IA-V-3105A IA-V-3105A PCV-3100A IA-V-3106A PI-3108A in IA-V-3108A IA-V-3108A PI-3108A in isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3108A Pump seal isolation IA-V-3108A Pump seal isolation IA-V-3108A Pump seal isolation IA-V-3100A Air Receiv IA-V-3101B SOV air sup IA-V-3102B IA-V-3103B Future sup IA-V-3104B	DESCRIPTION Diversion Box Instrument Air System Valve up isolation valve p seal air supply isolation valve up isolation valve strument isolation valve nlet isolation valve strument isolation valve istrument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125B1 inlet	REQUIRED POSITION CLOSED CLOSED OPEN CLOSED OPEN OPEN OPEN OPEN OPEN OPEN	INITIALS MAL JAL JAL JAL JAL JAL JAL JAL JAL JAL
IA-V-3101A SOV air sup IA-V-3102A Booster pur IA-V-3103A Future supp IA-V-3103A Future supp IA-V-3104A PI-3104A in IA-V-3105A PCV-3100A in IA-V-3105A PCV-3100A in IA-V-3106A PCV-3100A in IA-V-3106A PCV-3100A in IA-V-3108A PI-3108A in IA-V-3108A PI-3108A in IA-V-3107A Pump seal isolation IA-V-31	Diversion Box Instrument Air System Valv apply isolation valve apply isolation valve isolation valve istrument isolation valve putlet isolation valve istrument isolation valve istrument isolation valve istrument isolation valve istrument isolation valve isontrol panel WT-PNL-3125A1 inlet isontrol panel WT-PNL-3125B1 inlet isontrol panel WT-PNL-3125B1 inlet isontrol panel WT-PNL-3125B1 inlet isontrol panel WT-PNL-3125B1 inlet isontrol panel WT-PNL-3125A2 exit valve isontrol panel WT-PNL-3125A2 exit valve isontrol panel WT-PNL-3125A1 exit valve isontrol panel WT-PNL-3125A2 exit valve	es OPEN CLOSED CLOSED OPEN OPEN OPEN OPEN OPEN OPEN OPEN OPEN OPEN	HAL HAL HAL HAL HAL HAL HAL HAL LAL LAL
IA-V-3101A SOV air sup IA-V-3102A Booster pur IA-V-3103A Future supp IA-V-3103A Future supp IA-V-3104A PI-3104A in IA-V-3105A PCV-3100A IA-V-3106A PC-3100A in IA-V-3106A PCV-3100A IA-V-3106A PCV-3100A in IA-V-3106A PCV-3100A in IA-V-3108A PI-3108A in IA-V-3108A PI-3108A in IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-7115A	pply isolation valve pp seal air supply isolation valve ply isolation valve istrument isolation valve nlet isolation valve putlet isolation valve istrument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125A2 inlet control panel WT-PNL-3125A2 exit valve control panel WT-PNL-3125A2 exit valve	OPEN CLOSED OPEN CLOSED OPEN OPEN OPEN OPEN OPEN OPEN OPEN	HAL JAL HAL HAL HAL HAL HAL JAL JAL JAL
IA-V-3102A Booster pur IA-V-3103A Future sup IA-V-3104A PI-3104A in IA-V-3105A PCV-3100A IA-V-3105A PCV-3100A IA-V-3106A PCV-3100A IA-V-3106A PCV-3100A IA-V-3108A PI-3108A in IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-2115A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-2115A Pump seal isolation IA-V-3100A Air Receiv IA-V-3100A Air Receiv IA-V-3101B SOV air support IA-V-3102B Future support IA-V-3103B Future support	pp seal air supply isolation valve oly isolation valve istrument isolation valve putlet isolation valve istrument isolation valve istrument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A2 exit valve control panel WT-PNL-3125A2 exit valve	CLOSED CLOSED OPEN OPEN OPEN OPEN OPEN OPEN OPEN OPEN OPEN	La La La La La La La La La La La La La L
IA-V-3103A Future supp IA-V-3104A PI-3104A in IA-V-3105A PCV-3100A IA-V-3106A PCV-3100A IA-V-3106A PCV-3100A IA-V-3108A PI-3108A in IA-V-3113A Pump seal isolation isolation IA-V-3107A Pump seal isolation isolation IA-V-3109A Pump seal IA-V-7115A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B	Ity isolation valve Istrument isolation valve Inlet isolation valve Sutlet isolation valve Istrument isolation valve Isontrol panel WT-PNL-3125A1 inlet Isontrol panel WT-PNL-3125B1 inlet Isontrol panel WT-PNL-3125B1 inlet Isontrol panel WT-PNL-3125A1 exit valve Isontrol panel WT-PNL-3125A1 exit valve Isontrol panel WT-PNL-3125A1 exit valve Isontrol panel WT-PNL-3125A1 exit valve	CLOSED OPEN CLOSED OPEN OPEN OPEN OPEN OPEN OPEN	HAL HAL HAL HAL HAL HAL HAL HAL
IA-V-3104A PI-3104A PI-3104A PI IA-V-3105A PCV-3100A PCV-3100A PCV-3100A IA-V-3108A PI-3108A PI-3108A PI IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-3116A Pump seal isolation IA-V-3100A Air Receiv Pump seal IA-V-3100A Air Receiv Pump seal IA-V-3101B SOV air su IA-V-3102B IA-V-3102B Future sup IA-V-3104B	Istrument isolation valve nlet isolation valve putlet isolation valve Istrument isolation valve control panel WT-PNL-3125A1 inlet Control panel WT-PNL-3125B1 inlet Control panel WT-PNL-3125B1 inlet Control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN CLOSED OPEN OPEN OPEN OPEN OPEN OPEN	Hal Hal Hal Hal Lal Lal Lal Lal
IA-V-3105A PCV-3100A IA-V-3106A PCV-3100A IA-V-3108A PI-3108A in isolation IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-3116A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-3105A Pump seal isolation IA-V-3106A Air Receiv IA-V-3101B SOV air su iA-V-3102B IA-V-3103B Future sup iA-V-3104B	nlet isolation valve putlet isolation valve istrument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	CLOSED OPEN OPEN OPEN OPEN OPEN OPEN OPEN	LaL LaL LaL LaL LaL LaL LaL
IA-V-3106A PCV-3100A (IA-V-3108A) IA-V-3108A PI-3108A (IIA-V-3113A) Pump seal isolation IA-V-3107A Pump seal IA-V-3107A Pump seal IA-V-3107A Pump seal IA-V-3107A Pump seal IA-V-3109A Pump seal IA-V-3109A Pump seal IA-V-3109A Pump seal IA-V-3115A Pump seal IA-V-3116A Pump seal IA-V-3116A Pump seal IA-V-3116A Pump seal IA-V-3103A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup	outlet isolation valve istrument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN OPEN OPEN OPEN OPEN OPEN OPEN	Har Har Har Har Lar Lar Lar
IA-V-3108A PI-3108A in isolation IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal Pump seal IA-V-3115A Pump seal IA-V-3116A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	strument isolation valve control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125A2 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN OPEN OPEN OPEN OPEN OPEN	LaL LaL LaL LaL LaL
IA-V-3113A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3107A Pump seal isolation IA-V-3114A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3115A Pump seal Pump seal IA-V-2115A Pump seal IA-V-2116A Pump seal IA-V-2116A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	control panel WT-PNL-3125A1 inlet control panel WT-PNL-3125A2 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN OPEN OPEN OPEN OPEN	Had But Lat Lat
IA-V-3107A Pump seal isolation IA-V-3114A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3109A Pump seal isolation IA-V-3115A Pump seal isolation IA-V-2115A Pump seal Pump seal IA-V-2116A Pump seal IA-V-2116A Pump seal IA-V-2116A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	control panel WT-PNL-3125A2 inlet control panel WT-PNL-3125B1 inlet control panel WT-PNL-3125B2 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN OPEN OPEN OPEN	LAL LAL LAL LAL
IA-V-3114A Pump seal isolation IA-V-3109A Pump seal isolation D-W Pump seal isolation IA-V-7115A Pump seal Pump seal IA-V-7115A Pump seal IA-V-7118A Pump seal IA-V-7118A Pump seal IA-V-7118A Pump seal IA-V-7118A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	control panel WT-PNL-312581 inlet control panel WT-PNL-312582 inlet control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN OPEN OPEN	Lad Lad Lad
IA-V-3109A Pump seal isolation IA-V-7115A Pump seal IA-V-7118A Pump seal IA-V-7118A Pump seal IA-V-7118A Pump seal IA-V-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	control panel WT-PNL-312582 inlet	OPEN OPEN	LaL LaL
IA-V-7115A Pump seal IA-V-7116A Pump seal IA-V-7116A Pump seal IA-V-7118A Pump seal DR-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	control panel WT-PNL-3125A1 exit valve control panel WT-PNL-3125A2 exit valve	OPEN	Sal
IA-V-21164 Pump seal IA-V-21174 Pump seal IA-V-21184 Pump seal DR-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PUmp seal	control panel WT-PNL-3125A2 exit valve	OPEN	1 10-10
IA-V-711777777777777777777777777777777777		UFLN	AUX_
IA-V2/118A Pump seal DR-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B j	control panel WT-PNL-3125B1 exit valve	OPEN	242
DR-3100A Air Receiv IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B i	control panel WT-PNL-3125B2 exit valve	OPEN	Lat
IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B j	er drain valve	CLOSED	Sal
IA-V-3101B SOV air su IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B	Vent Station Instrument Air System Valv		<u> </u>
IA-V-3101B SOV ATT SU IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B j	only icolation valve	OPEN	Sal
IA-V-3102B Future sup IA-V-3103B Future sup IA-V-3104B PI-3104B j	ply isolation valve	CLOSED	Hay
IA-V-3103B PI-3104B j	nly isolation valve	CLOSED	Lay
1A-1-0104D F1-0104D	nstrument isolation valve	OPEN	Hay
TA V-31058 DOV-31008	inlet isolation valve	CLOSED	Sar
IA-V-01000 FCV-01000	outlet isolation valve	OPEN	Lal
TA-V-3107B PT_3108R i	nstrument isolation valve	OPEN	Lal
DP 3100B Air rocai	er drain valve	CLOSED	102
DK-STOOD ATT TECETY	ar arann varre	ENTREP OPEN AT 1	acs J
	Slurry Line Manual Valves	IVES AND ALL OPE INTENLORES ARE I	ALL READY FOUT
V-3183 PT-3183 is	2 011 0160 Dimension Di	OPEN	Dal
V-3125A PT-3125A	olation valve, SLL-3160, Diversion Box		

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 120 OF 132

REVISION NO. 0

ATTACHMENT A

APPENDI	X C - Loop Test Initial Instrument Air and Mar	ual Valve Aligr	ment
VALVE NUMBER	DESCRIPTION	REQUIRED POSITION	INITIALS
V-3125B	PT-3125B isolation valve, Pump P-3125B intake, SLL-3164, Diversion Box	CLOSED	Dal
V-3125C	PT-3125C isolation valve, Pump P-3125A discharge. SLL-3163, Diversion Box 6421-A	CLOSED	gat
V-3125D	PT-3125D isolation valve, Pump P-3125B discharge, SLL-3164, Diversion Box 6241-A	CLOSED	\$9L
V-3126B	PT-3126B isolation valve, SLL-3160, Vent Station	OPEN	Aak
V-3168	PT-3168 isolation valve, Vent Line SLL-3160, Vent Station	OPEN	LaL
V-3157G	HEPA filter isolation valve, Vent Line VTL-3160, Vent Station	OPEN	Lal
			D& Z/1/9
	Supernate Line Manual Valves - Su	CE NOTE ONS	LURAY LINE VA
V-3182	PT-3182 isolation valve, SNL-3150, Diversion Box	OPEN	Sal
. V-3125E	PT-3125E isolation valve, SNL-3150, Diversion Box	CLOSED	LA L
V-3173	PT-3173 isolation valve, Sump Line SNL-3151, Diversion Box	OPEN	Sal
V-3126A	PT-3126A isolation valve, SNL-3150, Vent Station	CLOSED	Lay
V-3185	PT-3185 isolation valve, Vent Line SNL-3152, Vent Station	CLOSED	Say
V-3167	PT-3167 isolation valve, Sump Line SNL-3153. Vent Station	OPEN	Gag_
V-3157H	HEPA filter isolation valve, Vent Line VTL-3152, Vent Station	OPEN	Sal

Performed by: <u>Lowned J Steadnan</u> <u>2012</u> PRINT NAME INITIALS DATE Verified by: <u>GA Leshikar</u> <u>492</u> PRINT NAME INITIALS DATE QC. Rowned ARNOT KG 1212-97

HNF-2504, REV. 0 ATTACHMENT | PAGE/W

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 121 OF 132 ATTACHMENT A

REVISION NO. 0

	APPENDIX D - Electrical Alignment					
BREAKER NUMBER	BREAKER NAME AND LOCATION	REQUIRED POSITION	INITIALS			
CB-6 D.G	Diversion Box Panelboard PP-3 supply breaker in Switchboard SB-1	CLOSED	WAJ			
-CB-7- 13 (B2-5	Diversion Box Air Compressor supply breaker in Switchboard SB-1	CLOSED	WAJ			
•CB-2	Vent Station Panelboard PP-3 supply breaker in Distribution Panelboard DP-1	CLOSED	PLD			
CB-3	Vent Station Air Compressor supply breaker in Distribution Panelboard DP-1	CLOSED	CAW QJQ			
- CB-4 (B1-3	Diversion Box Switchboard breaker in SB-1 for VSD-1.	CLOSED	PLP			
- 68-5 دع ۱- ح	Diversion Box Switchboard breaker in SB-1 for VSD-2.	CLOSED	PLO			
CB-2-6	Diversion Box Switchboard breaker in SB-1 for Sump Pump P-3115	CLOSED	WAJ			
-68-7- 68-9 13 ON 4	Vent Station Distribution Panel breaker in DP-1 for Sump Pump P-3116	CLOSED	WAJ			
N/A	Vent Station Disconnect for Sump Pump P-3116.	CLOSED	WAJ			
N/A	Diversion Box Disconnect for Sump Pump P-3115.	CLOSED	WAJ			

2-11-98 Reporte By a Performed by: William <u>نمعت</u> INITIALS 12/12/97 PRINT NAME 70 REVENIELOO BY Verified by: th NAME INITIALS PRINT

HNF-2504, REV. 0 ATTACHMENT | PAGE SHE ECN-058-093

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 122 OF 132

ATTACHMENT A

REVISIO

REVISION NO. 0

APPENDIX E - Loop Fill SOV and MOV Alignment VALVE NO. DESCRIPTION INITIALS MCS SOV LEVER LOCAL INITIALS POSITION POSITION POSITION NOTE: On MCS, valve position is given by color and fill of valve on computer screen. White, designates CLOSED; Green, designates OPEN, Red, designates FAILED. Local indication (OPEN/CLOSED) is given by valve cap position indicator on SOV's. Lever position ENGAGE places valve in manual mode, DISENGAGE allows MCS control. Solenoid Operated Valves in Diversion Box Revenified For Recess-SOV-3182A SNL-3150 CLOSED ENGAGE - MAN CLOSED 42 SOV-3182B SNL-3150 CLOSED ENGAGE CLOSED ĤĘ SOV-3184 SNL-3150 CL OSED ₩DI\$ENGAGE) OPEN ЯΉ SOV-3173A Sump Line SNL-3151 CLOSED DISENGAGE CLOSED €E SOV-3173B Sump Line SNL-3151 CLOSED DISENGAGE CLOSED EE ENGAGE-MAN SOV-3183A SLL-3160 OPEN CLOSED SOV-3183B SLL-3160 OPEN ENGAGE - mar CLOSED Ŧ U PA) SOV-3163 Pump Bypass SLL-3160 **OPEN** OPEN DISENGAGE Ľ7 H SOV-3125E P-3125A Intake SLL-3163 OPEN DISENGAGE **OPEN** SOV-3125C P-3125A Discharge SLL-3163 OPEN DISENGAGE OPEN ťε Å 9E SOV-3125G P-3125B Intake SLL-3164 OPEN DISENGAGE OPEN da. SOV-3125D P-3125B Discharge SLL-3164 OPEN DISENGAGE OPEN Solenoid Operated Valves in Vent Station Even IPICO For Rents + ENGGE DISENGAGELD SOV-3165A SNL-3150 CLOSED OPEN 2.01 SOV-3166A SNL-3150 CLOSED ENGAGE - M CLOSED DISENGAGE OPEN SOV-3185A Vent Line SNL-3152 OPEN DISENGAGE SOV-3185B Vent Line SNL-3152 OPEN OPEN SOV-3167A Sump Line SNL-3153 CLOSED DISENGAGE CLOSED 1 710 SOV-31678 Sump Line SNL-3153 CLOSED DISENGAGE CLOSED SOV-3165B SLL-3160 OPEN DISENGAGE OPEN 4A .0V-3166B SLL-3160 OPEN ENGAGE-MAR CLOSED CLOSED SOV-3168A Vent Line SLL-3160 DISENGAGE CLOSED Q. 9. 21-5/49 * SON-3184 \$ 3165A had to be Engosed & Opened HNF-2504, REV. 0 manus 11 CONTROL

ATTACHMENT | PAGE because the MCS could not do it.

136 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 123 OF 132

ATTACHMENT A

REVISION NO. 0

				P.Y. MREVENTICO	<u> 13/98</u> For retes	7
	APPENDIX E -	Loop Fill S	OV and MOV A	lignment		
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	SOV LEVER POSITION	LOCAL POSITION	INITIALS
SOV-3168B	Vent Line SLL-3160	CLOSED	D.L	DISENGAGE	CLOSED	7/A
	Pump F	P-3125A Motor C	perated Valves	1		
MOV-3125AA	P-3125A Drain Valve	OPEN	D. 9. 09	N/A	OPEN	LE
MOV-3125AB	P-3125A Drain Valve	OPEN	D. 9. 09	N/A	OPEN	FE .
MOV-3125AC	P-3125A Drain Valve	OPEN	9.2. 29	N/A	OPEN	JE.
MOV-3125AD	P-3125A Drain Valve	OPEN	D.2. 99	N/A	OPEN	HE.
MOV-3125AE	P-3125A Drain Valve	OPEN	D. J. b.D	N/A	OPEN	Iz .
MOV-3125AF	P-3125A Drain Valve	OPEN	e.g.e.a	N/A	OPEN	f=
MOV-3125AG	P-3125A Drain Valve	OPEN	A. 2 29). N/A	OPEN	SE !
MOV-3125AH	P-3125A Drain Valve	OPEN	D. J. D.S.	. N/A	OPEN	Str.
MOV-3125AJ	P-3125A Drain Valve	OPEN	9. L. D	, N/A	OPEN	SE !
MOV-3125AK	P-3125A Vent Valve	OPEN	D. 9. 2	Y, N/A	OPEN	Az I
	P-3	1258 Motor Ope	rated Valves			
MOV-3125BA	P-3125B Drain Valve	OPEN	0. 9 99	N/A	OPEN	#E
MOV-3125BB	P-3125B Drain Valve	OPEN	Q. APA	N/A	OPEN	H.J.
MOV-3125BC	P-3125B Drain Valve	OPEN	D.S. D.	N/A	OPEN	\$E
MOV-3125BD	P-3125B Drain Valve	OPEN	D. & D9	N/A	OPEN	RE
MOV-3125BE	P-3125B Drain Valve	OPEN	A. J. D.	N/A	OPEN	PE -
MOV-3125BF	P-3125B Drain Valve	OPEN	D. U. D	N/A	OPEN	AE .
MOV-3125BG	P-3125B Drain Valve	OPEN	D. 609	N/A	OPEN	SE
MOV-3125BH	P-3125B Drain Valve	OPEN	$\theta. \mathcal{Y}$ DQ	N/A	OPEN	SE
MOV-3125BJ	P-3125B Drain Valve	OPEN	P. 7. 9.9	, N/A	OPEN	HE.
MOV-3125BK	P-3125B Vent Valve	OPEN	A MAG	2 N/A	OPEN	Ster 1

INITIALS

12/19/97 DATE rcal Verifications by: <u>M.e. Wing Fre Ulmuclac</u> MM PRINT NAME INITIALS

MCS Verifications by:

Dou **JPRINT NAME** HNF-2504, REV. 0 ATTACHMENT \ PAGE

137 OF 150

Odlal 1

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 124 OF 132

REVISION NO. 0

ATTACHMENT A

	APPENDIX F-1 - Transfer Scheme 2A Valve Alignment					
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS	
NOTE: On MCS, CLOSED; Green, cap position i	valve position is given by color an designates OPEN, Red, designates F ndicator on SOV's.	d fill of valve AILED. Local in	on computer sci dication (OPEN,	reen. White, de /CLOSED) is give	esignates en by valve	
	Solenoid Operate	d Valves in Dive	rsion Box			
SOV-3182A	SNL-3150	CLOSED	DJ.	CLOSED	1 12/19	
SOV-3182B	SNL-3150	CLOSED	A.S.	CLOSED 🗸	DAC 1	
SOV-3184	SNL-3150	CLOSED	19.91	OPEN V	200	
SOV-3173A	Sump Line SNL-3151	CLOSED	D.J.	CLOSED 🗸	1m	
SOV-3173B	Sump Line SNL-3151	CLOSED	D.S.	CLOSED 🖌	VGD	
SOV-3183A	SLL-3160	OPEN	D.Y	CLOSED 🖌	BUD	
SOV-3183B	SLL-3160	OPEN	NH.	CLOSED 🗸	E ALCO I	
SOV-3163	Pump Bypass SLL-3160	CLOSED	A.Y.	CLOSED		
\$0V-3125E	P-3125A Intake SLL-3163	CLOSED	D.H.	CLOSED PPEN	GO	
SOV-3125C	P-3125A Discharge SLL-3163	-CLOSED	D.H,	CLOSED of	9th	
SOV-3125G	P-3125B Intake SLL-3164	-016555	Dil	A COSED V		
SOV-3125D	P-3125B Discharge SLL-3164	CLOSED.	D.J.	CLOSED 🖌	All +	
		CHANLED STE	P 7.14		V	
	Solenoid Operat	ed Valves in Ven	t Station			
SOV-3165A	SNL-3150	CLOSED	Ð	* OPEN	AD 12/10	
SOV-3166A	SNL-3150	CLOSED	L.C.	Y CLOSED	KÖD	
SOV-3185A	Vent Line SNL-3152	CLOSED	ee.	> CLOSED	flo	
SOV-3185B	Vent Line SNL-3152	CLOSED	U.Y	< CLOSED	KØD	
SOV-3167A	Sump Line SNL-3153	CLOSED	e s	🖌 CLOSED	BOO _	
SOV-3167B	Sump Line SNL-3153	CLOSED	AL	× CLOSED	flo	
SOV-3165B	SLL-3160	OPEN	D. L.	* OPEN	St .	
SOV-3166B	SLL-3160	OPEN	D. S.	× CLOSED	Al	
SOV-3168A	Vent Line SLL-3160	CLOSED	D.J	CLOSED	HW /	
SOV-3168B	Vent Line SLL-3160	CLOSED	9.4	CLOSED	10	

HNF-2504, REV. 0 ATTACHMENT | PAGE/68

1

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 125 OF 132 REVISION NO. 0 ATTACHMENT A

		MCS		LOCAL	TNITTALS
VALVE NO.	DESCRIPTION	POSITION	INITIALS	POSITION	INITIALS
	Pump P-312	5A Motor Operated	Valves		10
MOV-3125AA	P-3125A Drain Valve	CLOSED	29	CLOSED ,	10 12/19
MOV-3125AB	P-3125A Drain Valve	CLOSED	D.Y.	CLOSED ,	
MOV-3125AC	P-3125A Drain Valve	CLOSED	D.H.	CLOSED	- CHO
MOV-3125AD	P-3125A Drain Valve	CLOSED	D. G.	CLOSED 🗸	20
MOV-3125AE	P-3125A Drain Valve	CLOSED	D.I.	CLOSED V	De
MOV-3125AF	P-3125A Drain Valve	CLOSED	D.I.	CLOSED ,	90
MOV-3125AG	P-3125A Drain Valve	CLOSED	A.G.	CLOSED 🗸	00
MOV-3125AH	P-3125A Drain Valve	CLOSED	p.H.	CLOSED 🗸	9kg
MOV-3125AJ	P-3125A Drain Valve	CLOSED	A,A.	CLOSED 🗸	(AD)
MOV-3125AK	P-3125A Vent Valve	CLOSED	g.g.	CLOSED 🗸	00 1
	P-31258	Motor Operated Val	ves		
MOV-3125BA	P-3125B Drain Valve	CLOSED	D.H.	CLOSED 🗸	90 12/19
MOV-3125BB	P-3125B Drain Valve	CLOSED	P.H.	CLOSED 🗸	GR 1
MOV-3125BC	P-3125B Drain Valve	CLOSED	D.R.	CLOSED 🗸	and the
MOV-3125BD	P-3125B Drain Valve	CLOSED	A.V.	CLOSED 🗸	1 AR
MOV-3125BE	P-3125B Drain Valve	CLOSED	Q.9/	CLOSED 🗸	9R
MOV-3125BF	P-3125B Drain Valve	CLOSED	A.S	CLOSED 🗸	DR.
MOV-3125BG	P-3125B Drain Valve	CLOSED	D.S	CLOSED -	A L
MOV-3125BH	P-3125B Drain Valve	CLOSED.	Q.Y	CLOSED 🗸	2R
MOV-3125BJ	P-3125B Drain Valve	CLOSED	A.J	CLOSED 🗸	K
MOV-3125BK	P-3125B Vent Valve	CLOSED	Ĵ.J.	CLOSED	JR V
cal Verificat	ions by: J.E. TUNK S PRINT NAME	- AL INITIALS	DATE	JtQ 11/10/97	REVENIE, FOR RET. But 2/12/0
Verificatio	ns by: <u>P.J. Eunendotze</u> PRINT NAME		12:19:97 DATE	Kw 12/20/97	

HNF-2504, REV. 0 ATTACHMENT | PAGE/69

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 126 OF 132



REVISION NO. 0

ATTACHMENT A

	APPENDIX F-2 - Trans	fer Scheme 2B	Valve Align	nent.	
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
NOTE: On MCS, CLOSED; Green, cap position i	valve position is given by color an designates OPEN, Red, designates F ndicator on SOV's.	d fill of valve AILED. Local in	on computer sci dication (OPEN,	reen. White, de /CLOSED) is give	esignates en by valve
	Solenoid Operat	ed Valves in Div	ersion Box -/	1	
SOV-3182A	SNL-3150	CLOSED	A.S.	CLOSED .	D.G. 2/17/98
SOV-3182B	SNL-3150	CLOSED	Dud	CLOSED	1
SOV-3184	SNL-3150	CLOSED	D.J	OPEN	
SOV-3173A	Sump Line SNL-3151	CLOSED	09.	CLOSED .	
SOV-3173B	Sump Line SNL-3151	CLOSED	D.J.	CLOSED	
SOV-3183A	SLL-3160	OPEN	O.S.	CLOSED	
SOV-3183B	SLL-3160	OPEN	A.I.	CLOSED	
SOV-3163	Pump Bypass SLL-3160	CLOSED	A.L.	CLOSED	
SOV-3125E	P-3125A Intake SLL-3163	CLOSED	D.S.	CLOSED	
SOV-3125C	P-3125A Discharge SLL-3163	CLOSED	D.L.	CLOSED	
SOV-3125G	P-3125B Intake SLL-3164	CLOSED	D.9.	CLOSED.	
SOV-3125D	P-3125B Discharge SLL-3164	CLOSED.	D.S.	CLOSED	
	,	LCHANK	BD PERSTOP	8.16	J.
	Solenoid Operat	ed Valves in Ven	t Station		
SOV-3165A	SNL-3150	CLOSED	D.L.	OPEN	p.S. 2/,spg
SOV-3166A	SNL-3150	CLOSED	DQ.	CLOSED	
SOV-3185A	Vent Line SNL-3152	CLOSED	D. S.	CLOSED	:
SOV-3185B	Vent Line SNL-3152	CLOSED	Del.	CLOSED	
SOV-3167A	Sump Line SNL-3153	CLOSED	A.S.	CLOSED	
SOV-3167B	Sump Line SNL-3153	CLOSED	9.9,	CLOSED	
SOV-3165B	SLL-3160	OPEN	D.D.	OPEN	
SOV-3166B	SLL-3160	OPEN	A.L.	CLOSED	
SOV-3168A	Vent Line SLL-3160	CLOSED	S.g.	CLOSED	
SOV-3168B	Vent Line SLL-3160	CLOSED	D.91.	CLOSED	1

HNF-2504, REV. 0 ATTACHMENT \ PAGE(70

-140 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 127 OF 132 REVISION NO. _O_ ATTACHMENT A

	APPENDIX F-2 - Trar	nsfer Scheme 2B	Valve Align	nent	<u>.</u>
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
	Pump P-312	5A Motor Operated	Valves		
MOV-3125AA	P-3125A Drain Valve	CLOSED	D.S. 4/1/9	CLOSED	D.4.2/1/2
MOV-3125AB	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AC	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AD	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AE	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AF	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AG	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AH	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AJ	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AK	P-3125A Vent Valve	CLOSED	V	CLOSED	4
	P-31258	Motor Operated Va	lves		
MOV-3125BA	P-3125B Drain Valve	CLOSED	D. S. Thig	CLOSED	D.G. 2/11/98
MOV-3125BB	P-3125B Drain Valve	CLOSED	1	CLOSED	
MOV-3125BC	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BD	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BE	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BF	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BG	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BH	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BJ	P-3125B Drain Valve	CLOSED ·		CLOSED	
MOV-3125BK	P-3125B Vent Valve	CLOSED		CLOSED	

Local Verifications by: <u>Doub Gences</u> <u>D.G.</u> <u>21.7/98</u> PRINT NAME INITIALS DATE

Verifications by:

Ken Willsogher KW 1/1/98 PRINT NAME INITIALS DATE

HNF-2504, REV. 0 ATTACHMENT | PAGE

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF - 1857 PAGE 128 OF 132 ATTACHMENT A

REVISION NO. _O_

	APPENDIX F-3 - Trans	fer Scheme 2A	Valve Alignm	ient.	
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
NOTE: On MCS, CLOSED; Green, cap position i	valve position is given by color an designates OPEN, Red, designates F ndicator on SOV's.	d fill of valve AILED. Local in	on computer scr dication (OPEN/	reen. White, de /CLOSED) is give	esignates en by valve
	Solenoid Operat	ed Valves in Dive	ersion Box		
SOV-3182A	SNL-3150	CLOSED	D.4 2/2/95	CLOSED	D. 9 2/26 / 8
SOV-3182B	SNL-3150	CLOSED	1	CLOSED	
SOV-3184	SNL-3150	CLOSED .		OPEN	
SOV-3173A	Sump Line SNL-3151	CLOSED		CLOSED	
SOV-3173B	Sump Line SNL-3151	CLOSED		CLOSED	
SOV-3183A	SLL-3160	OPEN		CLOSED	
SOV-3183B	SLL-3160	OPEN		CLOSED	
SOV-3163	Pump Bypass SLL-3160	CLOSED		CLOSED	
SOV-3125E	P-3125A Intake SLL-3163	CLOSED		CLOSED	
SOV-3125C	P-3125A Discharge SLL-3163	CLOSED		CLOSED	
SOV-3125G	P-3125B Intake SLL-3164	CLOSED		CLOSED	
SOV-3125D	P-3125B Discharge SLL-3164	· CLOSED		CLOSED	
		·			·
	Solenoid Operat	ed Valves in Ven	t Station		
SOV-3165A	SNL-3150	CLOSED	D 9 4266	OPEN	0.9-2/26/98
SOV-3166A	SNL-3150	CLOSED		CLOSED	
SOV-3185A	Vent Line SNL-3152	CLOSED		CLOSED	
SOV-3185B	Vent Line SNL-3152	CLOSED		CLOSED	
SOV-3167A	Sump Line SNL-3153	CLOSED		CLOSED	
SOV-3167B	Sump Line SNL-3153	CLOSED		CLOSED	
SOV-3165B	SLL-3160	OPEN		OPEN	
SOV-3166B	SLL-3160	OPEN		ÇLOSED	
SOV-3168A	Vent Line SLL-3160	CLOSED		CLOSED	
SOV-3168B	Vent Line SLL-3160	CLOSED		CLOSED	\checkmark

HNF-2504, REV. 0 ATTACHMENT | PAGEID

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 129 OF 132

REVISION NO. _0_

ATTACHMENT A

	APPENDIX F-3 - Tran	sfer Scheme 2A	Valve Align	nent	
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
	Pump P-3125	A Motor Operated	Valves		
MOV-3125AA	P-3125A Drain Valve	CLOSED	D. D. 2/26/4	CLOSED	D. 9 2/26/98
MOV-3125AB	P-3125A Drain Valve	CLOSED	1	CLOSED]
MOV-3125AC	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AD	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AE	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AF	P-3125A Drain Valve	CLOSED ,		CLOSED	
MOV-3125AG	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AH	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AJ	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AK	P-3125A Vent Valve	CLOSED		CLOSED	
	P+31258 I	Notor Operated Va	lves		
MOV-3125BA	P-3125B Drain Valve	CLOSED	0-2/21kg	CLOSED	D. S. 2/26/98
MOV-3125BB	P-3125B Drain Valve	CLOSED		CLOSED	1
MOV-3125BC	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BD	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BE	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BF	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BG	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BH	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BJ	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BK	P-3125B Vent Valve	CLOSED	\downarrow	CLOSED	\vee
.ocal Verificat	tions by: Dout CEntra	$\frac{1}{2} = \frac{1}{26} $	 	CLUSED	

INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGE(73

PRINT NAME

Verifications by: Doug Genter

143-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 130 OF 132

REVISION NO. 0

ATTACHMENT A

	APPENDIX F-4 - Trans	sfer Scheme 2B	Valve Alignm	nent	
VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
NOTE: On MCS, CLOSED; Green, cap position i	valve position is given by color a , designates OPEN, Red, designates indicator on SOV's.	nd fill of valve FAILED. Local in	on computer scr dication (OPEN)	reen. White, do (CLOSED) is give	esignates en by valve
	Solenoid Operat	ted Valves in Div	ersion Box		
SOV-3182A	SNL-3150	3/29/07 SLOSED OPEN	D. 21/3 214	CLOSED	BE Zak
SOV-3182B	SNL-3150	GLOSED FORCES		CLOSED	1
ŚOV-3184	SNL-3150	GLOSED-OPEN		OPEN	
SOV-3173A	Sump Line SNL-3151	CLOSED		CLOSED	
SOV-3173B	Sump Line SNL-3151	CLOSED		CLOSED	
SOV-3183A	SLL-3160	OPEN		CLOSED	
SOV-3183B	SLL-3160	2 FORCES 3/4/98 OPEN		CLOSED	
SOV-3163	Pump Bypass SLL-3160	CLOSED		CLOSED	
SOV-3125E	P-3125A Intake SLL-3163	CLOSED		CLOSED	
SOV-3125C	P-3125A Discharge SLL-3163	CLOSED		CLOSED	
SOV-3125G	P-3125B Intake SLL-3164	CLOSED		CLOSED	
SOV-3125D	P-3125B Discharge SLL-3164	CLOSED	\rightarrow	CLOSED	
	Solenoid Opera	ted Valves in Ven	t Station		
SOV-3165A	SNL-3150	B. C. 3/29/44 OPEN	D. 4. 3/29/45	OPEN	NE 1246
SOV-3166A	SNL-3150	GLOSED OPEN	·)	CLOSED	HE.
SOV-3185A	Vent Line SNL-3152	CLOSED		· CLOSED	AE
SOV-3185B	· Vent Line SNL-3152	CLOSED		CLOSED	47
SOV-3167A	Sump Line SNL-3153	CLOSED		CLOSED	#E
SOV-3167B	Sump Line SNL-3153	CLOSED		CLOSED	At 1
SOV-3165B	SLL-3160	OPEN		OPEN	#7
SÓV-3166B	SLL-3160	3/24 45 OPEN		CLOSED	KE]
SOV-3168A	Vent Line SLL-3160	CLOSED		CLOSED	SE [
SOV-3168B	Vent Line SLL-3160	CLOSED	\downarrow	CLOSED	AC P

HNF-2504, REV. 0 ATTACHMENT | PAGE/74

144 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 131 OF 132 REVISION NO. _0_ ATTACHMENT A

VALVE NO.	DESCRIPTION	MCS POSITION	INITIALS	LOCAL POSITION	INITIALS
	Pump P-31	25A Motor Operated	Valves		
MOV-3125AA	P-3125A Drain Valve	CLOSED	D.G. /329.90	CLOSED /	E 3/200
MOV-3125AB	P-3125A Drain Valve	CLOSED		CLOSED	1
MOV-3125AC	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AD	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AE	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AF	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AG	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AH	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AJ	P-3125A Drain Valve	CLOSED		CLOSED	
MOV-3125AK	P-3125A Vent Valve	CLOSED	V	CLOSED	V
I	P-3125B	Motor Operated Va	lves		
MOV-3125BA	P-3125B Drain Valve	CLOSED	D.G. /3/24/98	CLOSED	VE 3/al
MOV-3125BB	P-3125B Drain Valve	CLOSED	1.	CLOSED	133/4/
MOV-3125BC	P-3125B Drain Valve	CLOSED		CLOSED	R
MOV-3125BD	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BE	P-3125B Drain Valve	CLOSED		CLOSED)
MOV-3125BF	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BG	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BH	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BJ	P-3125B Drain Valve	CLOSED		CLOSED	
MOV-3125BK	P-3125B Vent Valve	CLOSED	\checkmark	CLOSED	∇

JENE ENTRE INITIALS

3/24/98 DATE

Verifications by: <u>Pour Cencol</u> PRINT NAME

INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGEINS

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857

ATTACHMENT A

PAGE 132 OF 132

OF SAFER

REVISION NO. 0

Appendix G - System Data Sheet						NIE.
Item	Description				[
Pump ID	(P-3125) or B	P-31259	P-3125A			
Proc. Step No.	Procedure Step Number	7,30	2.32			
Date	Date	2/13/99	2/3/98th			· · · · ·
Time	Time, hr:min	19:05 82	19.15		·	
Test Instrumentati	on	<u> </u>				
FI-temp	System Flow, gpm	48.	105			
PI-temp-1	Supply Pressure, psig	55	उँड			· ·
P1-temp-2	Press. upstream V-temp-2, psig	-69	69.	·····		
PI-temp-3	Return Pressure, psig	1-75	3704		·	
Pump Statistics (o	perating booster pump, from PCU-2 s	creen on MCS)				
TI-3125A1 B1	Thrust End Bearing Temp, °F	64	65			
312 5 A2, B2	Drive End Bearing Temp, °F	66	71			
SI-3125A. B	Motor Speed. rpm	1715	1726			
VI-3125A1, B1	Thrust End Vibration, mils	Ø0.01	0.01	•		
VI-3125A2. B2	Drive End Vibration. mils	0.01	0.01	•		
FIC-3125 PV	Fluid Flow Present Value, gpm	101	99			
FIC-3125 SP	Fluid Flow Set Point, gpm	120	120			
TI-3125A	Fluid Temp, °F	62	62	•		
PI-3125A. B	Fluid Inlet Pressure, psig	58	59			
PI-3125C D	Fluid Outlet Pressure, psig	260	262		• • •	
Header Data (from	PCU-2 and PCU-3 screens on MCS)	· · · · · · · · · · · · · · · · · · ·			·····	
PI-3126B	SLL-3160 Press, Vent Sta, psig	125	128			
TI-3126B	SLL-3160 Temp, Vent Sta. °F	69	52			
TI-3126A (*)	SNL-3150 Temp. Vent Sta. °F	· 52	62			
TI-3125B	SNL-3150 Temp, Div Box, °F	-59	68			

LOCAL TACK TEMP 62 F

(Make copies of this sheet as required)

(*) Note: TI-3126A located in dead leg of SNL; not representative o F circuit temperature. A E.P '98 Data Recorder: DOUG GERKEN PRINT NAME INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGE (76

146 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132

60% SPEED

ATTACHMENT A

REVISION NO. 0

Appendix G - System Data Sheet						
Item	Description					
Pump ID	(P-3125A) r B	P-3125A	P-3125A		Τ	
Proc. Step No.	Procedure Step Number	7.40	7,41			
Date	Date	2/13/98	2/13/98			
Time	Time, hr:min	19:45	19:55			
Test Instrumentati	on					
FI-temp	System Flow, gpm	119	121		Γ	
PI-temp-1	Supply Pressure, psig	48	48			
PI-temp-2	Press. upstream V-temp-2, psig	0	0			
PI-temp-3	Return Pressure, psig	· 0	Ö			
Pump Statistics (o	perating booster pump, from PCU-2 s	creen on MCS)				
ті-3125А1, ві	Thrust End Bearing Temp, °F	.67	68		T	
3125A2 B2	Drive End Bearing Temp, °F	75	76			
SI-3125A. B	Motor Speed, rpm	2094	208 Z			
VI-3125A1 B1	Thrust End Vibration, mils	0,02	0.02	-		
VI-3125AZ, B2	Drive End Vibration, mils	0.02	50.02	•		
FIC-3125 PV	Fluid Flow Present Value, gpm	125	124			· · · ·
FIC-3125 SP	Fluid Flow Set Point, gpm	144	144			
TI-3125A	Fluid Temp, °F	69	65	-		
PI-3125A. B	Fluid Inlet Pressure, psig	50	49			
PI-3125C D	Fluid Outlet Pressure, psig	315	316			
Header Data (from	PCU-2 and PCU-3 screens on MCS)					
PI-3126B	SLL-3160 Press. Vent Sta. psig	128	128			
TI-3126B	SLL-3160 Temp, Vent Sta, °F	62	62			
TI-3126A	SNL-3150 Temp, Vent Sta, °F	52	52			
TI-31258	SNL-3150 Temp. Div Box, °F	6664	64			
lakia conjos of	this short as neguined)	8.99 U.2148	•			

(Make copies of this sheet as required)

CEP 198 2 Data Recorder: DOUL PRINT NAME INITIALS HNF-2504, REV. 0 ATTACHMENT | PAGE177

-146 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

HNF-1857 ATTACHMENT A PAGE 132 OF 132

SPEED

REVISION NO. 0

Appendix G - System Data Sheet							
Item	Description						
Pump ID	P-3125A or B	P-3125A	P-3125A				
Proc. Step No.	Procedure Step Number	7,47	7.48				
Date	Date	2/13/98	2/13/98				
Time	Time, hr:min	20:10	20:20				
Test Instrumentation							
FI-temp	System Flow, gpm	139	140				
PI-temp-1	Supply Pressure, psig	44	99				
PI-temp-2	Press. upstream V-temp-2. psig	<	<1				
PI-temp-3	Return Pressure, psig	.<1	< 1		<u> </u>		
Pump Statistics (o	perating booster pump, from PCU-2 s	creen on MCS)					
TI-312541, B1	Thrust End Bearing Temp. °F	68	69				
3125 2 82	Drive End Bearing Temp. °F	28	29				
SI-3125A. B	Motor Speed, rpm	2470	2460				
VI-3125A1, B1	Thrust End Vibration, mils	0.03	0.03	•			
VI-312942, B2	Drive End Vibration, mils	0.02	0.02	•			
FIC-3125 PV	Fluid Flow Present Value, gpm	145	195				
FIC-3125 SP	Fluid Flow Set Point. gpm	168	168				
TI-3125A	Fluid Temp. °F	65	65				
PI-3125A, B	Fluid Inlet Pressure. psig	43	43				
PI-3125C D	Fluid Outlet Pressure, psig	407	410				
Header Data (from PCU-2 and PCU-3 screens on MCS)							
PI-3126B	SLL-3160 Press, Vent Sta. psig	178	178				
TI-3126B	SLL-3160 Temp, Vent Sta, °F	52	63				
TI-3126A	SNL-3150 Temp, Vent Sta. °F	SZ	52				
TI-3125B	SNL-3150 Temp, Div Box, °F	64	62				

(Make copies of this sheet as required)

Data Recorder: DOUG GER PRINT NAME

INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGE178

-146-0F-150
PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857

REVISION NO. 0

ATTACHMENT A

PAGE 132 OF 132

		. 1		 \sim	SPEED
	Appendix	G - System	Data Sheet	<u> </u>	
Item	Description				
Pump ID	(P-3125A gr B	P-3125A	P-3N5A		
Proc. Step No.	Procedure Step Number	7.54	7.55		
Date	Date	2/13/98-	NIA		
Time	Time, hr:min	20:25		· ·	
Test Instrumentati	on				
FI-temp	System Flow, gpm	158			
PI-temp-1	Supply Pressure. psig	38			
PI-temp-2	Press. upstream V-temp-2, psig	11			
PI-temp-3	Return Pressure, psig	3			
Pump Statistics (o	perating booster pump, from PCU-2 s	screen on MCS)			
11-3125AI BU	Thrust End Bearing Temp. °F	71			
312542 82	Drive End Bearing Temp. °F	81			
SI-3125A, B	Motor Speed. rpm	2845		 	
VI-3125A1.,B1	Thrust End Vibration, mils	0.07			
VI-312542 62	Drive End Vibration, mils	0.05		· .	
FIC-3125 PV	Fluid Flow Present Value, gpm	. 165			
F1C-3125 SP	Fluid Flow Set Point, gpm	192			
TI-3125A	Fluid Temp, °F	65		 	
PI-3125A B	Fluid Inlet Pressure, psig	25		 	
PI-3125C	Fluid Outlet Pressure, psig	514			
Header Data (from	PCU-2 and PCU-3 screens on MCS)		r	 ,	
PI-3126B	SLL-3160 Press, Vent Sta. psig	231		 	
TI-3126B	SLL-3160 Temp, Vent Sta. °F	64			· · ·
TI-3126A	SNL-3150 Temp, Vent Sta, °F	52			
TI-3125B	SNL-3150 Temp, Div Box, °F	62			

(Make copies of this sheet as required)

2 13/98 Data Recorder: PRINT `NAMF INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGE 174

146 OF 150

PREOF	PERATIONAL TEST POTP-007, H	CROSS SITE NF-1857	TRANSFER	SYSTEM	INTEG PA	RATED TI GE 132 (EST DF 132	
REVISION	N NO. <u>0</u> AT	TACHMENT A	5056 p	5.0%	S PE	EA DE THAD	IN CO.	
		0 0 1	Data Char	70	<u>70 GP</u>	m per	2 PUMP	2020
	Appendix	G - System	Data Shee	19				
Item	Description			<u> </u>				
Pump ID	(P-3125A) or B				·			
Proc. Step No.	Procedure Step Number	PER SBI REQU	EST					·
Date	Date	2/17/98						
Time	Time, hr:min	0.925						
Test Instrumentati	on							
FI-temp	System Flow, gpm	70						
PI-temp-1	Supply Pressure, psig	62					:	
PI-temp-2	Press. upstream V-temp-2, psig	155						
PI-temp-3	Return Pressure, psig	· 0·						
Pump Statistics (o	perating booster pump, from PCU-2 :	screen on MCS)						
11-3125A1 B1	Thrust End Bearing Temp. °F	61						
3125A2 B2	Drive End Bearing Temp. °F	61						
SI-3125A.	Motor Speed, rpm	1650						
VI-3125A1. B1	Thrust End Vibration. mils	0.01						
VI-312542. 42	Drive End Vibration, mils	0.01						
FIC-3125 PV	Fluid Flow Present Value, gpm	76						
FIC-3125 SP	Fluid Flow Set Point. gpm	120						
TI-3125A	Fluid Temp, °F	50						
PI-3125A	Fluid Inlet Pressure, psig	66				· · · ·		
PI-3125C D	Fluid Outlet Pressure, psig	287						
Header Data (from	PCU-2 and PCU-3 screens on MCS)							
PI-3126B	SLL-3160 Press. Vent Sta. psig	184						
TI-3126B	SLL-3160 Temp. Vent Sta. °F	\$9						
TI-3126A	SNL-3150 Temp, Vent Sta. °F	52						
TI-3125B	SNL-3150 Temp, Div Box. °F	50						
	· · · · · · · · · · · · · · · · · · ·							

(Make copies of this sheet as required)

Data Recorder: <u>Doug GGALE?</u> PRINT NAME

HNF-2504, REV. 0

ATTACHMENT | PAGE 180

D.Y. INITIALS

146 05 150

98

21) DATE

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132 75% SPEED WITH VALUE THROTTLED REVISION NO. 0 ATTACHMENT A TO IOSGAM PER PUMP CONVE

	Appendix	G - System	Data Sheet			
Item	Description					
Pump ID	(P-3125A) or B		(501)			
Proc. Step No.	Procedure Step Number	PER SUCC	e 57			
Date	Date	zInlar				
Time	Time, hr:min	09:35				
Test Instrumentation	òn					
FI-temp	System Flow, gpm	105				
PI-temp-1	Supply Pressure, psig	55				
PI-temp-2	Press. upstream V-temp-2, psig	310				
PI-temp-3	Return Pressure, psig	Ò				
Pump Statistics (o	perating booster pump, from PCU-2 :	screen on MCS)				
TI-3125A1 B1	Thrust End Bearing Temp. °F	65				
125A2 B2	Drive End Bearing Temp. °F	65				
SI-3125A.	Motor Speed, rpm	2608				
VI-3125A1 BI	Thrust End Vibration, mils	0.07		- -		
VI-312512 B2	Drive End Vibration, mils	0.04		·		
FIC-3125 PV	Fluid Flow Present Value, gpm	++++180				
FIC-3125 SP	Fluid Flow Set Point. gpm	SI				
TI-3125A	Fluid Temp, °F	51				
PI-31254 B	Fluid Inlet Pressure, psig	57				
PI-3129C D	Fluid Outlet Pressure, psig	570				<u> </u>
Header Data (from	PCU-2 and PCU-3 screens on MCS)			<u> ////////////////////////////////////</u>		<u></u>
PI-3126B	SLL-3160 Press. Vent Sta. psig	404				
TI-3126B	SLL-3160 Temp. Vent Sta. °F	49				
TI-3126A	SNL-3150 Temp. Vent Sta. °F	si				
TI-3125B	SNL-3150 Temp. Div Box. °F	50			<u> </u>	

(Make copies of this sheet as required)

Data Recorder: DOUG GENKGS PRINT NAME ATTACHMENT | PAGE 81

2/17/98 INITIALS DATE

PREC	DPERATIONAL TEST POTP-007, Image: N NO0AT	CROSS SITE INF-1857 TACHMENT_A	TRANSFER S	SYSTEM INTE P CEO WITH	GRATED TES AGE 132 OF 4 UACUE	T 132 TANOTTLEA
· · · · · · · · · · · · · · · · · · ·				THAOT	iced to 1	70GP2
An I That I ATLA I A wat T	Appendix	<u>G - System</u>	Data Sheet			
Item	Description	2004 19	[[
Pump ID	P-3125A or B		1 Lat]	1
Proc. Step No.	Procedure Step Number	PER 50	over			· · ·
Date	Date	zlinlar	2/17/98			
Time	Time, hr:min	0.9:45	09:55			
Test Instrumentat	ion					
FI-temp	System Flow, gpm	132	37		}	<u></u>
PI-temp-1	Supply Pressure, psig	45	161			
PI-temp-2	Press. upstream V-temp-2, psig	543	310			
PI-temp-3	Return Pressure, psig	0	9			
Pump Statistics (operating booster pump, from PCU-2.	screen on MCS).	·			
TI-3125A1 B1	Thrust End Bearing Temp. °F	69	75			
125A2 B2	Drive End Bearing Temp, °f	68	72			
SI-3125A. B	Motor Speed, rpm	3529	3522			
VI-3125A1 B1	Thrust End Vibration. mils	SURGED TOUS	Q 2950 MPm			
VI-3129A7, B2	Drive End Vibration. mils	0.06	0.06			
FIC-3125 PV	Fluid Flow Present Value. gpm	148	123			
FIC-3125 SP	Fluid Flow Set Point, gpm	290	240			
TI-3125A	Fluid Temp. °F	53	53			
PI-3125A B	Fluid Inlet Pressure. psig	52	33			
P1-3125C, D	Fluid Outlet Pressure. psig	931	871			
Header Data (from	PCU-2 and PCU-3 screens on MCS)					
PI-3126B	SLL-3160 Press. Vent Sta. psig	62.4	<u>S57</u>			
ŢI-3126B	SLL-3160 Temp. Vent Sta. °F	49	50			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	52	82			
TI-3125B	SNL-3150 Temp. Div Box. °F	51	51			

(Make copies of this sheet as required)

2/12/98 Data Recorder: Doub Genus / PRINT NAME D. J. INITIALS HNF-2504, REV. 0 ATTACHMENT | PAGE 182-

~
,

DDCODEDATTONA

REVISIO	N NO. <u>0</u> AT	NF-1857 TACHMENT A	- %	TSTEM INTER	AGE 132 OF	132
·····						
	Appendix	<u>G - System</u>	Data Sheet	1 100 10 10 10 10 10 10 10 10 10 10 10 1	Low income	Land to the second
Item	Description					1.2.100.100
Pump_ID	(P-3125Å) or B					
Proc. Step No.	Procedure Step Number	per seases	1			
Date	Date	2/20/98				
Time	Time, hr:min	10:53				
Test Instrumentati	on					
FI-temp	System Flow, gpm	102				
PI-temp-1	Supply Pressure, psig	58				
PI-temp-2	Press. upstream V-temp-2, psig	910				
PI-temp-3	Return Pressure, psig	· [·				
Pump Statistics (o	perating booster pump, from PCU-2 :	screen on MCS)			·	
TI-3125A1. B1	Thrust End Bearing Temp. °F	62			[
125A2. B2	Drive End Bearing Temp. °F	69				
SI-3129A. B	Motor Speed, rpm	7.701				
VI-3125A1 B1	Thrust End Vibration. mils	0.07		·		
VI-3125A2. B2	Drive End Vibration, mils	0.04		· .		
FIC-3125 PV	Fluid Flow Present Value, gpm	107				
FIC-3125 SP	Fluid Flow Set Point. gpm	180				
TI-3125A	Fluid Temp, °F	<u>\$2</u>				
PI-3129A B	Fluid Inlet Pressure, psig	58			-	
PI-3125C D	Fluid Outlet Pressure, psig	647				
Header Data (from	PCU-2 and PCU-3 screens on MCS)	96775S		2008		han an a
PI-3126B	SLL-3160 Press. Vent Sta. psig	491				·
TI-3126B	SLL-3160 Temp. Vent Sta. °F	51				
TI-3126A	SNL-3150 Temp. Vent Sta. °F	53				
T1-3125B	SNL-3150 Temp. Div Box, °F	C1				

007

00000

(Make copies of this sheet as required)

Data Recorder: DOOL GERKEN PRINT NAME 2/1 DATE

HNF-2504, REV. 0 ATTACHMENT | PAGEIAS

PREO	PERATIONAL TEST POTP-007, H N NO. <u>0</u> AT A P	CROSS SITE INF-1857 TACHMENT A	TRANSFER S	SYSTEM INTER P	GRATED TEST AGE 132 OF	Г 132
	Appendix	G - System	Data Sheet			
Item	Description		5			
Pump ID	P-3125A or B	A. 11 T	a.a)			<u></u>
Proc. Step No.	Procedure Step Number	PER SUCE	(SBI)			
Date	Date	2/20/98	2/20/98	2/20/98		
Time	Time, hr:min	11:30	11:35	12:10		
Test Instrumentati	on	C Charles			NG SECON	
FI-temp	System Flow, gpm	143	145	143		
PI-temp-1	Supply Pressure, psig	44	39	40		
PI-temp-2	Press. upstream V-temp-2, psig	550	440	592		
PI-temp-3	Return Pressure, psig	- 3 -		3		
Pump Statistics (c	operating booster pump, from PCU-2 :	screen on MCS)				
ТІ-3125А1 В1	Thrust End Bearing Temp, °F	74	78	79		
B125A2 B2	Drive End Bearing Temp, °F	72	76	77		
SI-3126A, B	Motor Speed, rpm	3608	3611	3610		
VI-3125A1, B1	Thrust End Vibration, mils	0.08	0.08	Ö.08		
VI-3129A2 B2	Drive End Vibration, mils	0.06	0.06	0.05		
FIC-3125 PV	Fluid Flow Present Value. gpm	157	169	152		
FIC-3125 SP	Fluid Flow Set Point. gpm	240	240	240		
TI-3125A	Fluid Temp, °F	54	54	55		
PI-3129A. B	Fluid Inlet Pressure, psig	41	36	43		
PI-3125C D	Fluid Outlet Pressure, psig	1026	974	1039		
Header Data (from	PCU-2 and PCU-3 screens on MCS)	<u>a de la c</u>		<u> (200.000)</u>		an a
PI-3126B	SLL-3160 Press. Vent Sta. psig	758	678	781		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	51	52	54		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	54	54	54		
TI-3125B	SNL-3150 Temp. Div Box. °F	51	52	52		

(Make copies of this sheet as required)

20/98 2 Data Recorder: <u>סטע גבהגדי</u> PRINT NAME INIT

HNF-2504, REV. 0 ATTACHMENT | PAGE 184

	Appendix	G - System	Data Sheet			
Item	Description		en ganager Militari			
Pump ID	P-3129A or B	P-3RJB	P-3125D			
Proc. Step No.	Procedure Step Number	8.32	8,33			
Date	Date	2/19/98	2/19/98			
Time	Time. hr:min	12:50	13:00			
Test Instrumentati	on					
FI-temp	System Flow, gpm	80	80			
PI-temp-1	Supply Pressure, psig	58	58			
PI-temp-2	Press. upstream V-temp-2, psig	130	120-130			
PI-temp-3	Return Pressure. psig	0	0			l
Pump Statistics (c	operating booster pump, from PCU-2 s	screen on MCS)				
TI-3125A1, 81	Thrust End Bearing Temp. °F	64	64			
●125A2 B2	Drive End Bearing Temp. °F	73	73			
SI-3125A. B	Motor Speed, rpm	1821	1826			
VI-3125A1, B1	Thrust End Vibration, mils	0.01	0.01			
VI-3125A2 B2	Drive End Vibration. mils	0.01	0.01	•		
FIC-3125 PV	Fluid Flow Present Value. gpm	84	.83			
FIC-3125 SP	Fluid Flow Set Point. gpm	120	720			
TI-3125A	Fluid Temp. °F	51	51			
PI-3125A. B	Fluid Inlet Pressure, psig	64	65			
PI-3125C. D	Fluid Outlet Pressure, psig	301	30		1	
Header Data (from	PCU-2 and PCU-3 screens on MCS)				40 (1995) <u>-</u>	all and a star
PI-31268	SLL-3160 Press. Vent Sta. psig	181	186	<u></u>		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	50	50			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	53	53			
TI-31258	SNL-3150 Temp. Div Box. °F	50	50			

(Make copies of this sheet as required)

98 مر ت Data Recorder: <u>Hour Gente</u> PRINT NAME INITIAL DATE HNF-2504, REV. 0 ATTACHMENT | PAGE 185

B-PUMP 60% SPEED

	Appendix	G - System	Data Sheet			
Item	Description					
Pump ID	(P-3125) or B	8-3125B	P-3125B			
Proc. Step No.	Procedure-Step Number	8.92	8,43			-
Date	Date	2/19/98	2/19/98			
Time	Time, hr:min	13:05	13:15		<u> </u>	
Test Instrumentati	on		an dha tara an a' an			
FI-temp	System Flow. gpm	99	99		ļ	
PI-temp-1	Supply Pressure, psig	36	56			
PI-temp-2	Press. upstream V-temp-2, psig	180	180			
PI-temp-3	Return Pressure, psig	12 1	1			
Pump Statistics (o	perating booster pump, from PCU-2 :	screen on MCS)				
TI-3125A1. B1	Thrust End Bearing Temp. °F	65	65			
125A2 B2	Drive End Bearing Temp. °F	74	25			
SI-3125A. B	Motor Speed. rpm	2200	2195			
VI-3125A1 B1	Thrust End Vibration, mils	0.03	0.03	•		
VI-3125A2. B2	Drive End Vibration, mils	0.02	0.02			
FIC-3125 PV	Fluid Flow Present Value. gpm	97	97			
FIC-3125 SP	Fluid Flow Set Point. gpm	@144	144			
TI-3125A	Fluid Temp. °F	51	51			
PI-3125A. B	Fluid Inlet Pressure, psig	60	61			<u> </u>
PI-3125C.	Fluid Outlet Pressure, psig	403	402	<u> </u>	<u> </u>	
Header Data (from	PCU-2 and PCU-3 screens on MCS)			1999.92		
PI-3126B	SLL-3160 Press, Vent Sta. psig	260	257			
TI-3126B	SLL-3160 Temp, Vent Sta. °F	50	50			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	53	53			
TI-3125B	SNL-3150 Temp, Div Box, °F	50	50			

(Make copies of this sheet as required)

9/98 Z Data Recorder: DOUL <u>Lepler</u>¹ PRINT NAME INITI

HNF-2504, REV. 0 ATTACHMENT | PAGE(84

~116 ∩F 15∩

	Appendix (G - System	Data Sheet			
Item	Description					18 - 19 Anna Anna Anna Anna Anna Anna
Pump ID	P-3125% or B	P-312SB	P-3125 B			
Proc. Step No.	Procedure Step Number	8.49	8.50			
Date	Date	2/19/98	2/19/98			
Time .	Time, hr:min	13.20	13:30			
Test Instrumentati	on					
FI-temp	System Flow, gpm	110	110			
PI-temp-1	Supply Pressure, psig	53	53			
PI-temp-2	Press. upstream V-temp-2, psig	240	240			
PI-temp-3	Return Pressure, psig	. 0	03			l
Pump Statistics (o	perating booster pump, from PCU-2 s	screen on MCS)				
TI-3125A1. B1	Thrust End Bearing Temp. °F	68	20			
125A2. B2	Orive End Bearing Temp, °F	75	77			
SI-3125A. (B)	Motor Speed, rpm	2560	2564			
VI-3125A1. B1	Thrust End Vibration, mils	0.03	0.03			
VI-3125A2. B2	Drive End Vibration, mils	0.03	0.03			
FIC-3125 PV	Fluid Flow Present Value, gpm	110	107			
FIC-3125 SP	Fluid Flow Set Point. gpm	168	168			
TI-3125A	Fluid Temp. °F	52	52			<u></u>
PI-3125A.B	Fluid Inlet Pressure. psig	56	53			
PI-3125C.0	Fluid Outlet Pressure, psig	522	500	1		
Header Data (from	PCU-2 and PCU-3 screens on MCS)	<u> a a a a a</u>	<u></u>	<u> 222-253</u>	<u>ya na na na</u>	
PI-3126B	SLL-3160 Press. Vent Sta. psig	398	352	<u> </u>		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	50	53			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	53	50	·		
TI-3125B	SNL-3150 Temp. Div Box. °F	50	51			

(Make copies of this sheet as required)

Data Recorder: DOV 4 GENCEN PRINT NAME INITIAL

HNF-2504, REV. 0 ATTACHMENT | PAGEI

146-0E 150

PREOF	PERATIONAL TEST POTP-007, H N NO. <u>0</u> AT	CROSS SITE NF-1857 TACHMENT A <u>B-アレへ</u>	TRANSFER S	YSTEM INTE P	GRATED TES AGE 132 OF	;T - 132
	Appendix	G - System	Data Sheet			
Item	Description					
Pump ID	P-3125A or B	P-3/150	P-3/25R		1	
Proc. Step No.	Procedure Step Number	8.56	8.57			
Date	Date	2/19/98	2/19/98		1	
Time	Time, hr:min	14:05	14:15		1	
Test Instrumentati	on				Ngjarove	
FI-temp	System Flow, gpm	120	123			
Pl-temp-1	Supply Pressure, psig	49	49			
PI-temp-2	Press. upstream V-temp-2. psig	310	310		1	
PI-temp-3	Return Pressure, psig	- 3	3		1	
Pump Statistics (o	perating booster pump, from PCU-2 s	screen on MCS)				
TI-3125A1. B1	Thrust End Bearing Temp, °F	70	72			
125A2. B2	Drive End Bearing Temp, °F	76	77			
SI-3125A. B	Motor Speed, rpm	2912	2916		1	
VI-3125A1 B1	Thrust End Vibration, mils	0.21	0.22	•		
VI-3125A2. B2	Drive End Vibration, mils	0.14	0,14	·		
FIC-3125 PV	Fluid Flow Present Value, gpm	123	123			
FIC-3125 SP	Fluid Flow Set Point, gpm	192	192			
TI-3125A	Fluid Temp. °F	531	53			
PI-3125A. B	Fluid Inlet Pressure. psig	51	51			
PI-3125C. D	Fluid Outlet Pressure, psig	663	660			
Header Data (from	PCU-2 and PCU-3 screens on MCS)					and and a second
PI-3126B	SLL-3160 Press, Vent Sta, psig	460	455	L <u></u>		
TI-3126B	SLL-3160 Temp, Vent Sta. °F	51	51			
TI-3126A	SNL-3150 Temp, Vent Sta, °F	53	53			
TI-31258	SNL-3150 Temp. Div Box. °F	51	S)			

(Make copies of this sheet as required)

~--

Data Recorder: <u>DOUG GEACE</u> PRINT NAME 19/58 ٢ INITIALS DATE

HNF-2504, REV. 0 ATTACHMENT | PAGE 199

PREO	PERATIONAL TEST POTP-007, H N NO. <u>0</u> AT /O	CROSS SITE NF-1857 TACHMENT A OGG WIT	TRANSFER S' P ^e H VALU	ISTEM INTE n suizer REQUES E THROI	GRATED TES AGE 132 OF TICED T	132 132
	Appendix	G - System	Data Sheet			
Item	Description					na serie de la composition de la compos La composition de la c
Pump ID	P-3125% or (B)	P-31258	p-3125B			
Proc. Step No.	Procedure Step Number					
Date	Date	2/19/98	2/19/92		1	
Time	Time, hr:min	140530	14:40			
Test Instrumentati	ôn					
FI-temp	System Flow, gpm	141	16 D			
PI-temp-1	Supply Pressure, psig	043	38			
PI-temp-2	Press. upstream V-temp-2, psig	570	400			
PI-temp-3	Return Pressure, psig	3	4			
Pump Statistics (c	operating booster pump, from PCU-2 s	screen on MCS)				
TI-3125A1, B1	Thrust End Bearing Temp. °F	76	78			
125A2 B2	Drive End Bearing Temp, °F	79	81			
SI-3125A B	Motor Speed. rpm	3650	3650			
VI-3125AL B1	Thrust End Vibration, mils	0.06	0.06	•		
VI-3125A2. B2	Drive End Vibration, mils	0,03	0.04			
FIC-3125 PV	Fluid Flow Present Value. gpm	147	164			
FIC-3125 SP	Fluid Flow Set Point. gpm	240	240		<u> </u>	
TI-3125A	Fluid Temp. °F	54	54			
PI-3125A. B	Fluid Inlet Pressure, psig	42	35		·	
PI-3125C.0	Fluid Outlet Pressure. psig	1027	970			
Header Data (from	PCU-2 and PCU-3 screens on MCS)	<u> 2023-2033</u>			<u> San San S</u> an San San San San San San San San San S	
PI-3126B	SLL-3160 Press. Vent Sta. psig	763	660			
TI-31268	SLL-3160 Temp, Vent Sta. °F	51	SZ			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	83	53			
TI-3125B	SNL-3150 Temp, Div Box, °F	51	51			

(Make copies of this sheet as required)

Data Recorder: _

DOUG GENCEN PRINT NAME D.G. INITIALS HNE-2504 REV. 0 ATTACHMENT I PAGE 189

146 OF 150

2/19/98

DATE

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 132 OF 132

HNF-1857 ATTACHMENT A

REVISION NO. 0

A-P

	Appendix	G - System	Data Sheet		
Item	Description				
Pump ID	P-3125A or B	P-3125A		\geq	
Proc. Step No.	Procedure Step Number	9.29	9.29	9.29	
Date	Date	2/26/98	2/26/98	2/26 /98	
Time	Time, hr:min	14:30	14:40	14:50	
Test Instrumentati	on the galaxy to the second	5 . C. 19		es- En Ale	
FI-temp	System Flow, gpm	104	104	/03.8	
PI-temp-1	Supply Pressure, psig	36	56	56	
PI-temp-2	Press. upstream V-temp-2, psig	13	<u> </u> 3	13	
PI-temp-3	Return Pressure, psig	0	O	0	
Pump Statistics (o	perating booster pump. from PCU-2	screen on MCS)			
TI-3125AL 81	Thrust End Bearing Temp, °F	67	67	67	
125A2. B2	Drive End Bearing Temp. °F	70	71	71	
ST-3125A, B	Motor Speed, rpm	1874	1873	1877	
VI-3125A1. B1	Thrust End Vibration. mils	0.01	0.01	0.01	
VI-3126A2, 82	Drive End Vibration, mils	0.01	0.01	0.01	
FIC-3125 PV	Fluid Flow Present Value, gpm	110	110	1/0	
FIC-3125 SP	Fluid Flow Set Point. gpm	110	1þ	1/0	
TI-3125A	Fluid Temp, °F	51	52	52	
PI-3125A. B	Fluid Inlet Pressure, psig	59	58	58	
PI-3126C D	Fluid Outlet Pressure. psig	272	273	274	
Header Data (from	PCU-2 and PCU-3 screens on MCS)		- 		· · · · · · · · · · · · · · · · · · ·
PI-3126B	SLL-3160 Press, Vent Sta. psig	108	109	109	
TI-3126B	SLL-3160 Temp. Vent Sta. °F	51	51	51	
TI-3126A	SNL-3150 Temp. Vent Sta. °F	SS	SS	55	
TI-31258	SNL-3150 Temp. Div Box. °F	50	50	50	

(Make copies of this sheet as required)

_____2/26/98 _____DATE Data Recorder: **Doo**(6. 80.11.E N PRINT NAME ΤN

HNF-2504, REV. 0 ATTACHMENT | PAGEIGO

-146-0F-150

THIS PAGE INTENTIONALLY LEFT BLANK

PAGE 191

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132



REVISION NO. 0

ATTACHMENT A

	Appendix	G - System	Data Sheet	;		
Item	Description		and a second			1
Pump ID	(P-3125A) or B	P-3125A -		->		
Proc. Step No.	Procedure Step Number	9.35	9.35	9.35		
Date	Date	2/26/28	2/26/98	2/26/98		
Time	Time, hr:min	15:10	15:20	15:30		
Test Instrumentati	ón Mala séries de regelà	<u>г</u> – /с	4 D- & 21	26/98	i si se su s	.
FI-temp	System Flow, gpm	104	107	108		ľ
PI-temp-1	Supply Pressure, psig	5.6	56	56		
PI-temp-2	Press. upstream V-temp-2. psig	45	45	45		
PI-temp-3	Return Pressure, psig	3	4	4		
Pump Statistics (o	perating booster pump. from PCU-2 s	screen on MCS)				
ті-3125А1 В1	Thrust End Bearing Temp, °F	67	67	68		
,125A2 B2	Drive End Bearing Temp. °F	73	73	23		
ST-3125A. B	Motor Speed, rpm	1958	1965	1971		
VI-3125A1. B1	Thrust End Vibration, mils	0.01	0.01	0.01		
VI-3129A2. B2	Drive End Vibration, mils	0.01	0.0/	0.0(
FIC-3125 PV	Fluid Flow Present Value. gpm	110	1/0	//0		
FIC-3125 SP	Fluid Flow Set Point, gpm	110	116	110		
TI-3125A	Fluid Temp. °F	52	52	52		
PI-3125A. B	Fluid Inlet Pressure, psig	58	58	58		
PI-3125C. D	Fluid Outlet Pressure, psig	301	302	303		
Header Data (from	PCU-2 and PCU-3 screens on MCS)	1			la series Mangana da series	
PI-31268	SLL-3160 Press. Vent Sta. psig	139	136	_137		
TI-31268	SLL-3160 Temp. Vent Sta. °F	51	51	51		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	55	\$5	55		
TI-3125B	SNL-3150 Temp. Div Box. °F	51	51	51		

(Make copies of this sheet as required)

Data Recorder: Kte N INITIALS

HNF-2504, REV. 0 ATTACHMENT) PAGE 192

146 OF 150

	Appendix G - System Data Sheet						
Item	Description		n an Albert A			[·	
Pump ID	P-3125A) or B	p-3/25A					
Proc. Step No.	Procedure Step Number	9.40	9.40	9.40			
Date	Date	3/2/98	3/2/98	3/2/98			
Time	Time, hr:min	10:45	10:55	11:05			
Test Instrumentati	ôn di shiri shekara		a da antes da seconda s		14/14-14		
FI-temp	System Flow, gpm	104	102	102			
PI-temp-1	Supply Pressure, psig	56	56	56			
PI-temp-2	Press. upstream V-temp-2. psig	120	125	115			
PI-temp-3	Return Pressure, psig	0	0	0			
Pump Statistics (c	perating booster pump, from PCU-2 s	creen on MCS)					
TI-3129A1 B1	Thrust End Bearing Temp. °F	63	64	64			
,125A2. B2	Drive End Bearing Temp, °F	60	67	64			
ST-3125A, 8	Motor Speed, rpm	2150	2150	2/05			
VI-3125A1. 81	Thrust End Vibration, mils	0.02	0.02	0,07			
VI-3125A2 B2	Drive End Vibration, mils	0.02	0.02	0.01			
FIC-3125 PV	Fluid Flow Present Value. gpm	110	110	110			
FIC-3125 SP	Fluid Flow Set Point, gpm	110	110	110			
TI-3125A	Fluid Temp, °F	48	48	49			
РІ-3125А. В	Fluid Inlet Pressure. psig	59	59	59			
PI-3125C, D	Fluid Outlet Pressure, psig	373	378	364			
Header Data (from	PCU-2 and PCU-3 screens on MCS)						
PI-3126B	SLL-3160 Press. Vent Sta. psig	2/2	2/4	208			
TI-3126B	SLL-3160 Temp. Vent Sta. °F	47	48	51			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	ςς	55	SS			
TI-3125B	SNL-3150 Temp. Div Box. °F	48	48	48			

(Make copies of this sheet as required)

3/18 Data Recorder: Doug Genker PRINT NAME INITIALS DATE

HNF-2504, REV. 0 ATTACHMENT I PAGE 193

	Appendix	G - System	Data Sheet			
Item	Description		n an an Aig An Airtí			
Pump ID	P-3125A or B	PSILSA		7		
Proc. Step No.	Procedure Step Number	9.46	9,46	9.46		
Date	Date	3/2/98	3/2/98	3/2/98		
Time	Time, hr:min	11:45	11:55	12:05		
Test Instrumentati	on Alexander Alexander					
FI-temp	System Flow, gpm	130	130	131		
PI-temp-1	Supply Pressure, psig	<i>46</i>	46	46		
PI-temp-2	Press. upstream V-temp-2. psig	15	25	18		
PI-temp-3	Return Pressure, psig	\$2	2]		
Pump Statistics (operating booster pump, from PCU-2 s	screen on MCS)	a a star a star far. Tha an			
TI-3125A1, B1	Thrust End Bearing Temp, °F	68	68	68		
,125A2. B2	Drive End Bearing Temp, °F	68	69 .	20		
5т-3125А. В	Motor Speed. rpm	2430	2424	2429		
VI-3125A1. B1	Thrust End Vibration, mils	0.03	0.03	Ď.03		
VI-3125A2. B2	Drive End Vibration, mils	0.02	0.02	0.02		
FIC-3125 PV	Fluid Flow Present Value. gpm	140	140	140		
FIC-3125 SP	Fluid Flow Set Point. gpm	140	140	140		
TI-3125A	Fluid Temp. °F	50	50	50		
PI-3125A. 8	Fluid Inlet Pressure, psig	47	4)	47		
PI-3125C. D	Fluid Outlet Pressure. psig	416	4/3	414		
Header Data (from	PCU-2 and PCU-3 screens on MCS)		1 <u> </u>		· · · · · · · · · · · · · · · · · · ·	··
PI-3126B	SLL-3160 Press. Vent Sta. psig	182	[83	182		······
TI-3126B	SLL-3160 Temp. Vent Sta. °F	49	49	50		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	55	55	SS		
TI-3125B	SNL-3150 Temp, Div Box, °F	50	48	49		

(Make copies of this sheet as required)

<u>) 3/2/98</u> ALS DATE Data Recorder:

HNF-2504, REV. 0 ATTACHMENT | PAGE194

-146-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132



REVISION NO. 0

ATTACHMENT A

	Appendix	G - System	Data Sheet			
Item	Description		n sanahan Aristo		an ga she a an	
Pump ID	(P-3125A) or B	P-3125A-				
Proc. Step No.	Procedure Step Number	9.51	9,51	9.51		
Date	Date	3/2/98	3/2/98	3/2/98		
Time	Time, hr:min	12:25	12:35	12:45		
Test Instrumentati	on Alexandre en en elexandre	ali (ni seg			Nata Asta	
FI-temp	System Flow, gpm	132	131	13/		
PI-temp-1	Supply Pressure, psig	48	48	48		
PI-temp-2	Press. upstream V-temp-2, psig	68	68	68		
PI-temp-3	Return Pressure, psig	1	1	1		
Pump Statistics (c	perating booster pump. from PCU-2 s	screen on MCS)				
TI-3125A1. B1	Thrust End Bearing Temp, °F	69	69	20		
.125A2. 82	Drive End Bearing Temp, °F	21	21	72		
51-3125A, B	Motor Speed. rpm	2528	2530	2523		
VI-3125A1. B1	Thrust End Vibration. mils	0.04	0.04	Ö.04		
VI-3125A2. B2	Drive End Vibration, mils	0.03	0.03	0.03		
FIC-3125 PV	Fluid Flow Present Value, gpm	140	140	140		
FIC-3125 SP	Fluid Flow Set Point.gpm	140	140	140		
TI-3125A	Fluid Temp. °F	51	51	51		
PI-3125A. B	Fluid Inlet Pressure, psig	47	47	4)		
PI-3125C. D	Fluid Outlet Pressure. psig	459	463	460	<u> </u>	
Header Data (from	PCU-2 and PCU-3 screens on MCS)			<u></u>		· · ·
PI-3126B	SLL-3160 Press. Vent Sta. psig	227	227	227		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	50	50	50		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	55	SS	55		
TI-31258	SNL-3150 Temp. Div Box, °F	49	49	sI		

(Make copies of this sheet as required)

18 GENKEN Data Recorder: Dout INITIA PRINT NAME

HNF-2504, REV. 0 ATTACHMENT | PAGE 195

	Appendix G - System Data Sheet						
Item	Description			Pitri All All			
Pump ID	P-3125A or B	P-3125A_		7			
Proc. Step No.	Procedure Step Number	9.56	9.56	9.56			
Date	Date	3/2/98	3/2/48	3/2/98			
Time	Time, hr:min	13:00	13:10	13:20			
Test Instrumentati	ón bild tá sa stá	e Magnijes, koje s					
FI-temp	System Flow. gpm	116	117	118			
PI-temp-1	Supply Pressure, psig	48	48	46			
PI-temp-2	Press. upstream V-temp-2, psig	162	163	164			
PI-temp-3	Return Pressure, psig	1	1	Z			
Pump Statistics (o	perating booster pump, from PCU-2 s	creen on MCS)					
ті-3125А1. В1	Thrust End Bearing Temp. °F	21	72	72			
,125A2. B2	Drive End Bearing Temp. °F	73	73	74			
51-3125A, B	Motor Speed, rpm	2719	2736	2721			
VI-3125A1. B1	Thrust End Vibration, mils	0.05	0.05	Ö.05			
VI-3125A2. 82	Drive End Vibration, mils	0.04	0.04	0,04			
FIC-3125 PV	Fluid Flow Present Value. gpm	140	140	140			
FIC-3125 SP	Fluid Flow Set Point. gpm	140	140	140			
TI-3125A	Fluid Temp. °F	52	52	52			
PI-3125A. B	Fluid Inlet Pressure, psig	42	4)	47			
PI-3125C. D	Fluid Outlet Pressure, psig	554	555	-555			
Header Data (from	PCU-2 and PCU-3 screens on MCS)			a di da e di			
PI-3126B	SLL-3160 Press. Vent Sta. psig	321	324	325			
TI-3126B	SLL-3160 Temp. Vent Sta. °F	50	50	_51			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	55	5.5	\$ \$			
T-I-3125B	SNL-3150 Temp. Div Box. °F	51	51	51			

(Make copies of this sheet as required)

HNF-2504, REV. 0 ATTACHMENT | PAGE/96

-146-0F-150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132

-	
_	

REVISION NO. 0

ATTACHMENT A

	Appendix	G - System	Data Sheet			
Item	Description		an george angelan. An	al contractoria. A contractoria de la contractoria d		
Pump ID	(P-3125A) or B	p-3125#.		\rightarrow		
Proc. Step No.	Procedure Step Number	9,62	9.62	9.62		
Date	Date	3/2/98	3/2/98	3/2/98		
Time	Time, hr:min	13:30	13:40	13:50		
Test Instrumentati	on Addation and Addates	e l'activité de la composition de la co		소 관계 중품	t stand i	· · ·
FI-temp	System Flow, gpm	145	144	145		
PI-temp-1	Supply Pressure, psig	44	44	44		
PI-temp-2	Press. upstream V-temp-2. psig	30	30	25		
PI-temp-3	Return Pressure, psig	5	5	3		
Pump Statistics (c	perating booster pump, from PCU-2	screen on MCS)				
ті-312941 ві	Thrust End Bearing Temp. °F	72	72	72_		
.125A2 B2	Drive End Bearing Temp. °F	74	74	75		
SI-312\$A, B	Motor Speed, rpm	2708	2680	2693	_	
VI-3125A1 B1	Thrust End Vibration. mils	0.07	0.09	0.09		
VI-3129A2. B2	Drive End Vibration, mils	0.05	0.06	0.05		
FIC-3125 PV	Fluid Flow Present Value, gpm	155	155	155		
FIC-3125 SP	Fluid Flow Set Point, gpm	155	155	155		
TI-3125A	Fluid Temp, °F	52	53	53		
PI-3125A. B	Fluid Inlet Pressure, psig	42	42	42		
PI-3125C D	Fluid Outlet Pressure, psig	499	489	489		
Header Data (from	PCU-2 and PCU-3 screens on MCS)			<u></u>	an Alan I.	
PI-3126B	SLL-3160 Press. Vent Sta. psig	227	224	273		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	51	sz	52		
T1-3126A	SNL-3150 Temp, Vent Sta. °F	55	<u>55</u>	55		
TI-31258	SNL-3150 Temp, Div Box, °F	S/	51	51		

(Make copies of this sheet as required)

Data Recorder: DOUG GEALLEN PRINT NAME

INITIALS

2. H. 3/2/98 LS DATE

HNF-2504, REV. 0 ATTACHMENT) PAGE 197

146 OF 150

Appendix G - System Data Sheet 3.7.2.2 Description Item (P-3125) or B P-3125A-→ Pump ID 9.67 Proc. Step No. Procedure Step Number 9.67 9.67 3/2/98 3/2/98 Date Date 3/2/98 Time Time, hr:min 4:40 14:50 \$:00 Test Instrumentation 144 146 FI-temp System Flow, gpm 148. PI-temp-1 Supply Pressure, psig 60 42 42 60 PI-temp-2 Press. upstream V-temp-2. psig 47 60 3 Return Pressure, psig З PI-temp-3 Pump Statistics (operating booster pump, from PCU-2 screen on MCS) TI-3125A1 B1 Thrust End Bearing Temp, °F 23 73 23 76 26 .12\$A2\ B2 Drive End Bearing Temp, °F 26 51-3125A, B Motor Speed, rom 2747 2743 2736 VI-3129A1 B1 Thrust End Vibration, mils 0.06 0.07 0,08 VI-312502, B2 Drive End Vibration, mils 0.04 0.05 0.05 EIC-3125 PV Fluid Flow Present Value, gpm 155 155 155 EIC-3125 SP Fluid Flow Set Point, gpm 155 155 155 TI-3125A Fluid Temp, °F 54 54 54 PI-3125 B 42 42 Fluid Inlet Pressure, psig 42 PI-3129C/D Fluid Outlet Pressure, psig 519 520 524 Header Data (from PCU-2 and PCU-3 screens on MCS) 254 PI-31268 254 SLL-3160 Press, Vent Sta. psig 255 53 53 53 TI-31268 SLL-3160 Temp. Vent Sta. °F 55 55 55 T1-3126A SNL-3150 Temp, Vent Sta, °F 53 53 53 TI-3125B SNL-3150 Temp. Div Box, °F

(Make copies of this sheet as required)

Data Recorder: Dos 4 Gences D. 9 3/2/98 PRINT NAME INITIALS DATE

HNF-2504, REV. 0 ATTACHMENT | PAGE 198

146-0F-150

	Appendix G - System Data Sheet						
Item	Description		a sayayan A				
Pump ID	(P-3125A) or B	P-3125A		->			
Proc. Step No.	Procedure Step Number	9,73	9:73	9.33			
Date	Date	3/2/98	3/2/94	3/2/98			
Time	Time, hrimin	14:05	14:15	14:25			
Test Instrumentati	ón in Allena (Maria)		n na Star ang sa		^{el} el agricolo		
FI-temp	System Flow, gpm	143	193	145			
PI-temp-1	Supply Pressure, psig	44	43	44			
PI-temp-2	Press. upstream V-temp-2, psig	110	110	110			
PI-temp-3	Return Pressure, psig	3	3	3			
Pump Statistics (o	perating booster pump. from PCU-2 s	creen on MCS)		le te de la			
TI-3125A1 B1	Thrust End Bearing Temp. °F	73	79	74			
12542. B2	Drive End Bearing Temp. °F	75	75	76			
ST-3125A. B	Motor Speed. rpm	2840	2831	2856			
VI-312541 B1	Thrust End Vibration. mils	0.16	0,16	0.21			
VI-312502. B2	Drive End Vibration. mils	0.09	610	0.13			
FIC-3125 PV	Fluid Flow Present Value, gpm	155	155	155			
FIC-3125 SP	Fluid Flow Set Point, gpm	155	155	155			
TI-3125A	Fluid Temp. °F	53	53	53			
РІ-3125А В	Fluid Inlet Pressure, psig	42	42	42			
P1-312 0	Fluid Outlet Pressure, psig	571	576	524			
Header Data (from	PCU-2 and PCU-3 screens on MCS)						
PI-3126B	SLL-3160 Press. Vent Sta. psig	307	305	305			
TI-3126B	SLL-3160 Temp. Vent Sta. °F	52	52	53			
TI-3126A	SNL-3150 Temp. Vent Sta. °F	55	55	55			
TI-31258	SNL-3150 Temp, Div Box, °F	52	52	53			

(Make copies of this sheet as required)

DOOG GERKET Data Recorder: PRINT NAME

3/2/98 INITIAL

HNF-2504, REV. 0 ATTACHMENT / PAGE(99

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132

10.30

3/24/98

10,30

3/24/98

10.30

3/29/98



Procedure Step Number

Date

Proc. Step No.

Test Instrumentati

Date

Time

FI-temp

PI-temp-1 PI-temp-2

TI-31258

Time, hr:min	10:10	10:20	10:30	
on a state of the st		i i i filosofii.		
System Flow, gpm	107	108	107	
Supply Pressure, psig	54	56	56	
Press. upstream V-temp-2. psig	15	15	15	

			-			
PI-temp-3	Return Pressure, psig	0	0	0		
Pump Statistics (c	perating booster pump, from PCU-2 s	screen on MCS)	a de ser esta de la companya de la c			
TI-3125A1. 81	Thrust End Bearing Temp. °F	62	64	65		
,125A2 B2	Drive End Bearing Temp. °F	62	64	65		
ST-3125A. B	Motor Speed, rpm	1994	1995	2005		
VI-3125A1 81	Thrust End Vibration. mils	0.01	0.01	0.01		
VI-3125A2 82	Drive End Vibration, mils	0.01	0.01	0.01		
FIC-3125 PV	Fluid Flow Present Value, gpm	110	110	110		
FIC-3125 SP	Fluid Flow Set Point. gpm	110	110	110		
TI-3125A	Fluid Temp. °F	54	54	54		
PI-3125A. B	Fluid Inlet Pressure, psig	57	57	57		
P1-3125C.	Fluid Outlet Pressure, psig	292	291	295		
Header Data (from	PCU-2 and PCU-3 screens on MCS)					
PI-3126B	SLL-3160 Press. Vent Sta. psig	118	119	121		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	50	49	51		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	56	56	56		
				1	 	-

51

49

50

(Make copies of this sheet as required)

SNL-3150 Temp, Div Box, °F

3/24/98 Data Recorder: DOUL GENCED PRINT NAME

HNF-2504, REV. 0 ATTACHMENT | PAGE200

146 OF 150

B-PUMP AUTO AT 100 GPM THROTTLED FOR POINT 2

	Appendix	G - System	Data Sheet			
Item	Description					14 - Andrea Antoine Anna
Pump 1D	P-3125A or B	P-3125B	P-3125B	P-3125A		
Proc. Step No.	Procedure Step Number	/0:35	10.35	10.35		
Date	Date	3/24/98	3/24/98	3/24/98		
Time	Time, hr:min	10:40	10.50	11:00		
Test Instrumentati	on	e test entre t				
FI-temp	System Flow, gpm	109	108	109		
PI-temp-1	Supply Pressure, psig	56	56	56		
PI-temp-2	Press. upstream V-temp-2, psig	55	55	55		
PI-temp-3	Return Pressure, psig	· 0·	0	0		
Pump Statistics (o	perating booster pump. from PCU-2 s	screen on MCS)				
TI-3125A1, B1	Thrust End Bearing Temp. °F	67	68	68		
125A2. B2	Drive End Bearing Temp. °F	69	71	73		
SI-3125A. B	Motor Speed. rpm	2105	2100	2100		
VI-3125A1. B1	Thrust End Vibration, mils	0.01	0.01	0,01	·	
VI-3125A2, 82	Drive End Vibration, mils	0.01	0.01	0.01		
FIC-3125 PV	Fluid Flow Present Value, gpm	110	110	110		
FIC-3125 SP	Fluid Flow Set Point. gpm	110	110	110		
TI-3125A	Fluid Temp. °F	53	53	53		
PI-3125A. B	Fluid Inlet Pressure, psig	57	57	57		
PI-3125C, D	Fluid Outlet Pressure, psig	332	329	331		
Header Data (from	PCU-2 and PCU-3 screens on MCS)	<u>kadana</u>				
PI-3126B	SLL-3160 Press, Vent Sta, psig	159	155	156		
TI-3126B	SLL-3160 Temp, Vent Sta, °F	53459	53	53		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	56466	56	56		
TI-31258	SNL-3150 Temp. Div Box. °F	50	50	50		

(Make copies of this sheet as required)

Data Recorder: <u>Dout Leaken</u> PRINT NAME

3/29/98 TIALS DATE

HNE-2504 REV 0 ATTACHMENT | PAGE 201

1/6 05 150

B-DUMP DUTO AT 1556PM THROTTLEP FOR POINT 3

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132

REVISION NO. 0

t)

ATTACHMENT A

	Appendix G - System Data Sheet						
Item	Description						
Pump ID	P-3125A or B	P-3/25B	P-3/25B	P-312SB			
Proc. Step No.	Procedure Step Number	10.40	10.40	10.40			
Date	Date	3/24/98	3/24/98	3/24/98			
Time	Time, hr:min	11:05	11:15	11:25	·		
Test Instrumentat	ion						
FI-temp	System Flow, gpm	105	105	los			
PI-temp-1	Supply Pressure, psig	56	56	56			
PI-temp-2	Press. upstream V-temp-2, psig	130	130	130			
PI-temp-3	Return Pressure, psig	· 0	0	O			
Pump Statistics (operating booster pump, from PCU-2	screen on MCS)					
TI-3125A1. B1	Thrust End Bearing Temp. °F	69	70	70			
3125A2 B2	Drive End Bearing Temp. °F	74	75	22			
SI-3125A. B	Motor Speed, rpm	2300	2300	2300			
VI-3125A1, B1	Thrust End Vibration. mils	0.02	0.02	0.02			
VI-3125A2 B2	Drive End Vibration, mils	0.01	0.01	0.01			
FIC-3125 PV	Fluid Flow Present Value, gpm	110	110	110		:	
FIC-3125 SP	Fluid Flow Set Point, gpm	110	110	110			
TI-3125A	Fluid Temp, °F	53	53	53			
PI-3125A.	Fluid Inlet Pressure, psig	57	56	57			
PI-3125C.D	Fluid Outlet Pressure. psig	410	410	411	<u> </u>		
Header Data (from	PCU-2 and PCU-3 screens on MCS)	.					
PI-3126B	SLL-3160 Press. Vent Sta. psig	235	235	235			
TI-3126B	SLL-3160 Temp, Vent Sta, °F	53	53	53			
TI-3126A	SNL-3150 Temp. Vent Sta, °F	56	56	56			
TI-3125B	SNL-3150 Temp, Div Box, °F	50	51	51			

(Make copies of this sheet as required)

Data Recorder: <u>Doug Genic en</u> PRINT NAME

INITI

HNF-2504, REV. 0 ATTACHMENT | PAGE 200

146 OF 150

REVISION NO. 0

B-PUMP AUTO AT 1404PM POINT

	Appendix G - System Data Sheet							
Item Description								
Pump ID	P-3125A or B	P-3125B	P-3125 B	P-3125B				
Proc. Step No.	Procedure Step Number	10.96	10.46	10.46	-			
Date	Date	3/24/98	3/29/98	3/24/98				
Time	Time, hr:min	11:35	11:45	11:55				
Test Instrumentat	on			97498 - S				
FI-temp	System Flow, gpm	140	140	140				
.Pl-temp-l	Supply Pressure, psig	44	44	49				
PI-temp-2	Press. upstream V-temp-2. psig	20	zo	-20				
PI-temp-3	Return Pressure, psig	0	0	0				
Pump Statistics (c	operating booster pump. from PCU-2 s	creen on MCS)						
TI-3125A1. B1	Thrust End Bearing Temp. °F	72	73	23				
-3125A2 B2	Drive End Bearing Temp, °F	79	81	82				
6125A. B	Motor Speed, rpm	2610	2610	2610				
VI-3125A1 B1	Thrust End Vibration, mils	0.08	0.05	0.05				
VI-3125A2. B2	Drive End Vibration, mils	0.06	0.09	0.04		·		
FIC-3125 PV	Fluid Flow Present Value. gpm	140	140	140				
FIC-3125 SP	Fluid Flow Set Point, gpm	140	140	140				
T1-3125A	Fluid Temp, °F	53	59	54				
PI-3125A. B	Fluid Inlet Pressure, psig	46	46	46				
PI-3125C. D	Fluid Outlet Pressure, psig	455	45 0	449	<u> </u>			
Header Data (from	PCU-2 and PCU-3 screens on MCS)				2			
PI-31268	SLL-3160 Press. Vent Sta. psig	204	202	202				
TI-3126B	SLL-3160 Temp. Vent Sta. °F	53	53	53				
TI-3126A	SNL-3150 Temp. Vent Sta. °F	56	56	56				
TI-3125B	SNL-3150 Temp, Div Box. °F	53	54	54				

(Make copies of this sheet as required)

AERKEN D.L. NT NAME INITIALS 3/24/98 Data Recorder: DOUL PRINT NAME

HNF-2504, REV. 0 ATTACHMENT | PAGE 200

146 OF 150

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 132 OF 132

REVISION NO. 0 ATTACHMENT A B-PUMP BUTO POINT 2 @ 1406PM Appendix G - System Data Sheet Description CONTRACT. 2000-2005 NAMES - A 0. 1 **1** 1 1 1 1 1 1 Item Pumo 10 P-3125A or B P-3125B P-3125B P-3125A Proc. Step No. Procedure Step Number 10.51 10 51 10.51 Date Date 3/2 4/98 3/24/98 3/29/98 Time, hr.min Time 12:05 Pm 12:15 12:25 Test Instrumentation 138 F1-temp 138 System Flow, gom 138 44 44 Pl-temo-1 Supply Pressure, psig 44 D9 3/24/1 135 Pl-temp-2 Press. upstream V-temp-2, psig 135 10 85 PI-temp-3 Return Pressure, psig 0 and the second second Pump Statistics (operating booster pump, from PCU-2 screen on MCS) TI-3125A1. (B) Thrust End Bearing Temp, °F 74 75 74 -3125A2 B2 Drive End Bearing Temp. °F 83 84 85 8125A. B Motor Speed, rpm 2710 2710 2710 VI-3125A1 B1 Thrust End Vibration, mils 0.05 0.05 0.05 VI-3125A2 B2 Drive End Vibration, mils 0.03 0,03 0.03 FIC-3125 PV Fluid Flow Present Value. gpm 140 140 140 FIC-3125 SP Fluid Flow Set Point. gpm 140 140 140 T1-3125A Fluid Temo, °F 5.5 55 55 PI-3125A. B Fluid Inlet Pressure, psig 46 46 46 PI-3125C. D Fluid Outlet Pressure, psig 507 567 507 Header Data (from PCU-2 and PCU-3 screens on MCS) PI-3126B SLL-3160 Press, Vent Sta, psig 262 262 2.62 TI-31268 SLL-3160 Temp. Vent Sta. °F 53 53 54

56

5.3

(Make copies of this sheet as required)

SNL-3150 Temp, Vent Sta. °F

SNL-3150 Temp, Div Box, °F

D.V 3/29/98

56

FA 53

U.G. J/24/90

56

53

Data Recorder: <u>Doug GENCEJ</u> PRINT NAME

TI-3126A

T1-31258

HNF-2504, REV. 0 ATTACHMENT \ PAGE204

B-PUMP BUT

,	B-P0	mp Auto	1406pr	$\sim Po$	INT 3	
	Appendix	G - System	Data Sheet			
Item	Description			NAREZ 2	an file and	
Pump ID	P-3125A or B	P-3125B	P-3125 B	P-3125B		
Proc. Step No.	Procedure Step Number	10.56	10.56	10.56		
Date	. Date	3/29/98	3/29/98	3/24/98		
Time	Time. hr:min	12:45	12:55	13:05	1. A.	
Test Instrumentat	ion		<u></u>	97 (NS) - 3		
FI-temp	System Flow, gpm	127	1:25	127		
PI-temp-1	Supply Pressure, psig	49	44	44		
PI-temp-2	Press. upstream V-temp-2, psig	195	195	195		
Pl-temp-3	Return Pressure, psig	0	1	1		· ·
Pump Statistics (operating booster pump. from PCU-2 :	screen on MCS)			Naga Nisalatan Kabupatén Kabupatén K	
TI-3125A1. B1	Thrust End Bearing Temp. °F	775	77	77		
-3125A2. B2	Drive End Bearing Temp. °F	87	୫୮	88		
б125А. В	Motor Speed, rpm	2910	2910	2910		
VI-3125A1 B1	Thrust End Vibration, mils	0.13	0,16	0,12		
VI-3125A2. B2	Drive End Vibration, mils	0,11	0.10	0.11	·	
FIC-3125 PV	Fluid Flow Present Value. gpm	140	140	140		
FIC-3125 SP	Fluid Flow Set Point, gpm	140	140	140		
T1-3125A	Fluid Temp. °F	56	56	56		
PI-3125A. B	Fluid Inlet Pressure, psig	46	46	46		
PI-3125C. D	Fluid Outlet Pressure, psig	614	612	610		
Header Data (from	PCU-2 and PCU-3 screens on MCS)				·	<u> </u>
PI-31268	SLL-3160 Press, Vent Sta. psig	367	366	366		
TI-3126B	SLL-3160 Temp. Vent Sta. °F	55	55	SS.		
TI-3126A	SNL-3150 Temp. Vent Sta. °F	56	56	56		
TI-3125B	SNL-3150 Temp. Div Box. °F	54	54	54		

(Make copies of this sheet as required)

4/98 Data Recorder: Douh D.1 .. PRINT INITIALS NAME 1)A

HNF-2504, REV. 0 ATTACHMENT | PAGE205

-146 OF 150

REVISION NO. 0

B-PUMP AUTO 155 GPM POINT

Appendix G - System Data Sheet								
Item	Item Description							
Pump ID	P-3125A or B	P-31230	P-31258	R-3125B				
Proc. Step No.	Procedure Step Number	10.62	10.62	10,62				
Date	Date	3/29/98	3/24/98	3/24/98				
Time	Time, hr:min	13:10	13:20	13:30	1 · · ·			
Test Instrumentat	ion							
FI-temp	System Flow. gpm	153	152	152				
PI-temp-1	Supply Pressure, psig	40	42	42				
PI-temp-2	Press. upstream V-temp-2, psig	25	25	25				
PI-temp-3	Return Pressure, psig	3	- 3	3				
Pump Statistics (operating booster pump. from PCU-2 s	screen on MCS)						
TI-3125A1. B1	Thrust End Bearing Temp. °F	72	77	77				
-3125A2 B2	Drive End Bearing Temp. °F	88	88	89				
125A. B	Motor Speed, rpm	2850	2850	2840				
VI-3125A1 81	Thrust End Vibration. mils	0.09	0.08	0,08				
VI-3125A2. B2	Drive End Vibration, mils	0.05	0.05	0.05				
FIC-3125 PV	Fluid Flow Present Value, gpm	155	155	155				
FIC-3125 SP	Fluid Flow Set Point. gpm	155	155	155				
T1-3125A	Fluid Temp. °F	56	56	57				
PI-3125A.B	Fluid Inlet Pressure, psig	40	40	41				
PI-3125C. D	Fluid Outlet Pressure, psig	526	525	522				
Header Data (from	Header Data (from PCU-2 and PCU-3 screens on MCS)							
PI-31268	SLL-3160 Press. Vent Sta. psig	242	242	242				
TI-3126B	SLL-3160 Temp. Vent Sta. °F	56	. 56	56				
TI-3126A	SML-3150 Temp. Vent Sta. °F	56	56	56				
TI-3125B	SNL-3150 Temp. Div Box. °F	55	5.5	55	,			

(Make copies of this sheet as required)

Data Recorder: Doul LERKEN · D. L. PRINT NAME INITIALS

HNF-2504, REV. 0 ATTACHMENT | PAGE204

146[>]0F 150

—	B-PUNP	BUTO 1	ss Gpm	POINT	2			
	Appendix G - System Data Sheet							
Item	Description	12000,2000	Kareetete		$\mathcal{A}_{n}^{*} = \frac{1}{2} - \sum_{i=1}^{n} \frac{1}{2} \sum_{i=1}^{n} \frac{1}{2} \mathcal{A}_{n}^{*} + \frac{1}{2} \mathcal{A}_{n}^{*} + \frac{1}{2} \mathcal{A}_{n}^{*}$			
Pump 1D	P-3125A or B	P-3/25B	P-3/2EB	P-3/200		1		
Proc. Step No.	Procedure Step Number	10.13-	10.103	70.63	10.67	09,		
Date	Date	3/24/98	3/24/GX	3/24/08		3/24/98		
Time	Time, hr:min	13:40	13:50	14:00				
Test Instrumentat	ion		<u> 1998 200</u>	Maria				
FI-temp	System Flow. gpm	151	152	157		T .		
PI-temp-1	Supply Pressure, psig	42	40	40				
Pl-temp-2	Press. upstream V-temp-2, psig	75	75	75				
PI-temp-3	Return Pressure, psig	3	3	3		· ·		
Pump Statistics (operating booster pump. from PCU-2 :	screen on MCS)			New York			
TI-3125A1. BI	Thrust End Bearing Temp, °F	78	78	78				
-3125A2 B2	Drive End Bearing Temp. °F	89	90	90				
125A. B	Motor Speed, rpm	2930	2950	2930	·			
VI-3125A1, B1	Thrust End Vibration. mils	0.16	0.10	0,15				
VI-3125A2. B2	Drive End Vibration, mils	0.10	0.07	0,10				
F1C-3125 PV	Fluid Flow Present Value. gpm	155	155	155				
FIC-3125 SP	Fluid Flow Set Point, gpm	155	155	155				
T1-3125A	Fluid Temp, °F	57	57	58				
PI-3125A.B	Fluid Inlet Pressure, psig	40	40	40				
PI-3125C D	Fluid Outlet Pressure, psig	565	573	568				
Header Data (from PCU-2 and PCU-3 screens on MCS)								
PI-31268	SLL-3160 Press, Vent Sta, psig	292	285	285				
TI-31268	SLL-3160 Temp. Vent Sta. °F	56	56	56				
TI-3126A	SNL-3150 Temp, Vent Sta, °F	56	56	56				
T1-3125B	SNL-3150 Temp. Div Box. °F	56	56	56				

(Make copies of this sheet as required)

Data Recorder: <u>Doug Gericen</u> PRINT NAME

3/2 9/18 DATE

INITIALS

HNF-2504, REV. 0 ATTACHMENT / PAGE207

B-POMP Auto 155 Gpm POINT 3									
Appendix G - System Data Sheet									
Item	Item Description								
Pump ID	P-3125A or B	P-3/23B	P-312512	P-3125B					
Proc. Step No.	Procedure Step Number	10.73	10.73	10.73					
Date	- Date	3/24/98	3/24/98	3/24/98					
Time	Time, hr:min	19:10	14:20	14:30					
Test Instrumentat	ion					경영상			
Fl-temp	System Flow, gpm	145	195	145					
PI-temp-1	Supply Pressure, psig	40	42	42					
PI-temp-2	Press. upstream V-temp-2. psig	195	195	195					
PI-temp-3	Return Pressure. psig	3	3	3					
Pump Statistics (operating booster pump, from PCU-2 s	screen on MCS)							
TI-3125A1. A	Thrust End Bearing Temp, °F	79	80	. 80					
3125A2 . B2	Drive End Bearing Temp. °F	90	90	91					
8125A. B	Motor Speed, rpm	3150	3150	3140					
VI-3125A1 B1	Thrust End Vibration, mils	0.11	0.12	0.13					
VI-3125A2. B2	Drive End Vibration, mils	0.09	0.09	0,10					
FIC-3125 PV	Fluid Flow Present Value, gpm	155	155	155					
FIC-3125 SP	Fluid Flow Set Point. gpm	155	155	155					
T1-3125A	Fluid Temp. °F	59	59	59					
PI-3125A, B	Fluid Inlet Pressure, psig	40	39	40					
PI-3125C. D	Fluid Outlet Pressure. psig	692	692	682					
Header Data (from	PCU-2 and PCU-3 screens on MCS)			e Spectra en la companya de la comp La companya de la comp	4	.			
PI-3126B	SLL-3160 Press. Vent Sta. psig	406	404	402					
T1-31268	SLL-3160 Temp. Vent Sta. °F	57	57	58					
TJ-3126A	SNL-3150 Temp, Vent Sta. °F	56	56	56					
TI-3125B	SNL-3150 Temp. Div Box. °F	57	57	57					

(Make copies of this sheet as required)

Data Recorder: DOUL CENCEN PRINT NAME

HNF-2504, REV. 0 ATTACHMENT | PAGE 208

1

3/24/98

SIGNATURE/INITIAL VERIFICATION

All persons involved in procedure performance, data recording, and verification or evaluation of test steps shall provide their name, job title, signature, and initials in the following table.

NAME (PRINT)	TITLE	SIGNATURE	INITIAL
Of Leshikar	Test Engineer	Al Leshikar	Lal
M.D. GERKEN	TEST ENGINEER	Daw Shh	9.I
The bla Postly STA	KLECTRZ EBIAN	and fature	FLP
R.L. THOMPSON	Neo	4. L. Shongan	41.
GCOOPER	Labor	A Com	MIC .
Fider Rivera	Electrician	Fall Pinena	R.
LONNIE J STEAdman	Fitter	Jonnie ftredon	24
William A Jumon	Electrician	Welling Alderson	WAJ
Smith SI_	Jutter	How the	20
Renz Enloz	Fitten	Seno Enla	XE
Carl van Katnijk	Project Engr	he in thing	he
12 PARSONS	PROJ. MOR	MI Ransons	MRP
J.M. Neulle	Supen	Jahry M. Meelle	FDWW
RONALD A. ARNOT	Q.C.	Findl G Ungo	Pol Anappinal
DAVID A. GIZEENAWAY	TEST DIR.		the
LOURY B. ATKING	FONW CE	young to the	HA
PJ ELMENDORF	LMHC QC	P. Elmendor	NE
J.E.DUNKO	TEST ENGINEER,	flink .	gec_
K. WILLOUGHBY	LAHC QC "	Kat they	KW
L.R. HALL	PROJECTS RE	Sam R. Hall	埕
CREICHMUTH	Test Dir. (Hew When	OR
E.PACQUET	Test Manager >		t.P.

HNF-2504, REV. 0 ATTACHMENT | PAGE201

PREOPE	ATIONAL TEST POTP-007, CROSS S HNF-1857 WOOATTACHMEN	ITE TRANSFER SYSTEM I T C	NTEGRATED TEST PAGE 1 OF 1
	TEST LOG	test number: HNF - 1857	TEST LOG PAGE NUMBER: DO OF <u>18</u>
TEST TITLE: Preoper	ational Test POTP-007, Cross Si	te Transfer System Ir	itegrated Test
TIME/DATE	EVENT DI	ESCRIPTION/SIGNATURE	
9'00	Performed high bearing temperative (both pumps) using decede	thre firsts on Ali #	42, B1, and B2
100 1'00	Performed motor winding te Waiting on street elbows to r	mp test on both p replumb bearing oil !	evel switches
• 	J		1
	· · ·		· · ·
			······································
· · · · · · · · · · · · · · · · · · ·			······
· · ·			

HNF-2504, REV. 0 ATTACHMENT I PAGE AD

.

ы. Э

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C FEST NUMBER FEST LOG TEST LOG AGE NUMBER: HNF-1857 1____ of <u>___8__</u> ^{TEST TITLE:} Preoperational Test POTP-007, Cross Site Transfer System Integrated Test EVENT DESCRIPTION/SIGNATURE TIME/DATE 12/12 7:00Am POTP-007 "Kickoff" Prejob Meeting in procedure IA-V-1115A thru 111BA incorrect value #'s red-lined procedure (Appendix c) 7:30Am with correct value #'s, IA-V-3115A thru 311BA listed in Appendix D incorrect our field verification. 9:00 Am Breaken #'s redlined procedure with correct breaker #'s per ECN-058-093 9:05Am Redline Step 1.12.1, value # corrected to 1A-V-3105B flushing / cleanout (1 pcr 50V) Ball valves on SOV should 10:00 Am be verified to be in closed pesition FE-3125, Utrasonic flowmeter, calibration certificate from 10:30am 2117 does not list cal, due date. Will check with vendor - Never needs recal pervendor P-102-5y-02A 012 - PAnel label where lock than placed 3:00 pm Leads A. B. C Removed USD-1 and USD-2 LED screens show "MASTER INHIBIT" and FAULT indicator 3:150m RESET button USD keypad does not take USD out of fault. off power to each VSD and then reclosing disconnect resulted in DRIVE READY indication, correcting problem and allowing Section Steps 2.1-2.10 and 3,1-3.10 to commence

HNF-2504, REV. 0 ATTACHMENT 1 PAGE211

148 OF 150

	TEST LOG	test number: HNF-1857	TEST LOG PAGE MUMBER: OF _/8			
test title: Preope	TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test					
TIME/DATE EVENT DESCRIPTION/SIGNATURE						
12/13 7:00	12/13 7:00 Pre-job meeting 8:10 Booster pump low oil level switch, LSL-3125BZ, sightglass is empty					
8'15	B'15 Jumpered low oil level switches LSL-3125AZ and BZ in alarm. B'15 Jumpered low oil level switches LSL-3125AZ and LSL-3125BZ closed					
8:30	Appears LSL-3125Bl and LSL-3125BZ AR	e wired backu	mards (vice-versa)			
9:30	Per-field troubleshooting, LSL-3125B1 wires u wires at 24V junction box at booster pump.	vere swapped u Vendor drawin	<u>with LSL-3125B2</u>			
· · · · · · · · · · · · · · · · · · ·	W-050 drawings don't show each wire termination, show cable runs, are ok. Fixed problem by swapping wires to correct configuration. Alarms were cleared from MCS alarm table 9:45 PLC logic being modified for LDA-3150 and LDA-3151 sump leak detection steps 1.32, 5 and 1:32, 7,					
9145						
	RU-Z 15 RED and 244A Lift Station Does not a flect performance of Interlack to	<u>5 ten parra (Sc</u> Icon is REI sts 45 PATH c	LEAR is			
	Indicated in GREEN on MCS overview scree	en, per testien	igiheer.			

HNF-2504, REV. 0 ATTACHMENT | PAGE212

 PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST

 HNF-1857
 PAGE 1 OF 1

 REVISION NO.
 0

	TEST LOG	test number: HNF-1857	TEST LOG PAGE NUMBER: <u>3</u> OF <u>18</u>			
TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test						
TIME/DATE EVENT DESCRIPTION/SIGNATURE						
10:40	with Step 2.24, Boxes PLU-Z and PLU	-4 on MCS or	serview screen			
	in RED, acceptable per test engineer, and	See previous in	109.			
10:45 Add step After 2.25.4, bypass hi-lo glarm on 102-54- transfor pu						
	so that it won't shot down pump after	Sminutes				
11:00	Step 2.25.3, VSD-1 tripped on "overfre	evency accord	ing to USD-1			
	LED display, after booster pump START sclee	ted at MCS.	Turned off			
	power to VSD-1 (per vendor manual instructions	for traibleshooting	and then			
	restarted approx. a ministe later, to reset	VSD-1.	/			
11:05	Step 2.25.3, boester pump start selected, RU	N LED illuminate	d for approx			
	2 seconds then returned to DRIVE READY (LED	Ilminated). TA	WLT LED NOT .			
	illuminated. Bosster pump stopped on MCS for	r unknown reaso	<u>ц. </u>			
11:10	Retried. SAme result as above.					
12:50	Rupture disks for 244-A configured incorrec	Hy on PLC.	·			
1:20	Reason why USD-1 and poster pump shutting	down was due	to PLC logic			
	error, 10 psig minimum required at PT-31251	F and 50 psig	required at			
	PT-3125C (to get "booster pump is running" on	MCS). Were T	rogrammed			
	vice-versa, Switched to proper logic and the	insferscheme	217 executed			
	land booster pump started successfully, no st	wildown at US	5D-1			

HNF-2504, REV. 0 ATTACHMENT \ PAGE 213

r		· · · · · · · · · · · · · · · · · · ·				
TEST LOG HNF-1857 TEST LOG PAGE MUMBER: <u>4</u> of <u>18</u>						
TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test						
TIME/DATE	ATE EVENT DESCRIPTION/SIGNATURE					
Z:05	To allow booster pump to stop, must remove	pressure prov	vided to PT=31252			
2:20	Step 2,25.9, USD-1 stopped booster pump	when STOP by	Hon pressed			
· · · · ·	however MCS still indicates START ENERGY	IZED (hooster f	sompronning)			
2:40	skieged to ske 2.37. Interlock 10 17, stor	Z373 not a	moletek			
·	accurate, pump actually starts but then sto	ps after 5 x	conds, due			
	to the 5 second delay programmed in the lo	gic. Modify	step 237.3 to			
	add "after say "booster pump stops after :	5 seconds"	1			
Z!50	After troubleshooting, step 2.25,9 thru. 11	succesfully con	pleted,			
	(remared "force" left in PLC logic)		1			
3:15	Computer terminal on right would not acce	pt transter sc	heme 20			
3:20	Sto 3.23.1. DURGEON BOY ICON in trans	er outh (Schum	e78) on Mes			
	overview screen is illuminated in RED. D.	ves not affect	performance			
	of interlock tests as PATH CLEAR is illu	ninaled (GREEN	5.			
	Step 3.37,6, add step to RESET P-102-SY-	OZA HE-low limi	falarm.			
3:50	Remove step 3.37.11, booster pump des not.	step on high in li	of pressure, directly			
	(would stop on low inlet pressure when transferp	vmp stopped)	1			

HNF-2504, REV. 0 ATTACHMENT 1 PAGE
PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST PAGE 1 OF 1 HNF-1857 ATTACHMENT C

	TEST LOG	test number: HNF-1857	TEST LOG PAGE NUMBER:- <u>5</u> OF <u>18</u> .
TEST TITLE: Preoper	rational Test POTP-007, Cross Site Transfer	System Integra	ated Test
TIME/DATE	EVENT DESCRIPTION/S	IGNATURE	
	Select-booster pump START		
. 3:55	Step 3.38.3 N/A, not required because removing	step 3,37,11	A revity bourd stoppes.
3:56	After step 3.38.4, Reset SY pump hi-low.	alarm	
4:15	Testing Interlock 7,10,14. on both punps P-3123	5A : B using V	TPS.
	Other interlocks will test having pressures (201	isia at intet 160	psig outlet)
1	"forced", which has same effect. Will not sha	nge of method in	procedure.
4:20	Changing from Transfer Scheme 2B to 2K	t, reset linit	inte ZA scheme
· · · · · · · · · · · · · · · · · · ·	and get correct value lineurs, however Train	nsfee Path of	r illuminate s(GEEAI)
	& on ZB path not ZA path like it she	uld, >wrong,	slurry line path 15 LI-
	(GRADHIC IS COMPECT AS IS)	confusion	with sy-A and sy-B
12/15 7:00	Pre-job meeting at Diversion Box	like their	is a path for 2A and 2B
9:30	PCS forced bits (20psia) to inlet pressure	and (60 prig) a	lischarge pressure
	on booster pumps, allowing VTPS's to be reme	ved for Interloc	k 6 tests
. 10:00	Interlock 15 test, booster pump DOES NOT &	hysically star	~ †.
	when bypass value, drain values, or yent value	opened, "STAT	NS UNKNOWN"
	Appears on MCSScreen for Pal-Z and pur	p will not s	tart when
	the START by Hon depressed.	1	
[]160	on MCS screen, when drain value (MOV) actuated	the value icor	stays RED.
·	for appay 10 seconds until limit switch finally -	rips, turns icon	WHITE OR GREEN

HNF-2504, REV. 0 ATTACHMENT 1 PAGEAIS

REVISION NO. 0

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0_ ATTACHMENT C TEST NUMBER: test log TEST-LOG PAGE NUMBER HNF-1857 6 of 18 TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test TIME/DATE EVENT DESCRIPTION/SIGNATURE 11:20 MOV-3125BE will not open from MCS, physically did not open-local verification MOV-3125BF when opened from MCS, also opens MOV-3125BE 11:25 1:30 Construction changing wire labels in 244-A, LDA-B41 tripped on MCS screen (leak detection) mov-3125BE problem appears to have been caused by RSVIEW (MCS) and 1:35 the 9600 band data highway. PCS thinks that stringing the new, tamporary cuble aboveground (in progress) will prevent such problems in fiture MOV-3125BE BF now operating properly. Li Atkins, FONW construction, added all (topped off) ail reservoirs on 1:40 pump bearing housings Al, AZ, A3, A4 to manf. recommended levels. LAL-3125AZ in AlARM after oil fill 2:00 Nipple, 14"x 4", to AZ of pretent downwards a fer inspection. Perhaps Z:15 a heavy object fell on it during shipment? Replaced nipple. refilled oiler Adjusted oiler to max height and tightened oil float cosing down about 3:00 but LAL-3125AZ still in alarm on MCS. Will contact Z threads. Sulzer Bingham field rep. to resolve,

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. _O_ ATTACHMENT C

,		
		TEST LOG HNF-1857
	TEST TITLE: Preoper	ational Test POTP-007, Cross Site Transfer System Integrated Test
	TIME/DATE	EVENT DESCRIPTION/SIGNATURE
	4:10	Vibration interlock activates at 13.7 ma, step 2.29.10, vibration velocity tolerance=0.05 infs corresponds to =. 8 ma on Pic (4 ma - 20 ma scale) interlock within tolerance
	12/16 7:00 11:00	Pre-job at Diversion Box All morning, communications problems between OIT (MCS) computer terminals and RCU-1. Installation of new cable would help
	11:30	prevent these problems. (Instrace Dara Highway From OIT TO PCUI LAL-3125AZ switch supposed to be fixed.
	1:00	For pimp P-3125B. Temperature simulators instrument has dead batteries.
		PT-3168 pressure transmitter 0-1000 psi range has not yet been replaced with a -15psi to 30 psi range to transmitter. (REDCRED Transmitter.) (VACWWN)

HNF-2504, REV. 0 ATTACHMENT | PAGE

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1

REVISION NO. 0

⇒

.

ATTACHMENT C

	TEST LOG HNF-1857					
TEST TITLE: Preoper	ational Test POTP-007, Cross Site Transfer System Integrated Test					
 TIME/DATE	EVENT DESCRIPTION/SIGNATURE					
2:00	Have new batteries for temperative simulator, but now have no.					
2:15	Step 3.31, drained entire bearing oil reservoire BI and got no					
2:20	Volume of oil = 1020mL including oil in globe					
2:30	Discovered that LAL-3125BI was jumpered out! Checked the other 3 to verify they other were not also jumpered.					
3:00	Nobody can figure out temp, similater manual. Will postpone and have Belhaven bring out a calibrated decade box tomorrow.					
3:30 3:45	Performed pump seal high flow tests for pump P-3125A. Problem with software, STOP bit for P-102-54-02A transfer pump					
4:30	not dropping out (0:7/3 and 0:7/4) f Problem solved by Friedrich and PCS guy. Was caused by					
	Software change on SUI-3165D. ETAIS WAS HOW SY POR P SHOTDOWN WAS NEAFED AS OPOSED TO STEPS 2.50 & 2.61 AS PUNP Was LOCKED DOT.					

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1

RF.N	1210N	NO.	_0_

ATTACHMENT C

, 	
	TEST LOG HNF-1857
TEST TITLE: Preoper	rational Test POTP-007, Cross Site Transfer System Integrated Test
TIME/DATE	EVENT DESCRIPTION/SIGNATURE
12/17 7:00	Pre-jub meeting
	UHrasonic Flowmeter DF868 Electronics Console Parameters Step 4.12 of Pre-Requisites
	Parameter Value Transducen No. 30 - will be changed. Current transducer
	Pipe Material Steel is rated for "cold" water only and Steel Stainless needs to be replaced after testing
	Pipe O.D. 3.5 notes furth one rated for not "Fluids. Pipe Wall 0.216 inches
	Tracting Undaws No
	Water Temperature (08°F
	Reynold's Correction Standard Calibration factor 1.0
	No. of traverses 2 Transducer Spacing 3,279in, 83.3mm

PREOP	ERATIONAL TEST POTP-007, CROSS SITE TRANSF HNF-1857 NO. <u>0</u> ATTACHMENT C	ER SYSTEM INTEG	RATED TEST PAGE 1 OF 1				
	TEST LOG	test number: HNF-1857	TEST LOG PAGE NUMBER: Of/8				
TEST TITLE: Preope	rational Test POTP-007, Cross Site Transfe	r System Integr	ated Test				
TIME/DATE	EVENT DESCRIPTION.	SIGNATURE					
12/18/57	07 PERFORMED VALUE LINEUPS, REWORK ON LOVEL SENSORS ON BP'S (UNDER DIRECTION) FROM SULZED BUGGAM						
	FIED REP, GENERAL PROP TO FIL	LPIPG					
1/2/19/97	OB26 BEGAN FILLING PIPE						
	2045 EMPTITIESE- KETIL -	CON MINUE	HALING.				
	2 1245 BEGAN LECTLE WITH	SOHILY PUM	<u>p</u>				
	SYSTEM CLEARED OF AIR	NID PLIDOL					
	- ORNEN THE	AN LIBERT 11	UET PUNCE				
	× 1600 RUMPED PUMP - ROT	ATIONUR	AIG				
	~ 1645 22 BUMP- ROTATION	W CARRER	Л				
	21650 RUN PUMP	,					
	~ 1720 LOCKED DOWN FOR BUENING						
12/20/97	4/20/97 0730 TEQUELE SHOT PT ON VENT STA VENT HELPER.						
	0900 BEGAN CIRC. OF WATER						
	0900 HATATE BA A LUA VELIPA	VALDE GINE U	P PET APPEUDIX				
	+-1 - note values SOU 312, C+1	ARE OPEN PC	RAFERON)				
	PEDDE AREL TIME ON WID 10 10	see, (WAS . W) }	EL JAKED.				

HNF-2504, REV. 0 ATTACHMENT) PAGE

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 PEVISION NO 0 ATTACHMENT C

<u>REVISION</u>						
TEST LOG HNF-1857						
TEST TITLE: Preoper	rational Test POTP-007, Cross Site Transfer	System Integr	rated Test			
TIME/DATE	EVENT DESCRIPTION/S	IGNATURE				
12/20/07	% 1030HAS ATTEMPTED TO STATY 1	BPA - FA	MLED			
	CHECKED PORSMETERS - FAILED	DGAN				
	LOCKED OUT VSTD - BEGAN TH	OUREE SK	LOOTING.			
	DECISION ANDE TO OPEN D	IND RETR	PIS WODEN			
	LS CONTRALEO	me ispre	SE IGSTING			
15007A15	DECONFLED TEMP & SUS.	TO DRAIN S	BUNLY			
100 100	LINE BACKIND TANKER - (SY	S. WILL	AVETO			
	SE RECHECKED REFORG TIST	FCAN de	UNTNUE)			
	DRAINING 1.8 REQUIRED TO	DISASTE	MRIE			
	BP A VENT VALLE TO ALLOW) DISAJ	BUGE			
	-ME PUMP		n			
	······					
			~			

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNE-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C TEST LOG PAGE NUMBER: TEST NUMBER TEST LOG HNF-1857 12 of 18 TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test TIME/DATE EVENT DESCRIPTION/SIGNATURE RESUMED TESTING ON POTR-DOD AFTER PUMP FAILUR 2/11/28 REVERIFIED EVERTMICHLENGUR PER STER 1.3 AND ADDENBIX D. REVENELED STEPSDUL 9 THINC 1.13 COMPLETED STEDS 1.19 TURI 1,29 2/12/98 RESUMED TESTING ON POTP-DOD STEP 1.30 - DIVERSION BOX COMPRESS - TROUBLE SHOOTING - STEP 224 BOXES ANE RED DUE TO MISSING UNPERS & PRESSURE SIGNALS. - MOU-3125AK CYLLES ON AND OFF TURNED OFF -POWER TO TROUBLESHOOT VALUES. - HUITH 29 PATH CLEAR IN STOP 3712 2/13/98 -VENT STATION SUMP WAS IN AUANM-ADJUSTED ALANM AND RETOSTED ALANM NOW CLEATA -RESUMING TESTING ON B-PUMP INTERLOCKS - TO FACILITATE TESTING THE B-PUMP HILTAD WILL BE USED TO TEST BOTH PUMPS WHICH REQUIRES UNVESOU-31256 OPEN

TO TEST A-PUMP (SEE STEP 7.14)

PREOPE	RATIONAL TEST POTP-007, CROSS SITE TRANSFE HNF-1857	ER SYSTEM INTEG	RATED TEST PAGE 1 OF 1
REVISION	NO0ATTACHMENT C		
		•	· ·
	TEST LOG	TEST NUMBER: HNF-1857	test log Page number:
TEST TITLE: Preoper	rational Test POTP-007, Cross Site Transfe	r System Integr	ated Test
TIME/DATE	EVENT DESCRIPTION/	SIGNATURE	- -
2/13/98	- TROUBLESHOOTING & pump VENT - PUMP 15 BEING STANTED	UPLUE M IN STER	00-3125 AK 28.8 7.6 AT 30%
	SPEED PER SULZER REQUE	57 FOR 101	TIAL STANTU
•.	PUMP STANTS ALSO SULLER	IN STEP - REQUESTE	D. SPEED
(2/19/98)	RAMP BE SET TO S SECON COMPLETED TESTING SECTION J SET UD SUSTEEN TO OPEN	OS AT US	5D162.
	PER SECTION 810		
•	WAS RECEIPEND A SAME	NOTIC DOCHARG	ED H-PUMP E. PRESSURE
	AS B-PUMP. STOPPEP P	Ump TO	TROUBLE SMOOT
·	FOUND VENT VALUE TO	A- PUmp	mOV-3125A/L
2/18/58	WAS NOT CLOSING. - REPLACING A- PUMP. VEN MOU-3125AU WAY DRAW VALVE FROM	T UALUE A- PUM/	mo J -3125AA • • TO ALLOW
	B-PUMP TESTING TO CO	NTIN VE.	B-PUMP USD
	IS NOT WORKING PROPERTY, WREBUT PROBLEM PERSUTS.	FOUND LOOS	E WIR E, THE HIC
	-STEPS 7.33,1 THE 1.33.5 ALL HOP WERE DELETED AS THESE STEPS AN WHICH HAS ALLNERDY BLEN. DO.	VE .	1) TORRACE P

UNE 2504 DEVLO ATTACHMENT & PAGE 233

PRFOPFRATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C TEST LOG PAGE NUMBER: TEST NUMBER TEST LOG HNF-1857 14 of 18 TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test TIME/DATE EVENT DESCRIPTION/SIGNATURE 2/19/98 - RESUMED TESTING OF B-PUMP AFTER FOR TROUBLESHOOTING B-PUMP SPEED PALUE MOTED HIGH 7, 0.30 1PS VIARATION AT CENTRIN SPEEDS. LEAK DETECTON LOA-3160 ENCASE MENT ALARMED AT 15:06, 15:12 - CALASEMANT LEAR DECECTOR LO4-3161 ALARMEDATI. 16:16, COMPLETED - COMPLETED B-PUMP TESTING ATTEMPTED TO RUN A-PUND BUT THE USD EXIBITS THE SAME PROBLEMS THAT THE B-DRIVE HAD, (DRIVE RAM DOES NOT MATCH MOTOR RPM AND WHEN DRIVE IS SURGES BEFORE STOPPED FROM MCS MOTON RPM STOPPING ALSO NOTED PUMP RESTANTS AUTOMATICALLY AFTER USD FLOUT - AN INSERVICE LEAK TEST WAS PERFORMED ON THE A-PUMP AFTER LAFLOCING MOV DD. MOU THE A-PUMP AFTER DALVES SOU -3125 AL & 500-3250 AND WAS WITNESSED BY ROTH FONW & LOCK HEED MARTIN QC, KW2-20-98 - NOTED HIGH VIBRATION 7.0.601PS ON A PUMP AT APPROX 3000 RPM.

- NOTE USD VENDOR SET MINIMUM RON FREQUENCY TO 30 HZ THEREFORE PURPS WILL NOT RUN BELOW 1800 RPM \$ AS CURRENTY SETUP.

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C TEST NUMBER: TEST LOG PAGE NUMBER : TEST LOG HNF-1857 15 of 18 TEST TILE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test TIME/DATE EVENT DESCRIPTION/SIGNATURE 2holg8 - EPP CONPLETED RUN IN OF A-PUMP IN MANUAL - ATTEMOTED TO RUN A PUMP IN PID-AUNG WITH SET POINT OF 240 GPM AND PROPORTIONAL BADA SET TO . 8 ONLY GOT 90 4PM DE FLOW ALSO AFTER APPROX 10 M. FLOW DIA NOT INCREASE, ATTEMPTED DIFFERENT SET POINTS BUT WITH LIMITED SUCCESS STOP TESTING DUE TO TIME CONSTRAINTS. 7.123/98 - DID NOT RUN PUMPS DUE TO FONW SAFETY CONCERNS - RERANGED FLUSH PUMP FLOWMETER AND SLURNY PUMPS FLOW TRANSMATER. X 2/24/98 - PERPORALERT ON SITE 70 INSTALL NEW SOFTWARE IN EDRASEMENT LEAK DETECTOR PANELS, ATTEMPTED TO OPENATE B- FUMP BUT USD PRIBLEMS CONTINUE. TO SHUT DOUD PUMP,

HNF-2504, REV. 0

* F1-3125 RERATHED FROM 0-2406PM TO 0-1606PM TO PREVENT PUMP FROM OPERATING OUTSIDE PUMP CURVE O PER JIM COLLINS (FONW LEAD PESILLY ENGINEER)

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C TEST LOG PAGE NUMBER: TEST NUMBER: TEST LOG HNF-1857 16 of 18 TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test EVENT DESCRIPTION/SIGNATURE TIME/DATE 2/25/98 - ATTEMPTED TU RUN B- PUMP PUMP WILL NOT RUN PROFERLY ISOLATED PROBLEM TU USD. (CONTACTED USD VENDON FOR ON-SITE SERVICE) - PERMAGENT ON SITE LOADING NEW SOFTWARE SO PUMP TESTING IS \$TOPPED 7/16/98 - RAN A-PUMP GOT PUND TO OPENATE' IN AUTO (PIO) WITH INITIAL PID SETTINGS - HIGH VIBRATION CONTINUES ON A-PUNP AT BAPROX 3000 Rpm PIPEFITTERS WILL ATTEMPT TO ANCHOR PIPING DOWN AND THEN WE WILL RETEST PUMP. - RAN D-DUMP IN PID BUTO AT 110 GPM PER SECTION 9 OF PROLEDURE. 3/2/98 CONTINUED TESTING ON A PUMP IN PID AUTO MODE. COMPLETED A YUND AUTO TESTING.

PREOPERATIONAL TEST POTP-007. CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT C TEST NUMBER: TEST LOG PAGE NUMBER: TEST LOG HNF-1857 17 of 18 TEST TITLE: Preoperational Test POTP-007, Cross Site Transfer System Integrated Test TIME/DATE EVENT DESCRIPTION/SIGNATURE 3/24/98 RESUMED TESTING STARTED SECTION 10.0 STEP 10.14.1 PCU-2 IS RED BECAUSE IN LET PAESS 15 > TOPSIG AND PLU-5 15 RED BECAUSE 200E IN ALARM. COMPLETED SECTION 100 3/22/98 CONTINUED TESTING SECTIONS 11 & 12. COMPLETED TESTING SECTIONS 1/4/2. + 3/3//98 DURING INTERLOCK TESTING WIRES NOTED HAD NOT BEEN LABELED PER LATEST DESIGN DOCUMENTS. CORRECT WINES WERE LIFTED AS DETEMINED BY TEST ENGINEER AND WERE RELACIER TO MATCH DESIGN DOCUMENT PRIOR TO COMPLETION OF POTR-OD. - NOTE STEP 7.56, 8.27 & 8.38 THE USD AS DESIGNED DOES NOT DERFORM THESE FUNCTIONS.

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 3 REVISION NO. 0 ATTACHMENT E

	TEST EXCEPTION LOG						
TE #	DATE	DESCRIPTION	DISPOSITIONED	DATE CLOSED			
-001	12/20/97	Pump P-3125A is locked up, however motor turns freely when decoupled from pump.	Disassemble both pumps P-3125A & P-3125B under vendor supervision and determine cause of lock up. Vendor determined that the pump locked up because it was provided with a non protected (non overlaid) surface on the hub side of the impellers. Both pumps were modified to include a hub side wear ring and all wear rings were overlaid with the same type of material as the eye side wear rings for abrasive service, per SBPI NCR 155599, 155766 and 155767. Resume testing upon completion of corrective work and close-out of referenced NCR's.	02/11/98			
-002	02/02/98	Observed leakage from pump air seals .	Replaced flowserve model #982 seals with new "wavy face" technolgy seals. Rechecked pump air seal flowrates per steps 1.8 and 1.9.	02/11/98			

. . 7

 X^{i}

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 2 OF 3 REVISION NO. 0

-003	02/17/98	When B pump was started, pressure sensors (located between the A pump closed inlet and discharge valves) on the A pump loop also indicated a pressure rise. This indicates a leakage path from the B pump discharge to the A pump loop. The problem was identified as a leak through the A pump vent valve (MOV-3125AK).	 Replace MOV-3125AK valve body with valve body from first stage drain valve (MOV-3125AJ) and resume testing (concurrence by Jim Collins FDNW Lead Engineer). Procure a direct replacement valve body and install it in the MOV- 3125AJ position. Verify that this rework meets original pressure testing requirements by performing a in service leak test. 	02/19/98
-004	02/18/98	The B-pump VSD goes into either overcurrent or overvoltage fault which causes the speed drive to shut down. This happens intermittently when the VSD is given a remote speed change from PCU-2.	VSD vendor to troubleshoot and repair. Retest to verify remote speed changes do not cause the drive to go into fault and shutdown.	2/20/98

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE **3** OF 3 REVISION NO. 0 ATTACHMENT E

1.00					
	005	02/19/98	Both the A and B- pumps exibit high vibration at certain RPM. The vibration on the A-pump exceeds the high vibration setpoint which causes the pump to automatically shutdown. Typically A pump exceeds .60 IPS at approximately 3,000 RPM and B pump exceeds .30 IPS at approximately 2,950 RPM.	Pump vendor to troubleshoot and repair. Retest to verify vibration is within acceptable tolerance. MOUED TO OAC PUNCHUIST	3/3/198
	006	02/19/98	Both A and B pumps restart automatically after a VSD fault because the start signal from PCU-2 is latched in and a VSD fault does not unlatch the start signal. Also the start/stop inputs to the VSD's are reversed.	Write ECN to correct logic (unlatch start signal)and wiring (start/stop inputs reversed) at PCU-2 and retest that pump does not restart after a VSD fault.	3/27/98

🚽 PRI	EOPERATIONAL	TESTING	POTP-007,	CROSS	SITE	TRANSFER	SYSTEM	INTEGRATED	TES	Г	
			HNF-1	857				PA	GE 1	OF	1
REVISIO	N NO. <u>0</u>		ATTACH	MENT D	•						

	TEST EXCEPTION REPORT								
l	TEST PROCEDURE NO. & SECTION:	TEST NAME:		T.E. NUMBER:					
	HNF-1857, 7.23	POTP-007 INTE	GRATED TEST	TE-001					
	DESCRIPTION OF PROBLEM:	r motor turns free	when decoupled f	rom nump					
	Fullip F-3125A is locked up, howeve		INDICT ON TESTING: X HOL						
	M D Corteon 12/20/97		M D Gerken	12/20/97					
	M. D. Gerken D. 12/20/91		D.Y.	12/20/01					
	ORG: DATE:		TEST ENGINEER DATE						
	DISPOSITION:								
	Disassemble both pumps P-3125A & P-3125B under vendor supervision and determine cause of lock up.								
	Vendor determined that the pump locked up because it was provided with a non protected (non overlaid) surface on the hub side of the impellers. Both pumps were modified to include a hub side wear ring and all wear rings were overlaid with the same type of material as the eye side wear rings for abrasive service, per SPR USP 155766 and 155767								
	ODFINCK 100000, 100100 dilu 100101.								
	Resume testing upon completion of corrective work and close-out of referenced NCR's on 01/23/98.								
	SEE MITACHED VENNOR RENORT,								
	· · ·								
1									
	DISPOSITION AND RETEST REQUIREMENT	S BY:	DISPOSITION ACTIONS COMPLETE:						
	M. D. Gerken 02/	10/98	Verified ANRIAL 2-10-98						
	DATE								
	QAE CONCURRENCE WITH DISPOSITION (if required):	RETEST COMPLETE: N	1A					
	Xam K Hall 21	10/98							
	DATE		TEST ENGINEER	DATE					

HNF-2504, REV. 0 ATTACHMENT / PAGE23

تر

v.

a				Page 121-12"
60-9 5 3 60 E 5 8 F	Max NONCONF	ORMANCE REPORT		_1_ of _24
ject No. W-058	W.O. No. C12300	Location (Bldg./Area) Bldg. 6241-A/2000	Safety Class	NCR No. W-058-27 (FDNW-18)
) Title Ren	lacement Cross Si	te Transfer System		
quirement(s) (Including so	ource document numbers,	revision, paragraph, etc.)		istribution B 12-29-97
Procurement Spe	cification, W-058	3-P1, Revision 2, "Slurry	/	JO Knight 1,3
Transfer Pumps"			······································	NHC
Section 3.3.4 s	tates: "The pump	o, motor, and ancillary e	equipment	E A Pacquet 23.471,3 G L Parsons 1,3
shall be design	ed for 10,000 hou	ars of intermittent operations	ation	C Van Katwijk 1,3
without mainten	ance"		.	FDNW A I Files 1,5 Q C Files 1,5 Records Management 3 Const Doc Control 1,2 Compliance Assessment 1,2
scription of Nonconforma	ince:			Quality Engrg 1,3 PM/J L Henderson 1,2 ECE/T E Nemzek 1
During the perf	ormance of the Pr	re-operational test (POT	P-007)	J R Collins 1,2
the slurry tran	sfer pump P-3125-	A failed to function pr	operly.	QA/L R Hall 1,
that the pump s	iezed. See Suppo	orting Document HNF-1857		JAPerlier 1,
······································		·····	· · · · · · · · · · · · · · · · · · ·	
	HNF-2504, REV. (ATTACHMENT I PAGE 3	′ ·	
	_			
• •	_	<u></u>		
		n ad krann a drawn a wy de ^g alaid a d a tha an		
· · · · ·				

·			· · · ·
NONCONFORMANCE R	Page 41-12-98		
sposition Use-as-is* Reject Repair* Rework •Justification Required	ASME Code Related 🚺 No 🗌	Yes Cause Code	NCR No. W-058-27 (FDNW-18)
Disposition Instructions (generally not required for use-as-is and	reject dispositions):	, ,	- 1
Julzer Bingham Pumps -	to rework impel	lers per 7	their
NCR No. 155766, see at	tached.		
			······································
		·	
· · · · · · · · · · · · · · · · · · ·			
ECN (generally required for repair and use-as-is dispositions):			
Yes No If yes, ECN No.			
If no, provide explanation: ACA	×		
Disposition (ustification (if applicable):	· · · · · · · · · · · · · · · · · · ·		·····
Puma impellers proporte	will enhance +1	he wear a	arts on
the bub side and does not	- affect the our	nas caral	1;1;+.
to meet the original spe	ification require	rements	
na meet na original spec			<u>.</u>
HNF-2504, REV. 0	ATTACHMENT 1 PAGE23		······
			·····
			
Approval/Concurrence:			
Construction Approval		ustomer Projects App	roval
CF/CM EngineerNA Date	LA Engineer 17 G.L.PARSONS	Parpone (NHC)	Date 1-12-97
Field Quality Engineer NA Date N	JA QA SEE DESIG	IN APPROVAL	Date <u>NA</u>
Design Approval		Other Concurrence	
Design Engineer Dete 1/12	<u>98</u> FDH	NA.	Date <u>NA</u>
Lead Engineer A Collins Date //2	98 AI/ANI (ASME)		. Date
Quality Engineer Ann Rthal Date 1/12	2-98 FDNW Code Eng		Date
Safety Engineer <u>NA</u> Date N	JA Environmentel		Date
Closure	Origina	tor or Representative	sy ul michle
Disposition Completed as Directed	Attoritec Sunari	inor	/-/3-58
HCA #155766 For Powerk Chartenon		hill	Jann 13, 1998
Lange the second s			

AN-08-98 12:53 FROM: SULZER BINGHAM

ID:226 524

PAGE O' SULZER P NCR #w1-058 (FONW-18)

PAGE

1/2

Between Bearings Business Unit Kevin M. Harold Product Group Manager 2800 N.W. Front Avenue Portland, OR 97210-1502 U.S.A. Tel. (503) 226-5354 Fax (503) 228-5242

Your reference: MZ4-APX-80708 Our reference: 1E776/777

Date: January 9, 1998

Sulzer Bingham Pumps Inc., 2800 N.W. Front Avenue, Portland, OR, U.S.A. 97210-1502

Fluor Daniel Northwest Inc. 2355 Stevens Drive Richland, Washington 99352-1100

Attn: Mr. Jack Henderson

Subject : NCR Report No. 155766 & Efficiency Update

Dear Mr. Henderson:

Please find attached the NCR generated in our factory for the rework described in our previous letter.

Please also note that an error was made in the hub ring efficiency calculation. When the correct values are used, the calculated losses due to this upgrade are less than 0.2% which is negligible.

If you have any questions or require additional information, please feel free to call me.

Best regards,

Best regards,

Kein W. Hawed

Kevin M. Harold

HNF-2504, REV. 0

ATTACHMENT | PAGE233

ID:226 5242 PAGE 2/2 JAN-08-98 12:54 FROM: SULZER BINGHAM PAGE 4 OF4. SULZEH BINGHAM PUMPS INC. NON-CONFORMANCE REPORT (NCR) NCR No. 155766 NUR # W058- 27 FORM 561A-10 (FONW -18 Sheet_1_of Note: All notations/c:cumentation to be in black ink. Ref Procedure H31.2 SALES ORDER NO. WORK ORDER NO. PART DESCRIPTION ITEM (ASSEMELY) NO. SEFIAL NO. N/A ELEMENT 200 18776 12776 DRAWING NUMBER REV. MATERIAL PATTERN NO. LOCATION SUPPLIER NAME P.O. NO. N/A N/A N/A PUMP ASSY J/A B-1E776-08 PART STATUS: COMPLES INCOMPLE Q.C. ORDER X NON-Q.C. ORDER QTY ON ORDER OTY REJECTED ł COMPONENT NO LAST OPER, COMPL. MATERIAL TRACE CODE NO. 7/8 PER N/A GRID MAP LOCATION NOTE: FOR REJECTABLE CONDITIONS, REPORT THE REQUIRED LINE OTY ALPHA N/A NO NA CONDITION AND THE ACTUAL CONDITION. SASSAMAGE ELEMENT AND DIMENSIONALL 1 4 HISPACET 2 STACE DIALGERS AND AIGGA (THE HUL STA #0B 3 020 -Dingersonse Drancen 4 EHECK URAWINGS רגבו 8 98 5 -TE 6 7 3 The HOR SIDE DN STARE PICKED UD 8 DURING START-UP. Sec. FIED 9 10 APPROVED BY: DATE -REPORTED BY: -DATE: '98 reley 98 (Please Print Name) HELO Quality Dept. Only ERROR CODE WORK CENTER PONSIBILITY CODE: PART FAMILY: + Goo 10 ACTION TO CORRECT: USE AS IS Please check a box RETURN TO SUPPLIER LINE ISCRAP Use as is Disposition requires Engineering justification. ** Requires Engineering Approval for non pre-approved repairs and Engineering Justification for ASME items only. Please check a box lother REWORK GXISTING IMPELLERS DRAWINGS 70 B-1E776 B-15776-25 lav AISA EXISTING CASE WEAR Rings Kowske B 49783 DRAWING ECR Poo 01-014437 RESEMBLE ELEMENTS INES, BALANCET MPELLOOS INSTALL NÐ DISPOSITION BY: -DATE 98 isc (Please Print Name) OPER APPROVAL and/or CONCURRENCE (Quality Department shall check the required signature boxes below for required approvals and/or concurrence) SIGNATURE DATE SIGNATURE DATE Specify Other(s) Manuf. Engineer Coresign Engineer onn Other Purchasing Other 9.10m 98 VALan V Quality Dept. _ Other. Check box if 10CFR Part 21 is reportable Reported by: Check box if Corrective Action is required (Significant or Recourring Conditions) Approved by: NCR Action Compl. (By Quality Dept. Only) CLOSED BY: DATE:

FEB-26-58 13:03 FROM: SBPI PDX CONTRACTS

Telefax



Sulzer Bingham Pumps Inc. Between Bearing Pump Bob Fowler Contracts Administrator 2800 N.W. Front Avenue Portland, OR 97210-1502 U.S.A.

PAGE

1/4

Date: February 26,1998

To: Fluor Daniel Northwest Fax 509-373-6303 Lanny Hall Phone 509-372-0583 Tel. (503) 226-5280 Fax (503) 226-5583

Pages: 4 (including this one)

Subject: Transfer Pump Contract # DE-AC06-87RL10930 Purchase Order MZ4-APX-80708 SBPI S/O # 1E776/777 QA signed NCR Reports # 155599, 155766 & 155767

Dear Lanny,

Following up on your phone call this afternoon morning, attached is the information you requested with regards to the closed NCR reports:

Should you have any questions or need additional clarification, please call.

Best Regard

Bob Fowler

cc: Kevin Harold Tom Richfield

HNF-2504, REV. 0

ATTACHMENT PAGE 235

FEB-26-98 13:04 FROM: SBPI PDX CONTRACTS ID:5032265583 PAGE 314 SULLEH BINGHAM FUMPS INC. NCR No. 155766 NON-CONFORMANCE REPORT (NCR) Sheet ______ of ____ FORM 561A-10 Note: All notations/documentation to be in black ink. Ref Procedure H31.2 WORK ORDER NO. ITEM (ASSEMBLY) NO. SERIAL NO. SALES ORDER NO. ESCRIPTION P/ NA 200 18726 18776 LEMENT MATERIAL PATTERN NO. LOCATION SUPPLIER NAME P.O. NO DRAWING NUMBER REV. N/A L/A N/A N/A PUMP ASS' B-1E-776-08 O.C. ORDER X NON-O.C. ORDER OTY REJECTED PART STATUS: COMPL INCOMPL QTY ON ORDER ł LAST OPER. COMPL MATERIAL TRACE CODE NO. COMPONENT NO. N/A :A PER N/A GRID MAP LOCATION NOTE: FOR REJECTABLE CONDITIONS, REPORT THE REQUIRED OTY ALPHA NA NO NA LINE CONDITION AND THE ACTUAL CONDITION. 1 4 DIMERSION RELLY HSSAGET 2 DIGER HISK 3 4 totto 5 6 7 nN SIDE ICKED UD ίo 8 9 10 APPROVED BY: DATE REPORTED BY: . DATE: Quality Dept. Only FIELE Print Name) ERROR CODE: PART FAMILY: WORK CENTER NSIBILITY CODE: 4900 10 ACTION TO CORRECT: [USE AS IS SCRAP **GREWORK** Use as is Disposition requires Engineering justification. LINE ** Requires Engineering Approval for non pre-approved repairs OTHER RETURN TO SUPPLIER Please check a pox and Engineering Justification for ASME items only. EXISTING IMPELLERS DRAWI LOCK 70 B-1E774 16-776-2S CASE WEAR RIN95 EXISTING Kowork B 49783 DRAWING ECR 01-01443 Per BALANETMPEL INSTAL DISPOSITION BY: -OPER isc (Please Print Name) APPROVAL and/or CONCURRENCE (Quality Department shall check the required signature boxes below for required approvals and/or concurrence) DATE SIGNATURE DATE SIGNATURE Specify Other(s) Manuf, Engineer 🗋 Other 12 Design Engineer DAC C Other] Purchasing . 2 Quality Dept. Other Reported by: Check box if 10CFR Part 21 is reportable Approved by Check box if Corrective Action is required (Significant or Reccurring Conditions) NCR Action Compl. (By Quality Dept. Only) CLOSED BY: ATTACHMENT | PAGE136 HNE-2504 REV 0

	SULZER BINGHAM PUMPS INC.					N	ON-CONF	ORMANC	E REPORT (CONT)	SHEET AND	いる
	Line City.			Repor	t Rejects	ble Condit	ions And/	Or Disposition Below			
			110	1824586	ST(5#1		oK	Impeller		
1	1	1	1-1-	· · · · ·					a naga atau atau atau atau atau atau atau a		
			Wo	1824587	STG	<u>,** d</u>		óK_	Fmpoller		
-	~1				<u>.</u>				P. SHE BERHE	Tera la al manificada a sera an a	
			w/o	1824588	ST.	<u> </u>		oK	- IMPRECEX		
				1974589	<71	# 5	(587)	ak	The Bulland	2	
	 1 .		-40-	1321201	<u> </u>					ALLERON	Ne.
ų			-	1824590	STI	3#G	- (88)	oK	ImPercer	Commences of the last	
								<u> </u>	a contraction	(exilential states	
-			No	1824592	STE	,#s		1) ok	Fmlouck		
ļ		4-		10.1100 1	7	** ~~	. (ale	P	Tim Port / un		
: 1			- IND	1434391			<u>\</u>	<u>_ 0</u> N			
14				7 CACE Pino	(+ 14	mar h		2	let' ree Dus	B49783(P)	
	-			LUCERNY	<u></u>	W.G			- State State State		
	-								1. 1. 1. 1. 1. V.	Alter Raymond Market 1/1	11
) —				1				$C_{1}^{(1)}$		di il
-		-1-			1				- 11 t t t t t t		
	11-			·						and a second state of the	
	1	+									
	·	-			, 1				- 1 AHARASHIG	Hereit	AV.
	li.										
	1	ii	12						······································		
		101	111								
		111	11 1						. MINIKEINANE:	Alexandress	
					<u>, l'</u>				· · · · · · · · · · · · · · · · · · ·		
}	11.				•	<u> </u>	<u>.</u>		1. (1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1		
1	117			57777		-60-0-6			····· · · · · · · · · · · · · · · · ·		
		•						·······	- Providencial		
	1								and the second sec		
										1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	
										- ALL ALL ALL ALL ALL ALL ALL ALL ALL AL	
	1 1								ere s titeter		品牌
					<u>.</u>				1.67.18	RA-GALLA	
								<u> </u>	·····	······································	
	́н Н	NF-2	1 504. RF	V.0 ATTACHM		GEar				1,74 628 - 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	素
			,		-11111174	/در ۲۵۰			5 	2	¢.
							ARIGI	AL TO O.A	WHEN COMPLETED	-Grinder	K

FEB-26-98 13:04 FROM: SBPI PDX CONTRACTS ID: 5032265583 PAGE 214 SULLER BINGHAM PUMPS INC. NCR No. 155767 NON-CONFORMANCE REPORT (NCR) Sheet 1 of 2 FORM 561A-10 Note: All notations/documentation to be in black ink. Ref Procedure H31.2 WORK ORDER NO. SALES ORDER NO. ITEM (ASSEMBLY) NO. SERIAL NO. DESCRIPTION N/A 10-777 200 1E777 ENCULT PATTERN NO. SUPPLIER NAME PUMP ASSY P.O. NO. DRAWING NUMBER ' REV. MATERIAL NIA N/A B-1E776-08 N/L NIA PART STATUS: COMPLICI INCOMPL. Q.C. ORDER X NON-Q.C. ORDER OTY REJECTED OTY ON ORDER MATERIAL TRACE CODE NO. LAST OPER. COMPL. Per List COMPONENT NO. NIA N/A GRID MAP LOCATION NOTE: FOR REJECTABLE CONDITIONS, REPORT THE REQUIRED ALPHA NA NO. NA OTY LINE CONDITION AND THE ACTUAL CONDITION. 1 SLEWERST AND DULGASSIONALLY DISASSEMARLE LISPECT 2 STAGE -8700) ALLANT з TTANA DIAMETE 4 DR 221125 817675 <u>೧ ป</u> C11 70 5 8/97 6 155766 - THIS ELEMENT 7 DIN んつて TART-UP, BUT WAS RETURNED FOR LOD, FICATION 8 9 1E-776 DISTAR 10 APPROVED BY: DATE DATE: REPORTED BY: 193 Jalen 1 51 98 - RICHFIELD ase Print Name) WORK CENTER NIA ERROR CODE: PART FAMILY: 42 ONSIBILITY CODE: 4900 10 REWORK Use as is Disposition requires Engineering justification. USE AS IS ACTION TO CORRECT: ISCRAP LINE ** Requires Engineering Approval for non pre-approved repairs BETURN TO SUPPLIER TOTHER Please check a box BEPAIR and Engineering Justification for ASME items only. DRAWINGS 7 REWOLK EXISTING IMPELLERS 70 - 2 Kon B-15776-25 120 EXISTING CASE WEAR lowork Rings 70 849783 RAWING 01-01443 7 -LEMENT. 8 KEASSER DISPOSITION BY: isr (Please Print Name) APPROVAL and/or CONCURRENCE (Quality Department shall check the required signature boxes below for required approvals and/or concurrence) SIGNATURE DATE SIGNATURE DATE Specify Other(s) 🔲 Manuf. Engineer 🛹 Design Engineer Other. C Other Purchasing 9. Jan 98 Quality Dept. ∃ Other . Check box if 10CFR Part 21 is reportable Reported by: Check box if Corrective Action is required (Significant or Recouring Conditions) Approved by: NCR Action Compl. (By Quality Dept. Only) CLOSED BY: (~ DATE: HNF-2504, REV, 0 ATTACHMENT | PAGE238

NON-CONFORMANCE REPORT (CONT) TER BINGHAM PUMPS INC. SHEET SOFT SHEET <u>کې</u> QUALITY ASSURANCE DEPARTMENT Report Rejectable Conditions And/Or Disposition Below 10 1824586 御戶前 attil influente bit a tibet (F) Oly. Impercer Uno 576 WHAT WAR AND STREET -----A Start And A Start Barry 88 1.1 FMPeller 576 40182458-Transfer to the second : HUTTANISHING ------Ж Im PETLAR # 3 401824588 516 BRAN THE REAL PROPERTY OF ST-0 1 516#5 B TMPELCR 40182 4589 NTI ICRID 47) Imarlox 516 # 5 ĝ. 0 10 1824590 1/40000 THE ISLAND BURNER 516# 8 TH Impercer 88 Gk VO 1824592 A CONTRACTOR OF A CONTRACTOR THE SHEER SHEER A Contraction of the last Impaler 516#7 -10° or Mo 1824591 1.1.1. (JERITE -----7 CASE Ring's Hove Born Remorked por Dwg 7824 · D49 E 21/6/98 11 THE TOTAL OF STREET i Gentle 1 HARRIS PARA 1.211.144 affiliate and a second in the Hard Hardward Contractor HARTEN AND STANDARD OF A SWIT Togara. ۱ The second designed and the ARTHROUP IN THE PARTY OF ***** maight HEALTH CALL IN CALL TERM NOT THE REAL Hard Barrison and State ł and the second states of the second atisthendia Mittle HARDSON ST. 12111110-111544-1419 ۰, The state of the s IPS OF BEARING THE REAL PROPERTY OF 1.1.1 1.1 1. 1. P. D. L. 1. P. D. 1. P. D. L. 1. P. D. HERE 1.1. 1.1. 1.1. 1.1. 1.1. SPACE N. HANDSHITTER MARKET ···· j ···· j ···· j ···· j ···· j CATHER PERSONNEL H.S. CARLER 344 Juni 1 118:48 - 10 - 10 W. P.S. S.F. 1 PROPERTY AND ų, ATTACHMENT | PAGE239 A CONTRACTOR OF THE OWNER OF THE HNF-2504, REV. 0 1. D. D. T. S. P. M. S. P. ORIGINAL TO O.A. WHEN COMPLETED TERMENT

FEB-26-98 13:05 FROM SBPI PDX CONTRACTS ID: 5032265583 NCR No. 155599 FORM 561A-10 Sheet__/ of 7 Note: All notations/documentation to be in black ink. Ref Procedure H31.2 PART DESCRIPTION ITEM (ASSEMBLY) NO. SALES ORDER NO. SERIAL NO. WORK ORDER NO. 5145 WARZAWH AFT 910839 NUT 01824593 G NUMBER REV. MATERIAL PATTERN NO. LACATION SUPPLIER NAME P.O. NO. REPORT NIA OTY ON ORDER OTY BEJECTED PART STATUS: COMPL. INCOMPL. Q.C. ORDER C.NON-Q.C. ORDER COMPONENT NO. LAST OPER, COMPL MATERIAL TRACE CODE NO. 910835 1100 GRID MAP LOCATION NOTE: FOR REJECTABLE CONDITIONS, REPORT THE REQUIRED OTY LINE ALPHA PA CONDITION AND THE ACTUAL CONDITION NO. 'Α 1 when TRYING TO RE ASSEMBLE ROTOR Per wlo-Assy 2 1) SHAFT NUT would wor TIGHTEN TO the 3 1910835 # -----NRAWING NESIGNED : 4 ROTOR IS ASSEMBLED THSPECTED 70 5 NRAWINGS -They TO PRINT WERE 6 Attestion 7 ENG: OGED 8 9 10 REPORTED BY: DATE APPROVED BY DATE (Please Print Name) (Quality Dept. On HSIBILITY CODE: ERROR CODE PART FAMILY: WORK CENTER 4900 2010 LINE ACTION TO CORRECT: USE AS IS SCRAP **I REWORK** Use as is Disposition requires Engineering justification. Requires Engineering Approval for non pre-approved repairs and Engineering Justification for ASME items only. REPAIR Please check a box **OTHER** RETURN TO SUPPLIER IA)= HAFT 1)101 A 39477 INCREASE NEDTH JER 125. MX) 11210 BE 1E777 DISPOSITION BY: DATE (ISCH-(Please Print Name) **APPROVAL and/or CONCURRENCE** (Ousliny Department shall check the required signature boxes below for required approvals and/or concurrence) SIGNATURE DATE SIGNATURE DATE C Manuf. Engineer _ Specify Other(s) Design Engineer___ 1 198 Kon] Other 1 Purchasing . C Other Quality Dept. Other Check box if 10CFR Part 21 is reportable Reported by: Check box if Corrective Action is required (Significant or Recourring Conditions) Approved by: NCR Action Compl. (By Quality Dept. Only) CLOSED BY: DATE: ATTACHMENT | PAGE 240 TASENT I MULEN ONLADI CHEN HNF-2504, REV, 0





Sulzer Bingham Pumps Inc., 2800 N.W. Front Ayenue, Portland, OR, U.S.A. 97210-1502

Fluor Daniel Northwest Inc. 1100 Jadwin Ave Richland, Washington 99352

Attn.: Jack Henderson - Project Manager Bob Kitchen - Purchasing Between Bearings Business Unit Kevin Harold Product Cell Manager 2800 N.W. Front Avenue Portland, OR 97210-1502 U.S.A. Tel. (503) 226-5354 Fax (503) 226-5583

Your reference: MZ4-APX-80708 Our reference: 1E776/777

Date: February 18,1998

Subject : Transfer Pump Contract # DE-AC06-87RL10930 Purchase Order # MZ4-APX-80708 SBPI S/O # 1E776/777 Parkut Talabara Carfaranaa Call Echrupy 6 1

Reply to Telephone Conference Call, February 6,1998

Dear Jack,

In response to the conference call meeting minutes dated February 6,1998, below is SBPI's responses to the questions asked.

1) Have SBPI explain the events of pump failure and their understanding of the mode failure.

Action Item: SBPI to provide a written failure report including closed out Non Conformance Reports and corrective action.

Anticipated Completion Date: See explanation below

The element picked up because the pump was provided with a non protected (not overlaid) surfaces on the hub side of the impellers. This design was not suitable for the abrasive nature of the product. A hub side wear ring was added and the wear rings overlaid with the same type of material as the eye side wear rings for abrasive service.

Copy of closed out NCR's 155766, 155767 & 15599 enclosed (mailed to Jack Henderson on January 28,1998)

2) Have SBPI explain the corrective action taken in detail.

Action Item: Explanation provided in topic 1

3) Have SBPI assure us that they have designed this pump to meet our specified requirements, specifically stating some of the design features and design verification methods use to assure that these requirement were met.

HNF-2504, REV. 0 ATTACHMENT & PAGE202

c:\data\1e776z4.doc, 18.02.98, 08:52



Action Item: SBPI to provide additional information on SBPI pump applications. In addition, they will certify that they designed and manufactured these pumps for the specified life and service.

Anticipated Completion Date: See explanation below

Sulzer Bingham Pumps certifies that we have designed the slurry transport pumps to meet the operability, performance and life requirements set forth in the pump specifications.

The pump selection due to the head and flow rate required a multistage pump (although the optimum pump for slurry services is a slow running single stage pump; this pump will not provide the necessary dynamic head required). A single volute pump design was selected to provide two advantages:

1) The volute passageway is larger than a double volute design for the same flow (this provides improved flow of particulates and reduces erosion by reducing turbulent flow at the side walls)

2) The volute cavities are more easily drained due to improved accessibility caused by not having a long cross under passage.

The metallurgy selection of duplex stainless is because this material provides the best combination of corrosion and erosion protection of common cast materials. This material is used almost entirely in the sea water injection pump services where the erosion / corrosion problems are severe due to high fluid velocities inside these high speed machines combined with corrosiveness of the saline water. Wear parts are overlayed with a cobalt hardfacing for increased erosion protection. [The hardness of the overlayed surfaces > HRC 58 (543 HB). Sophisticated materials which are sometimes utilized in the classic "slurry" services were not utilized due to the added complexity of the design and the increased risk of brittle materials. Sometimes the overall reliability of the pump is jeopardized by this added complexity.

4) Have SBPI explain that the discussion this past week regarding possible monthly rotation had to do with achieving the optimum pump life in light of the long storage period predicted and in no way indicated that the specified requirements can not be met without any maintenance.

This should be followed by a discussion of the possible periodic pump "bumping" with the pump full of water and both suction and discharge valves closed. This would achieve the optimum pump life while minimizing the ALARA concerns.

Action Item: SBPI to provide written procedure for both of these options including appropriate cautionary notes and advice.

Anticipated Completion Date: See attached instruction manual supplement

5) No action required of SBPI

6) Have SBPI describe how this pump would physically deal with a slurry as specified. For example, describe the pressure difference across the bushings and wear rings and the direction and volume of flow. Also discuss the wear characteristic of the different materials used in areas of the pump subject to either high velocity flow and the related erosion or high wear areas.



Action Item: SBPI agreed to provide a summary of this discussion, correlating the technical requirements and the pump features.

Anticipated Completion Date See explanation below

Pump surfaces running in close proximity to one another are located at each side of the pump impellers, the center bushing and throttle bushing. It is at these surfaces where abrasion resistance is a design consideration. The other areas of the pump where the pumpage can cause wear to occur are described as high velocity areas.

SBPI has overlaid the wear surfaces, described above, with two hardness grades of Stellite. This provides a material combination that is resistant to abrasion due to particles in the pumpage, as well as the ability to tolerate contacting motion between the stationary and rotating components.

The other areas of concern for wear related mechanism resistance are "high velocity" areas of the pump. These are areas where the fluid velocity is greater than about 40 feet per second. The pump case and impellers are cast from duplex stainless steel. This material provides excellent protection from both corrosion and erosion wear mechanisms.

See WP-681 (attached, 9 stages) with regards to the flow paths through the pump during operation and the principles relating to axial pump thrust and product lubricated bearing stiffness. The higher viscosity fluids provide for a higher bearing stiffness which is a benefit to the design.

The design life is based on a minimum of 10,000 hours as specified by the contract.

7) Have SBPI clearly identify their general inspection procedure for the MSE pump line and how it is designed to ensure that the equipment meets the design requirements.

Action Item: SBPI to check on the data package question raised by John Verderber.

Anticipated Completion Date: See explanation below

Item 4 Question Mark (?) Element Assembly Checklist for S/N 1E777

Impeller stack-up is O.K. for element assembly?

This check is to insure the impellers are assembled on the shaft to eliminate the vanes being in alignment with one another. This check is done to insure there is not a vane passing frequency problem (usually shows as a vibration problem on test). The mechanic who marked the paperwork with a "?" had a question with regards to the stack up. The test engineer inspected the element and determined there was not a problem. The unit was assembled and performance tested. The vibration readings were well within acceptable levels. The element assembly check list was not corrected to remove the "?" mark. On the warranty re-build element assembly check list item was checked off as acceptable.

HNF-2504, REV. 0 ATTACHMENT | PAGE 244

:\data\1e776z4.doc. 18.02.98. 08:52

Page 3/4



8) Have SBPI explain the reason for the difference in the minimum speed stated in the SBPI instruction manual and the more recent response to VFD start up procedure that recommends 2500 rpm. Ultimately, whatever is decided should be in the instruction manual for future operators.

Action Item: SBPI will provide a written addenda to their instruction manual adding specific information on starting the pump with a VFD.

Anticipated Completion Date: : See explanation below

The pump on startup should be brought up to 2500 rpm as quick as possible. After reaching 2500 rpm, the pump can be operated anywhere on the curve from 1200 rpm to 3600 rpm. Ramping up to 2500 rpm and reducing back to speeds below 2500 rpm is not required once the pump is running. SBPI will provide a supplement to the instruction manual noting this change in operations procedure.

9) Have SBPI discuss the reason why Flowserve (BW/IP Seals) decided to replace the mechanical seals.

Action Item: SBPI will provide revised mechanical seal drawing and a letter from the seal vendor explaining the reasons for the change, acknowledging that the new design is interchangeable with the old design and can operate with the same parameter.

Anticipated Completion Date: See attached letter from Flowserve dated 21 January 1998

Should you have any questions, please give me a call.

Best Regards,

Kévin Harold Product Cell Manager

cc: Don Spencer Tom Richfield - Field Service Bob McCain - L.A. Sales

HNF-2504, REV. 0 ATTACHMENT | PAGE24

c.\data\1e776z4.doc. 18.02.98. 08:52

Page 4/4





1E776/1E777 INSTRUCTION MANUAL SUPPLEMENT

RECOMMENDED PROCEDURE FOR 1E776/1E777 HANFORD TRANSFER HORIZONTAL MSE PUMPS

LONG TERM MAINTENANCE FOR INSTALLED PUMPS

WARNING: Seals must have gas purge maintained at all times when pump is flooded.

This procedure outlines three (3) methods that can be used for pumps which may have long terms of inactivity between in operation

OPTION 1 FULL OPERATION - (Frequency: 15-30 minute runs every month)

The purpose of this monthly run is to circulate the oil around the bearing housing to prevent corrosion of metal parts:

- 1) PARTIALLY CLOSE DISCHARGE VALVE
- 2) START NITROGEN PURGE TO SEAL
- 3) OPEN PUMP SUCTION VALVE
- 4) OPEN VENT VALVES, ENSURE PUMP IS COMPLETELY PRIMED
- 5) CLOSE VENT VALVES
- 6) START PUMP, BRING UP TO 2500 RPM (WITHIN 5 SECONDS)
- 7) FULLY OPEN DISCHARGE VALVE AND ENSURE PUMP REACHES BEST EFFICIENCY FLOW AND DESIGN PRESSURE
- 8) OPERATE PUMP FOR 15-30 MINUTES

OPTION 2 'BUMP' OPERATION - (Frequency: Once every three (3) months or less)

Due to discharge system pipe work not being available/operational, an alternative is to 'bump' start pump (i.e. pump operates for approximately 15 seconds against fully closed discharge valve):

- 1) FULLY CLOSE DISCHARGE VALVE
- 2) START NITROGEN PURGE TO SEAL
- 3) OPEN PUMP SUCTION VALVE
- 4) OPEN VENT VALVES, ENSURE PUMP IS COMPLETELY PRIMED
- 5) CLOSE VENT VALVES
- 6) START PUMP, BRING UP TO 2500 RPM WITHIN 5 SECONDS
- 7) OPERATION AT 2500 RPM IS NOT TO EXCEED 10 SECONDS, (DUE TO TEMPERATURE INCREASE IN PUMPAGE) THEN STOP PUMP (COAST DOWN TIME IS ACCEPTABLE AND DESIRABLE)

TECHNICAL NOTE: The main concerns with infrequent operation is moisture in the bearing housing, which could cause corrosion. For this reason, SBPI selected a synthetic oil due to:

1E776/1E777 INSTRUCTION MANUAL SUPPLEMENT

RECOMMENDED PROCEDURE FOR 1E776/1E777 HANFORD TRANSFER HORIZONTAL MSE PUMPS

LONG TERM MAINTENANCE FOR INSTALLED PUMPS

- ♦ Synthetic corrosion inhibitors ironically bond to metal surfaces displacing water and other contamination's

Synthetic oil reduces operation time to every three (3) months, although every month would be even more desirable. Bump starting for 15 seconds (plus coast down time) will allow the oil rings to disperse synthetic oil throughout the bearing housing internals.

OPTION 3 REMOVE BEARINGS AND SEALS -

P

Ŕ

If the time between installation and pumping contaminants is long (>1 year) and pump is dry, bearing and seal removal from shaft should be considered.

Advantages:

No maintenance (i.e., pump operation/turning not required) No risk of corrosion in bearing housing

The procedure is:

2/18/98

- 1) REMOVE COUPLING, BEARING HOUSINGS, COMPONENTS AND SEALS
- 2) COAT BEARING AND HOUSING SURFACES WITH RUST PREVENTATIVE (SHELL ENSIS FLUID NO. 210 OR EQUAL). ENCLOSE DESICCANT (BAGGED, NON-HALOGENATED, NON-DELIQUESCENT, CHEMICALLY INSERT SILICA GEL TO COMPLY WITH MIL-D-3464-D, TYPE 11). SEAL OFF WITH PROTECTIVE TARPAULIN
- REMOVE SEALS. STORE SEALS IN ACCORDANCE WITH SEAL MANUFACTURERS INSTRUCTIONS.
- 4) PUMP ROTATING ELEMENT RESTS ON STATIONARY WEAR RINGS (NOTE DO NOT TURN
- 5) BLANK OFF STUFFING BOX WITH WOODEN COVER AND WRAP WITH TARPAULIN TO PREVENT ENTRY OF FOREIGN MATERIAL
- 6) SEAL OFF EXPOSED SHAFTS WITH TARPAULIN

TECHNICAL NOTE: During rebuild/start-up a SBPI Field Services representative is recommended. It is also recommended, that if the storage period is excessive (>1 year), all elastomers (in seals) and bearings should be replaced prior to 'contaminated' start up.

HNF-2504, REV. 0

ATTACHMENT | PAGE 248

13

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857

REVISION NO. 0

ATTACHMENT D

PAGE 1 OF 1

TEST EXCEPTION REPORT								
TEST PROCEDURE NO. & SECTION: HNF-1857	TEST NAME: POTP-007 INTE	EGRATED TEST	T.E. NUMBER: TE-002					
DESCRIPTION OF PROBLEM: Observed leakage from pump air seals.								
ORIGINATOR: M. D. Gerken 02/02/98		MPACT ON TESTING: HO M. D. Gerken	LD FOR RESOLUTION X CONTINUE 02/02/98					
ORG: DATE:		TEST ENGINEER	DATE					
Replaced flowserve model #982 sea flowrates per steps 1.8 and 1.9.	ls with new "wavy ~ <i>たらののたて</i>	Tect Nº LOGY / face" lectinoigy sea	als. Rechecked pump air seal					
DISPOSITION AND RETEST REQUIREMENT M. D. Gerken 02/03/98	SBY:	Verified Carlons COMPLETE: 02/11/98 Verified Carlos Complete: DATE						
QAE CONCURRENCE WITH DISPOSITION (2/03/98 DATE	if required):	RETEST COMPLETE: M. D. GERKEN D. Q. TEST ENGINEER	02/11/98 DATE					
JAN 21 '98 05:17PM



BW/IP International, Inc.

BW Seels" Pacific Wietz Flyw Star Seel" 1305 Frasor Street Suite D8 Bellingham Washington 98226 Telephone 360 676 0702 Fax

21 January, 1998

Sulzer Bingham Pumps - Portland, OR Plant

Attention: Kevin Harold

CC: Tim Wegener

Subject: SULZER P.O.# 630234 / JOB# 96SEZ123726

Dear Mr. Harold:

The letter is to give notice of several issues regarding the Hanford Plant, Flowserve model 982 seals that are being retrofitted to incorporate the upgraded "Wavy Face" technology. Hanford discovered leakage problems with the job seals and contacted Flowserve (Tim Wegener) for input. Flowserve has agreed to, at Flowserve's expense, incorporate the newer "Wavy Face" technology to solve these performance issues. Flowserve will extend the warranty, upon receipt at the job-site, of the new retrofitted seals. The "Wavy Face" refers to the special "inverted wave" characteristic to the surface of the stationary seal faces. This technology has been utilized in the high performance compressor applications for eight years, and Flowserve is implementing this design into it's dry gas seal models (such as the 982 seal supplied). The seals faces are larger and require additional radial space. For this job we have engineered both inner / outer. flanges, and sleeves (all to be made from the Hastalloy C). The <u>only</u> parts that could be reused are the springs. The status of this retrofit, that we are aggressively expediting, is for the heavy Hastalloy C components to arrive in Benicia, CA shop for complete assembly and testing on 1-31-98. The seals would, upon assembly and testine, immediately be air-freighted to Hanford.

The existing control panel settings and the seal installation procedures will remain to original specifications. Flowserve will provide complete seal assembly prints for distribution.

Should you have any questions or require additional information, please do not hesitate to contact us.

Sincerely.

Mar Hea

Danny Trice - District Manager Tim Wegener - Sales Engineer Marc Hagn - Applications Engineer



04:52PM BH SPLES DIV BMT.

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT D

		TEST EXCEP	TION REPORT					
TEST P	ROCEDURE NO. & SECTION:	TEST NAME:		T.E. NUMBER:				
HN	-1857, 8.27	POTP-007 INTE	EGRATED TEST	TE-003				
DESCR and from vent	DESCRIPTION OF PROBLEM: When B pump was started, pressure sensors (located between the A pump closed inle and discharge valves) on the A pump loop also indicated a pressure rise. This indicates a leakage path from the B pump discharge to the A pump loop. The problem was identified as a leak through the A pump vent valve (MOV-3125AK).							
ORIGI	NATOR:		IMPACT ON TESTING: X HOLI	D FOR RESOLUTION 🗖 CON	TINUE			
J. E.	Dunks 02/17/98		J. E. Dunks	02/18/98				
ORG	DATE:		TEST ENGINEER	DATE				
DISPO	SITION:		,					
1.	1. Replace MOV-3125AK valve body with valve body from first stage drain valve (MOV-3125AJ) and resume testing (concurrence by Jim Collins FDNW Lead Engineer).							
2.	Procure a direct replacement	valve body and i	nstall it in the MOV-3	125AJ position.				
3.	Verify that this rework meets test.	original pressure	testing requirements	s by performing a ir	service leak			
			、		•			
	×		·					
			,					
			•					
DISP J. E	OSITION AND RETEST REQUIREMENT Dunks 02/18/98 DATE	TS BY:		S COMPLETE:	,98			
	CONCURRENCE WITH DISPOSITION	(if required):	RETEST COMPLETE: Doug Luha TEST ENGINEER	2/19/9 DATE	8			

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT D

	TEST EXCEP	TION REPORT					
TEST PROCEDURE NO. & SECTION:	TEST NAME:		T.E. NUMBER:				
HNF-1857,	POTP-007 INTE	EGRATED TEST	TE-004				
DESCRIPTION OF PROBLEM: The B-pump VSI speed drive to shut down. This hap PCU-2.	D goes into either bens intermittently	overcurrent or overv when the VSD is gi	oltage fault which causes ven a remote speed char	s the nge from			
ORIGINATOR:		IMPACT ON TESTING: HOL	D FOR RESOLUTION X CONTINUE				
M. D. Gerken 02/18/98 M. D. Gerken 02/18/98							
DRG: DATE: TEST ENGINEER DATE							
DISPOSITION: VSD vendor to troubleshoot and repair. Retest to verify remote speed changes do not cause the							

drive to go into fault and shutdown.

Vendor found drive in no motor test mode which caused the overcurrent/overvoltage problems.

See attached Vendor report.

DISPOSITION AND RETEST REQUIREMENTS BY:	DISPOSITION ACTIONS COMPLETE:
M. D. Gerken 02/19/98	Verified And Call OZ/20/98
DATE	DATE
QAE CONCURRENCE WITH DISPOSITION (if required):	RETEST COMPLETE:
R. Hall 3/30/98	M. D. Serken 02/20/98
DATE	D. TEST ENGINEER DATE

0.3/26/98 THU 17:13 FAX 1 509 376 9766 FLUOR DANIEL NORTHWEST →→→ PARSONS

G 'Y o N

001

Cutler-Hammer & Westinghouse Products 5000 Meadows Road, Suite 300 Lake Orwego, Or. 97035

 PHONE
 503-614-4816
 G36-8333

 FAXI
 503-614-4846
 G36-8545

 ADNET I
 AS67-4016
 G36-8545

Fax Cover Sheet

DATE: 3 26 98

TIME:

TO: JACK HENDERSON

PHONE: 509-376-9871

MX: 509-373-0122

FROM: Scott MacLean

N: ACC 700

Number of pages including cover shoet: 5

Message

HERE IS A COPY OF A ROUGH REPORT THAT COVERS PROGRESS TO DATE. I GXPEUT TO

RETURN NEXT WEEK TO CONTENUE ON UNIT "A".

6. Parsons D. Gerken (for closes of TE) SEDTT

Post-It Fax Note	7671	Date pages 5
TO E PACIONES	—	From (Lyber
Co./Dept.		Co
Phone #		Phone #
Fax#		Fax #

03/26/98 THU 17:13 FAX 1 509 376 9766

الرجي والمرجع المرجع المرجع فبرقط والمرجع والمرجع

ias Used: Part No. Qty. Chrg. War. Price Total Reported Problem: UNIT SURGING AND TRIPPING ON OUTRIDAD AND OUER YOLTAGE FAULTS Corrective Action: ARRIVED AT SIGHT AND RAN "B" URTUE. OBSERVED THAT UNET APPEORED TO HUNT FOR SPEED SET POINT AND WOULD FAULT ON OUER CURRENT FOUND THAT UNIT WAS PROGRAMED FOR "MOTOR TEST". UNIT SHOULD NOT BE RUN IN MOTOR WITH AMOTOR COUPLED TO DRIVE RAN TEST NETUE AFTER REFERDGRAMING FOR NORMAL OPERATION AND OBSERVED OVERVOLTAGE FAULT. EXTENDED DECEL RAHP TIME FROM 20 TO 60 SECONDS. TO STOP REGENERATION FROM MOTOR. MEASURED DC BUS VOLTAGE @ 730YDL. LINE VOLTAGE IS AT 493 ON ABOAC AND 489 ON BC. HIGH BUS VOLTAGE IS A PRODUCT OF A HIGH AL LINE THE CLEAN POWER FROM END OF VFD AND Reviewed By: Complete : Yes No Date:

Ø1002

AS DON REV 4 SIDE 2

. 03/26/98 THU 17:14 FAX 1 509 376 9766

FLUOR DANIEL NORTHWEST AND PARSONS

Page (SERVICE REPORT CONTINUATION Date: 3/23 Customer: Generic Name: ALC 700 PRO/G.O. # Corrective Action Continued: RECLOMEND RETAPPENTY OF ISOLATION/STEP DOWN TRANSFORMED GET LINE TO 480 VAL OR AS CLOSE AS POSSIBLE. 3 ON VED FOUND THAT DC BUS VOLTAGE IS AT TROUBLESHOOTING, SHOWS THAT ALL SCR'S ARE 605 VDC GIDD (STATE TEST) INPUT TRANSFORMER YOLT ALTER ARE GODD FOUND 3 SER'S HAD LOWER GATE/CATHODE TKTANY! THAT EDDINGS. WILL CONTINUE TIS "B" WOULD HAVE CURRENT TO EXPLAIN WHY VPD SURGES PLEASE SEE ATTACHED WHICH SHEET MINTOR EVPLATIC TOST PADGRAMMING AND OPELATION TEUE THAT FRATORS FLECTRICIANS WOULD PARAMETER DIV AV AND BELIEVE WAS IMPLEMENTED. ATTER CHANGER CHANGE "MOTOR TEST" YOU NEED TO CYCLE POWER PARAMETER FOR TO JUPLEHENT CHANGE, THEY IS TO ENABLE OR DES ABLE THAT PARAMETER.

Ø 003

. 03/26/98 THU 17:14 FAX 1 509 376 9766

FLUOR DANIEL NORTHWEST +++ PARSONS

D. TEST PROCEDURE

10. Lift the bus end of the 400A fuse away from the bus and insulate it momentarily from the bus with a thin piece of insulation or paper. If it is a multiple inverter system, insulate the fuse bypass diode assembly from the bus as well.

Close the main breaker and allow the drive to start up into its "drive ready" condition. Don't forget, this will put full dc on the main dc bus, so normal caution must still be observed. There should not be any red LEDs illuminated on the daughter boards. Check with a cc voltmeter that each gate lead has approximately -5V between the top two pins of each gate plug. Check that the plugs are firmly seated and that no wires have come adrift.

Select "PROGRAM" on the keypad and then "PARAM" and "ENTER" and step down with the keys until "NO NOTOR" appears. Select "YES" and "ENTER" and open the main breaker. Wait a few seconds and reclose the breaker. After timeout, check that the drive is now in the "NO MOTOR" mode. Go to "HAND" and "LOCAL" and press the "START" button. The drive should start and gating should commence as indicated by the flashing LEDs on the daughter boards. The drive operating frequency is not important but at low speeds it will be observed that the C phase (top) and A phase (bottom) will appear to flash slightly different to the B phase (middle). This is entirely normal and is due to the way the signals are generated in this mode.

11. If all appears correct, proceed as follows. Press the "STOP" button and open the breaker. Allow enough time to discharge the dc link. If the motor can be disconnected easily, do so; if it cannot, disconnect the three leads connecting the inverter to the reactor in the bottorn of the unit. Spread the

ATTACHMENT | PAGE2

output connections and isolate them from ground. If there are multiple inverters disconnect them all from their associated reactors, ensuring that they cannot touch each other. Reconnect the 400A fuse for the inverter, together with its bypass diode, if a multiple system. Close the breaker, watch the dc come up, and start the drive. With an ac voltmeter check that the voltaces across the three output terminals are balanced.

FLUOR DANIEL NORTHWEST

Switch off the drive and reconnect the next inverter (if fitted). Restart and check the ac voltages between similar output terminals of the two inverters. There should be very little difference (typically less than 1V ac).

Repeat with each inverter in turn until all are running.

Open the breaker and reconnect the output leads of the inverters to their respective reactors. Reconnect the motor if it was disconnected. Select bottom frequency, close the breaker and restart, observing the motor current. If all is OK, stop the drive select "NO MOTOR" and "OFF," reset the breaker and restart the drive.

HNF-2504. REV. 0

PARSONS

PREOPERATIONAL TESTING POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 1 OF 1 REVISION NO. 0 ATTACHMENT D

	TEST EXCEPTION REPORT								
TEST PROCEDURE NO. & SECTION: HNF-1857,	TEST NAME: POTP-007 INTE	GRATED TEST	T.E. NUMBER:						
DESCRIPTION OF PROBLEM: Both the A and B-pumps exibit high vibration at certain RPM. The vibration on the A- pump exceeds the high vibration setpoint which causes the pump to automatically shutdown. Typically A pump exceeds .60 IPS at approximately 3,000 RPM and B pump exceeds .30 IPS at approximately 2,950 RPM.									
ORIGINATOR: IMPACT ON TESTING: D HOLD FOR RESOLUTION X CONTINUE M. D. Gerken 02/19/98 D.G. D.G. ORG: DATE:									
THIS TEST EXCEPTION WILL BE CLOSED AND THIS ITEN WILL BE CARLIED AS AN EXCEPTION TO THE WOSS OAC PART II (REFERENCE S-FACILITY TESTING-EXCEPTION I) AND CONSIDERED A PUMP WARGANTY ITEM. SEE ATTACHED UCHPOR REPORT									
	:	•	. 5						
DISPOSITION AND RETEST REQUIREMENT M. D. Gerken 02/20/98	S BY:	DISPOSITION ACTION	IS COMPLETE: Jun 4-1-98 DATE						
QAE CONCURRENCE WITH DISPOSITION (1 Xang R.Hall 3/2 DATE	RETEST GOMPLETE: MOUGO TO OPC TEST ENGINEER	DATE							

<u>(</u>	03	<i>~</i> 10	/98	3 ' 	TUE 1	3:02	FAX 1	509 37	6 9766		FLUOR DANIEL NORT	THWEST				Ø 020
		ЖА	R 10	'9I	3 11:29 1	FRO	M:SULZE	R BINGHAM	l				7-002	P.01 F-1	647	
S ages 9	2000	•	8129722	226-5568			S	ULZH	ER BIN	G	HAM PUMPS I	NC.	· · · · · · · · · · · · · · · · · · ·		·	
101/Ea	on DSre	SBP	ione #503	** 503		Γ	SUL	ZER B	INGHAM	A P F1	UMPS INC. DOCUM	ÆNT	ASING SECT CLAS	I CODE ION N S NO. EDITION	/A	
12 12 12	<u>1</u>	ă	<u>a</u>	766					17677777 V	123	CALLON DIAGNOSIS		(YEA ADD SEAS	R) ENDA: ION		
aloh	ndension	32		376-9		cus	TOME	R	FLUC	DRI	DANIEL HANFORD / D.	<u>0.P.</u>	YEA		, 	
stift Fax I	lace He	Allent FL	Tone A	× 1509-	101	P	ROJEC	T		1	Slurry transfer pump					
Po	<u>م</u>	ĬŎ	<u>1</u> 2.	S.	j U.	ICAT	ION N	0					BANE ORDER NO			
		. (CU	ST	OME	RAPE	ROV	L NUM	ABER			R APPIN	OVAL REQU	TREMEN RMATION	T ONLY	¥
		SI	-	r F	OR CU	STON	ER AP	PROVAL	STAMP	It	CERTIFIED AS A VAL	ID SULZ	BINGHAM PUR	drs INC. DO	CUME2	<u>а</u>
					(wbec	applie	mble/ev	aiiable)			For Outside Vande	or	D Ris In Re	k Release spection port #		
											Sulzer Bingham Pi	ump# In	e	i (apready)		-
		1			•						INITIAL APPR	OVAL	(SIGNATURI	5)	1	late
			±								Engrg. Assurance	LDS;	-		\$/10	198
		ΗN	IF-2	504	I, REV	. 0	ATTA	CHMEN	I I PAGE	260	Quality Assurance		<u>N/A</u>			
												1				
		1														
		T	ER	τΩ	ICAT	ION (when a	pplicable)				Originating	HEAL	DQUA	RIERS
•		T	his .	Doc	ument i	a certi	ned to b	e in comi	Alisace				Lepc:	Thomas	(a)	-
		S	1103 778 (100	CATIC	ins, P	ROCLI	URES, A	ND				Br. TI	iomas F. Kai	561	
	•		DD	m	INAL	REQU	REME	NTS LIS:	fild in			1	Title: D	ESIGN ANA	LYST	
		17	H.	AP.	PENDI	CKK							Initial			
		1						. ·			nte a		Date: 03	19971998		
_		1				Profess	imal Rr	ginger			D/A		APPLICA	BLE S.O. NU	MBE	LS .
) .			-											1276/7 WP-980	77 -)1	·
•					State	·•	R	egistratio	BINO.							
											(Seal)		Control	Order Nu	nber.	Bev.

and the second second

WAR 10 '98 11:29 FROM:SULZER BINGHAM

T-802 P.02 F-847

CONTENTS

- 1. Introduction
- 2. Vibration readings taken on A-pump (1E776)
- 3. Vibration readings taken on B-pump (1E777)
- 4. Modal testing
- 5. Lateral critical speed analysis
- 6. Other potential excitation sources
- 7. Conclusions

ENCLOSURES

A-PUMP (1E776)

Enclosure 1:	Horizontal 1x vibrations (POH, PIH, MIH 1)) at various operating speeds
Enclosure 2:	Horizontal overall vibrations (POH, PIH, MIH ^{1.)}) at various op. Speeds
Enclosure 3:	Vertical 1x vibrations (POV, PIV, MIV ^{1.)}) at various operating speeds
Enclosure 4:	Vertical overall vibrations (POV, PIV, MIV ^{1.)}) at various op. Speeds
Enclosure 5:	Vibration amplitude spectra taken at pump bearing housings (2910 RPM)
Enclosure 6:	Vibration amplitude spectra and time waveform readings taken at
Rudoma R	motor modeling nousing (2710 moving)
Enclosure /:	nubset test testits (britib moostd pesting norsing)

Enclosure 8: Impact test results (pump outboard bearing housing)

B-PUMP (1E777)

Enclosure 9: Impact test results (pump inboard bearing housing) Enclosure 10: Impact test results (pump outboard bearing housing)

BOTH PUMPS

Enclosure 11: Mechanical finite element model of pump rotor Enclosure 12: Results of non-linear static analysis (3560 RPM) Enclosure 13: Lateral damped critical speed analysis: Campbell diagram Enclosure 14: Lateral damped critical speed analysis: 1st bending mode

1.) POH: Pump Outboard Horizontal POV: Pump Outboard Vertical PIH: Pump Inboard Vertical PIV: Pump Inboard Vertical MIH: Motor Inboard Horizontal MIV: Motor Inboard Vertical

HNF-2504, REV. 0

ATTACHMENT | PAGE 24

MAR 10 '98 11:29 FROM: SULZER BINGHAM

T-002 P.03 F-647.

1. INTRODUCTION:

A root cause analysis was done for the 1E776 / 777 pumps in order to determine the source of the high vibration levels experienced when testing these units at DOE's HANFORD site. SBPI's analysis work included taking vibration readings a various locations and operating speeds, modal testing (impact tests) of the bearing housings and some up front analysis.

2. VIBRATION READINGS TAKEN AT A-PUMP (1E776)

Vibration readings were taken at various locations within an operating speed range of 2600 RPM to 3600 RPM. With each new operating point investigated, the system was given enough time to stabilize before taking readings. All operating conditions were close to or at Best Efficiency Point (BEP).

Throughout the vibration spectra obtained synchronous speed (1x) is the only frequency were significant vibration levels occur. In the horizontal plane vibrations peak at 2950 RPM, in the vertical plane they peak at maximum speed (see Enclosures I to 6).

Synchronous vibration readings taken on the motor inboard bearing housing in horizontal and vertical direction indicate a motor airgap problem.

In case of high 1x vibrations caused by mechanical and / or hydraulic unbalance, simultaneous readings in two directions perpendicular to each other will show a 90° phase difference due to the fact that the force is rotating (with 1x). In case of an airgap problem, simultaneous vibration readings will be in phase, because the airgap excitation force is stationary.

The readings taken on the motor inboard bearing housing are perfectly in phase, as typical for an airgap problem (see Enclosure 6).

The vibration levels measured on the motor are very high for this type of equipment (WESTINGHOUSE TECO, frame 5009A, 300 HP). At 2950 RPM the horizontal 1x vibration levels at the motor inboard bearing housing is 0.31 ips. The motor pedestal 1x displacement is approximately 1 mil peak-peak at this operating point.

Modal testing of the pump bearing housings indicate resonance situations at 49 Hz in the horizontal plane (PIH, POH) and at 61 Hz in the vertical plane (sue section 4). These resonance situations are likely to increase vibration amplitudes. However, the root cause seems to be the high excitation induced by the motor.

Recent finite element analyses on a similar design indicate that natural frequencies in the 1x cannot be excited by normal pump operation. But it is likely that high excitation forces acting on the casing / pedestals are capable of exciting those modes.

3. VIBRATION READINGS TAKEN AT B-PUMP (1E777)

The B-pump experienced lower vibration levels than the A-pump. Only one set of vibration readings was obtained. The horizontal 1x vibrations at the outboard bearing housing at 2900 RPM were 0.20 ips (0.47 ips at the A-pump and same operating conditions).

03/10/98 TUE 12:50 FAX 1 509 376 9766

MAR 10 '98 11:30 FROM:SULZER BINGHAM

T-002 P.04/19 F-647

4. MODAL TESTING

The bearing housings of both pumps were impact tested in order to determine structural natural frequencies. The tables below as well as Enclosures 7 to 10 show the results of these tests.

Natural	A-PUMP, PH	A-PUMP, PTV	A-PUMP, POH	APUMP, POV	B-PUMP, PIH	B-PUMP, PIV	B-PUMP, POH	B-FUMP, POV
1=	48.88	-	48.95	61.24	48.88	61.37	48.88	61,3
2.04	106.68	96.21	108.69	96.29	108.66	96,33	106.34	98.6
3rd	451.23	286.26	433,78	288,76	441.33	286.26	438.77	278.7
4	628.77	453.73	\$11.30	451.27	633,77	438.80	568.72	443.7
50	688.69	516.23	651.28	508.77	706.22	528.17	668.78	
	Ecclosure 7	Baciosure 7	Eccionire #	Enclosure \$	Racionare 9	Encion: v 9	Escionure 10	NA

The impact tests indicate that both units are almost identical with respect to bearing housing structural natural frequencies.

Impact test on the pump pedestals show natural frequencies in the 600 Hz range only.

5. LATERAL CRITICAL SPEED ANALYSIS

Prior to doing vibration analysis in the field, a damped lateral rotor synamic analysis has been performed. The analysis indicates that no critical speeds occur within the investigated operating speed range. The first bending mode is well separated from synchronous speed and sufficiently damped.

The analysis indicates that the pump has design integrity with respect to lateral rotordynamic behaviour.

6. OTHER POTENTIAL EXCITATION SOURCES

. The 'problem' frequency do not coincide with any of the know bearing frequencies;

EXCITATION FREQUENCY	SKF 7309 thrust bearing	SKF 6309 radial bearing
BPFO (ball pass freq. of the outer race)	80.3*RPM/1000	50.6*RPM/1000
BPFI (ball pass freq. of the inner race)	120.0*RPM/1000	82.7*RPM/1000
FIF (fundamental train frequency)	6.69*RPM/1000	6.32*RPM/1000
BSF (ball spin frequency)	33.3*RFM/1000	32.6*RPM/1000

 Long cross-over acoustic resonance takes place at vane passing frequency and not at lx.

MAR 10 '98 11:30 FROM: SULZER BINGHAM

T-002 P.05/19 F-647

7. CONCLUSIONS

The data collected indicates a motor sirgap problem. It is recommended to have the motor supplier inspect its equipment (both units) and correct the problem. The sirgap problem may originate from misalignment between the motor rotor and stator.

Summary;

- Both units (A-pump and B-pump) are identical in design but show different bearing housing vibrations levels. This indicates that different levels of excitation forces are acting on the pumps.
- The motor inboard bearing housing vibration levels as well us the motor pedestal vibration levels are high.
- Simultaneous vibration readings on the motor inboard bearing housing in vertical and horizontal direction are *in phase*, which points to a stationary excitation force (such as motor airgap excitation) to cause the high structural vibrations.
- 4. Pump induced vibrations at 1x synchronous speed (with no considerable 0.5x or 2x frequency components) are caused by unbalance (hydraulic and / or mechanical) or rotor bow. Both phenomenon represent rotating excitation forces which will result in a 90° phase difference between simultaneous readings in two directions percendicular to each other.
- It is unlikely that a 3x3x8.75 MSE pump will force a motor to vibrate at 0.3 ips levels.

MAR 10 '98 11:31 FROM:SULZER BINGHAM

T-002 P.06/19 F-647

Enclosure 1





Ρ́ΙΗ

overàll



POH, overall

FLUOR DANIEL NORTHWEST

FROM: SULZER BINGHAM '98 11:31

Enclosure 2

WAR 10

0.7

0.6

PEAK AMPLITUDES (IPS)

T-002 P.07/18 F-647

MAR 10 '98 11:31 FROM:SULZER BINGHAM

T-002 P.08/19 F-647

Enciosure 3



T-002 P.09/19 F-647

MAR 10 '98 11:31 FROM: SULZER BINGHAM

Enclosure 4



MAR 10 '38 11:31 FROM:SULZER BINGHAM

A-PUMP (1E776): VIBRATION AMPLITUDE SPECTRA TAKEN AT PUMP BEARING HOUSINGS UNIT OPERATING AT 2910 RPM

from top to bottom:

- Pump inboard bearing housing, vertical direction (PIV)
- Pump inhoard bearing housing, horizontal direction (PIH)
- Pump outboard bearing housing, vertical direction (POV)
- Pump outboard bearing housing, horizontal direction (POH)



HNF-2504, REV. 0

ATTACHMENT | PAGE 200

Enclosure 5

T-002 P.10/19 F-647

MAR 10 '98 11:32 FROM: SULZER BINGHAM

-PUMP (1E776): VIBRATION AMPLITUDE SPECTRA AND TIME WAVEFORMS TAKEN AT MOTOR INBOARD BEARING HOUSING UNIT OPERATING AT 2910 RPM

from top to bottom:

- .
- Motor inboard bearing housing, vertical direction (MIV) ٠
- Motor inboard bearing housing, horizontal direction (MIH)
- Motor inboard bearing housing, vertical direction (MIV)
- Motor inboard bearing housing, horizontal direction (MIH)



HNF-2504, REV. 0

ATTACHMENT | PAGE220

T-002 P.11/19 F-647

299981 House Pliffs 8 Lanes 70

Enclosure 6

FLUOR DANIEL NORTHWEST

MAR 10 '98 11:32 FROM: SULZER BINGHAM

T-002 P.12/18 F-647

Enclosure 7

A-PUMP (1E776): MODAL TESTING OF FUMP INBOARD BEARING HOUSING

· top: Pump inboard bearing housing, horizontal direction

bottom: Pump inboard bearing housing, vertical direction



HNF-2504, REV. 0

ATTACHMENT | PAGE 271

MAR 10 '98 11:32 FROM:SULZER BINGHAM

رحشیوب وز_

A-PUMP (1E776): MODAL TESTING OF PUMP OUTBOARD BEARING HOUSING

Enclosure 8





.....

HNF-2504, REV. 0

ATTACHMENT I PAGE

MAR 10 'S8 11:32 FROM: SULZER BINGHAM

B-PUMP (1E776): MODAL TESTING OF PUMP INBOARD BEARING HOUSING

top: Pump inboard bearing housing, horizontal direction

bottom: Pump inboard bearing housing, vertical direction



Ø 013

Enclosure 9

Enclosure 10

MAR 10 '98 11:33 FROM: SULZER BINGHAM

B-PUMP (1E776): MODAL TESTING OF PUMP OUTBOARD BEARING HOUSING · top: Pump outboard bearing housing, borizontal direction





T-002 P.16/19 F-647

ATTACHMENT | PAGE22

WAR 10 '98 11:33 FROM: SULZER BINGHAM

Enclosure 11



MAR 10 '98 11:33 FROM: SULZER BINGHAM

T-002 P.17/19 F-647



MAR 10 '98 11:33 FROM: SULZER BINGHAM

HNF-2504,

ATTACHMENT \

Enclosure 13

~		······					•			
Ļ	LIST	OF FRED	UENCIES	AND DAN	1PING					
	MODE NO.	SYMBOL	FREO	UENCY	DAMPING	ROTOR	SPEED	PRECES	TON	
ľ	1	0	37-67	2260	31.1		1560	<u> </u>	1.97	
	. 1		58.24	3495	32.5		2560		9.98	
	Í	ē	101.89	6113	32.6		4560,		1.00	•
	2	<u> </u>	78.06	4684	32.1		5560		1.00	
•	, ž	ě č	88.50	5310	19.6		2560		1.00	
	ź	ŏ	120.95	7257	22.0		3560 4560		1.00	
}	2	<u>O</u>	143.25	8595	26.5	· · · · · · ·	5560		0.99	
	33	A	136.13	8168	4.1		2560		0.92	
	. 3	- Ā	136.97	8218	8.9		4560		1.00	
			133.4/	8008	6.3		5560		1.00	
									•	
				•	•	• •			·	
				•					•	
		<u>XX</u>	= Dampl	ng [%]						
	1z : 150				6			۰. ۱	27	
	±	2						~~~	$\leq \circ$	
	So c						22		32	
	e -							_		
	n b						233			
			.20	L		_			·	
	шo	19			33			·		
	, c	1								
	0		33		1					
	é	ſ						$e_{i} = e_{i}$	1	
		-			i					
	_`				į					•
	3(F						· ·		
EV. 0									: [
	· .		۰.				· · ·			
	0	1560	0375	710				700	<u> </u>	
2405222		Sy	2000	s Evelta:	ion J	0100	4	60	5560	
PAGEDIN						n n	αται -	Speed	LrpmJ	
			4			•		· .		
		P	C	NT. S.				1		
		Fump Anal	otate∓ y∎{\$. 80304	633, (HA	NFORD)	3×3+1	3.75 M	E 9Sta	
	CTOVO			07						
· .	EIGAC	* FREUUE	INCT LI	ST AND	CAMPBELL	DIAGR	AM	DATE:	04.03	. 95
	3 x	3 x	8.	5 MS	F 9	sto				
	1 - 1					9	1.0			

WAR 10 '98 11:33 FROM:SULZER BINGHAM

T-002 P.19/19 F-647





PREOPERATIONAL	TESTING	POTP-007,	CROSS	SITE	TRANSFER	SYSTEM	INTEGRATED	TEST		
		HNF - 1	857				PA	GE 1	0F	1
ISION NO. <u>O</u>		ATTACH	MENT D							

REVISION NO. <u>0</u>

TES	T EXCEPTION REPORT					
TEST PROCEDURE NO. & SECTION: TEST N	ME: T.E. NUMBER:					
HNF-1857 POTP-007 INTEGRATED TEST TE-006						
DESCRIPTION OF PROBLEM: Both A and B pumps re from PCU-2 is latched in and a VSD fault d VSD's are reversed.	start automatically after a VSD fault because the start signal bes not unlatch the start signal. Also the start/stop inputs to the					
ORIGINATOR:	IMPACT ON TESTING: I HOLD FOR RESOLUTION X CONTINUE					
M. D. Gerken 02/19/98	M. D. Gerken 02/19/98					
ORG: DATE:	TEST ENGINEER DATE					
Disposition: کار کار کار Write ECN to correct logic (unlatch start signal ECN 393)and wiring (start/stop inputs reversed ECN-391) at PCU-2 and retest that pump does not restart automatically after a local stop.						
Retest:						
1. Start pump P-3125A /P-3125B verif graphic screen and pump is running	start energized and pump status "ON" are green on pump locally.					
 After 6 seconds verify start energized pump continues to run locally. 	d and pump status "ON" go off on pump graphic screen and					
3. Initiate a pump stop from the VSD a	nd verify pump stops locally and does not automatically restart.					
NOTE: Operations needs to reconfig remain enabled. This require spare input at PCU-2 and as	ure RSVIEW so that the start energized and pump status "ON" s the VSD run signals for both pumps to be connected to a signing this input to operate the RSVIEW tags for pump status.					
DISPOSITION AND RETEST REQUIREMENTS BY: M. D. Gerken 02/20/98	DISPOSITION ACTIONS COMPLETE: Verified AD Ros Jud 3-31-98 DATE					
QAE CONCURRENCE WITH DISPOSITION (IF require	I): RETEST COMPLETE: M. D. Gerken 03/27/98					
DATE	TEST ENGINEER DATE					

1. ECN ENGINEERING CHANGE NOTICE Proj. Page 1 of 9-395 4. USQ Required? 5. Date 3. Originator's Name, Organization, MSIN, 2. ECN Category and Telephone No. (mark one) 4-1-98 MA FRIEDRICH, TWRS, G3-14, 376-[7 NO [] Yes Supplemental [X] 7407 Direct Revision [] 7. Bldg./Sys./Fac. No. 8. Approval Designator 6. Project Title/No./Work Order No. Change ECN 0 Temporary D ≤ 0/SC1 241-SY REPLACEMENT OF CROSS-SITE XFER Standby [] Supersedure 11 SYSTEM, W058, C12300 Cancel/Void D 11. Related PO No. 10. Related ECN No(s). 9. Document Numbers Changed by this ECN (includes sheet no. and rev.) HNF-1857 REV 0-A NA NA 12d. Restored to Original Condi-12b. Work Package 12c. Modification Work Complete 12a. Modification Work tion (Temp. or Standby ECN only) No. NA NA[®] NA [] Yes (fill out Blk. 12b) Design Authority/Cog. Engineer [X] No (NA Blks. 12b, Design Authority/Cog. Engineer Signature & Date 12c, 12d) Signature & Date IL NO [] Yes | sc-3 13b. Design Baseline Document? 13a. Description of Change HNF-1857, REV 0-A: a) REVISE PAGE 13, AS SHOWN ON PAGE 3 OF THIS ECN. b) REVISE PAGE 14, AS SHOWN ON PAGE 4 OF THIS ECN. 14a, Justification (mark one) [] ٢٦. Facility Deactivation ſ٦ Design Improvement Environmental Criteria Change [] [] ראז Design Error/Omission ٢٦ Const. Error/Omission Facilitate Const As-Found[] MAT 4-1-98 14b. Justification Details THE DECADE BOX HAS BEEN OMITTED. THE FLOW RATE TOLERANCE HAS BEEN REDEFINED. THE INTERLOK (I-15) HAS BEEN REVISED. THIS CHANGE DOES NOT AFFECT THE FUNCTION OR TECHNICAL ASPECTS OF THE DESIGN. RELEASE STAMP 15. Distribution (include name, MSIN, and no. of copies) DISTRIBUTION FDNW DISTRIBUTION W.H. BRYANT -1 MHC S0-09 CONST DOC CONTROL S2-53 R1-56 R.L. SCHLOSSER -LMHC DATE: KANFORD C. VAN KATWIJK - NHC R3-47 ID: RELEASE STA: Z. APR 01 1998

A-7900-013-2 (05/96) GEF095

₹

HNF-2504, REV. 0 ATTACHMENT 2 PAGE 30

A-7900-013-1

1. ECN (use no. from pg. 1) ENGINEERING CHANGE NOTICE 4 W-058-395 Page 2 of 18. Schedule Impact (days) 17. Cost Impact 16. Design none none Verification CONSTRUCTION ENGINEERING Required \$ 150 Additional Improvement Additional [] Yes Savings \$ Delay Savings Γų No 19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20. Tank Calibration Manual ٢٦. Seismic/Stress Analysis SOD/DD F٦ Health Physics Procedure ٢٦ Functional Design Criteria ٢٦ Stress/Design Report ٢٦ Interface Control Drawing Spares Multiple Unit Listing ٢٦ **Operating Specification** F٦ ٢٦ Test Procedures/Specification [] **Calibration Procedure Criticality Specification** ٢٦] Installation Procedure F T Component Index ٢٦ **Conceptual Design Report** ASME Coded item Maintenance Procedure ٢٦ Equipment Spec. Γ٦ Hurpen Factor Consideration Engineering Procedure [] Ľ Const. Snec. ٦ Computer Software Г٦ Operating Instruction Procurement Spec. Electric Circuit Schedule Operating Procedure [] Vendor Information ٢٦ Operational Safety Requirement **ICRS** Procedure [] OM Manual ٦ Process Control Manual/Plan EFD Drawing [1] FSAR/SAR ٢٦ [] Process Flow Chart ٢٦ Cell Arrangement pre [] Safety Equipment List Purchase Requisition [] Essential Material Specification Radiation Work Permit Tickler File [] Fac. Proc. Samp. Schedule Environmental Impact Statement ٢٦ Environmental Report Inspection Plan [] Inventory Adjustment Request Environmental Permit 20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below. Document Number Revision Document Number/Revision Document Number/Revision 21. Approvals Date Signature Date Design Agent Ma Find 1-1-98 11/98 Design Authority Piel Eng. PE 41.198 28.Jg. ΩA NA Mar. ЮA Safety QA 1 Design MA. F 4-1-98 4/1198 Safety m. G NA Environ. NA Environ. NA rA Other Other MJ SUTEY DEPARTMENT OF ENERGY Signature or a Control Number that tracks the Approval Signature ADDITIONAL

PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM INTEGRATED TEST HNF-1857 PAGE 13 OF 1 ISION NO. O-A 4.13.6 Multi-meter 0-600V. Nor Manufacturer: Model No.____ REQUIRGO Calibration Date Serial No. DiG. Calibration Due Date 3/30/98 4.13.7 Process Instrument Calibrator, with 4-20 mA signal capability and simulating a 100 obm (type 385) RTD. D. g. 1/17/51 Manufacturer: Beta Model No. 110 Serial No. 1776 Calibration Date 7/9/97 Calibration Due Date 7/9/98 Cal. Sorial No. BI7-23-01-002. Bucket, with volumetric markings on side, to collect oil 4.13.8 drained from booster pump bearing housings 4,13.9 Decade Box \$12/17/97 5.0 PROCEDURE Manufacturer: General Resistance Inc. Model No. DA-74-3X Serial No.: 723 Calibration Date: 5/97 Calibration Due Date: 5/98 5.1 Preoperational testing shall be performed using Attachment A of this procedure. ECN NO. W-058-395 Page . Ref. Dwg. Sh. Esy. 6.0 ACCEPTANCE CRITERIA Prep. By M. FRIEDRICH Ckd. Ry Transfer headers 3150 and 3160 from the Diversion Box to the Vent 6.1 Station were filled with water; water was circulated through them by the booster pumps; and the headers were vented and draiged. Test Engineer Dour Quality Control 6.2 Booster pumps P-3125A and P-3125B operated at the design flowrates of $104 \text{ gpm} \pm (5) \text{gpm}$ and $140 \text{ gpm} \pm 7 \text{ gpm}$. and at a high flow condition ok of $169 \text{ gpm} \pm (8) \text{gpm}$, under control of system flow feedback. (Sections D.U 9.0 and 10.0). Test Engineer Doug Lake Quality Control MARK, THE IS EXPLINANTON FOR CHANGE CHANGE REV. 0 ATTACHMENT2PAGED CF RANGE (2404PM) HNF-2504, REV. 0

HNF-1857

12 05 150

10 10 PREOPERATIONAL TEST POTP-007, CROSS SITE TRANSFER SYSTEM ++ HNF-1857 PAGE 14 OF 14 ISION NO. O-A 6.3 The following interlocks operate properly: I-2: On high pressure shutdown operating booster pump. P-3125A or P-3125B. I-6: The operating booster pump, P-3125A or P-3125B will shutdown: A) On high pump bearing temperature B) On high motor winding temperature C) On high vibration D) On pump seal failure E) On low oil level I-7: The pump will not be permitted to operate if the inlet pressure is lower than 10 psig I-9: Transfer pump P-102-SY-02A will not be permitted to operate if operating booster pump is shutdown I-10: Upstream transfer pump P-102-SY-02A will be shutdown if inlet pressure reaches 70 psig I-14: On high discharge pressure, shutdown appropriate operating pump STACT I-15: The booster pump will not be permitted to operate if the associated vent and drain valves are not closed. I-20 (with respect to supernate line vent only); On high pressure, shutdown transfer pump P-102-SY-02A. Doing you Test Engineer Quality Control Page ECN No. W-058-395 Sh. Ref. Dwg. Ck6. 9: Prop. Sy EDRICH ATTACHMENT 2 PAGE 283 HNF-2504, REV. 0

W-058 Interlock Test Listing

INTERLOCK LOGIC (H-2-822400, Sh 1, Rev 5)

- I. If a leak is detected shutdown operating Booster Pump, P-3125A or P-3125B, Transfer Pump P-102-SY-02A, and input signal to 200 West Master Pump Circuit. (Software)
- On high pressure shutdown operating Booster Pump, P-3125A or P-3125B. (Software)
- 3. On low level, shutdown Transfer Pump, P-102-SY-02A. (Software)
- Sump pump will not be permitted to operate if associated outlet valve is not open. (Software)
- On positive pressure (gage), in transfer line, vent valves will not be permitted to open. (Software)
- The operating Booster Pump, P-3125A or P-3125B, will shutdown: A) On high pump bearing temperature. (Software) B) On high motor winding temperature. (Software) C) On high vibration. (Software) D) On pump sear failure. (Software) E) On how oil level. (Software) X) On local control. (Software) X) On local control. (Software)
- The Booster Pump will not be permitted to operate if the inlet pressure is lower than 10psig. (Software)
- 8 Shutdown operating Booster Pump when rupture disk PSE 841 or PSE 842 fails. (Software)
- Transfer Pump P-102-SY-SY-02A, will not be permitted to operate if operating Booster Pump is shutdown. (Software)

.6

•9

1

HNF-2504 REVO ATT3 PG 284

(86/71/7)

- Upstream transfer pump P-102-SY-02A, will be shutdown if inlet pressure reaches 70psig. (Software)
- On leak detection, shutdown Booster Pump P-3125A and P-3125B. (Hardwired)
- On leak detection, shutdown Transfer Pump P-102-SY-02A. (Hardwired)
- On leak detection, input signal to 200East and 200West Master Shutdown Circuits. See Drawings H-2-822440 sh1 and 442 sh 1. (Hardwired)
- 14. On high discharge pressure shutdown appropriate operating pump. (Software)
- The Booster Pump will not be permitted to operate is the associated vent and drain valves are not closed. (Software)
- On high pressure, input signal to 200West Master Shutdown circuits. (Hardwired)
- 17. If valve is open, input signal to 200West Master Shutdown circuits. (Hardwired)
- On low level, shutdown flush pump P-3100A. (Software)
- On high process temperature, high heater sheath temperature, or low flow heater is shutdown. (Hardwired)
- 20. On high pressure, shutdown transfer pump P-102-SY-02A. (Software)
- 21. On positive pressure (gage), in transfer line, sump pump valves will not be permitted to open. (Software)

W-058 Interlock Test Listing

(2/12/98)

2

IL.	SYS	DEVICE	P&ID	ALARM	IL ACTION/(HW or SW)	FUNCTION	LOCATION	TESTED	COMMENTS
01	SNL/SLL	LDE3150	403	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	DB PUMP RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3150	403	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	DB PUMP RM	POTP-008	2.18 (Note 5)
01	SNL/SLL	LDE3150A	403	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	DB PUMP RM	POTP-008	2.31 (Note 5)
01	SNL/SLL	LDE3151	404	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	VS VAULT	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3151	404	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	VS VAULT	POTP-008	2.44 (Note 5)
01	SNL/SLL	LDE3151A	404	LEAK	STOP P3125A/B & 2W MPS/S	SUMP LD	VS VAULT	POTP-008	2.58 (Note 5)
01	SNL/SLL	LDE3160A	403	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	DB SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3160B	403	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	DB SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3160C	403	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	DB SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3160D	403	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	DB SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3161A	404	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	VS SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3161B	404	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	VS SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3161C	404	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	VS SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3161D	404	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	VS SWGR RM	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3162A	405	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	CAB6241	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDE3162B	405	LEAK	STOP P3125A/B & 2W MPS/S	ENCASEMENT LD	CAB6241	ATP004//POTP005	9.10(A)/10.10(B)//12(MPS)
01	SNL/SLL	LDEPP	405	LEAK	STOP P3125A/B & 2W MPS/S	LIFT STATION LD	244A LIFT STA	POTP-004	9.34(A)(MPS)/10.34(B)(MPS)
02	SLL	PT3168	404	P>10PSIG	SHUT DOWN P3125A OR B/S	PROTECT VS HEPA	VS VAULT	ATP-004//POTP007	9.10/10.10//2.37/3.37
02	SLL	PT842	405	P>200PSIG	SHUT DOWN P3125A OR B/S	PROTECT EXST TF	244A LIFT STA	POTP-004	9.49(A)/10.49(B) (Note 1)
03	SNL	LSL3102	401	LEVEL LO	P102SYO2A PERMSVE/S	XFER PUMP LEVEL	SY102	ATP-003	9.1 (Note 2)
04	SNL	SOV3167A	404	≠OPEN	INHIBIT SUMP PUMP/S	SUMP DISCHARGE	VS VAULT	POTP-005	11.12-11.24
04	SNL	SOV3167B	404	≠OPEN	INHIBIT SUMP PUMP/S	SUMP DISCHARGE	V\$ VAULT	POTP-005	11.12-11.24
04	SNL	SOV3173A	403	≠OPEN	INHIBIT SUMP PP/S	SUMP DISCHARGE	DB PUMP RM	POTP-005	9.12-9.24
04	SNL	SOV3173B	403	≠OPEN	INHIBIT SUMP PP/S	SUMP DISCHARGE	DB PUMP RM	POTP-005	9.12-9.24
05	SNL	PT3126A	404	p>0PSIG	INHIB VENT VALVE OPEN/S	SUPER PRESSURE	VS VAULT	POTP-005	4.0
05	SLL	PT3126B	404	P>0PSIG	INHIB VENT VALVE OPEN/S	SLURRY PRESS	VS VAULT	POTP-004	5.0

ATT 3 PG 285 HNF-2504, REV 0
W-058 Interlock Test Listing

(2/12/98)

3

IL	SYS	DEVICE	P&ID	ALARM	IL ACTION/(HW or SW)	FUNCTION	LOCATION	TESTED	COMMENTS
06A	SLL	TE3125A1	400/2	T>200°F	SHUTDOWN P3125A/S	BP BRG TEMP	DB PUMP RM	POTP-007	2.26
06A	SLL	TE3125A2	400/2	T>200°F	SHUTDOWN P3125A/S	BP BRG TEMP	DB PUMP RM	POTP-007	2.27
06A	SLL	TE3125B1	400/2	T>200°F	SHUTDOWN P-3125B/S	BP BRG TEMP	DB PUMP RM	POTP-007	3.26
06A	SLL	TE3125B2	400/2	T>200°F	SHUTDOWN P-3125B/S	BP BRG TEMP	DB PUMP RM	POTP-007	3.27
06B	SLL ·	TSH3125A	400/2	T>175°F	SHUTDOWN P3125A/S	BP MOTOR TEMP	DB PUMP RM	POTP-007	2.28
06B	SLL	TSH3125B	400/2	T>175°F	SHUTDOWN P-3125B/S	BP MOTOR TEMP	DB PUMP RM	POTP-007	3.28
06C	SLL	VT3125A1	400/1	V>.6IN/S	SHUTDOWN P3125A/S	BP VIBRATION	DB PUMP RM	POTP-007	2.29
06C	SLL .	VT3125A2	400/2	V>.6IN/S	SHUTDOWN P3125A/S	BP VIBRATION	DB PUMP RM	POTP-007	2.30
06C	SLL	VT3125B1	400/1	V>.6IN/S	SHUTDOWN P-3125B/S	BP VIBRATION	DB PUMP RM	POTP-007	3.29
06C	SLL	VT3125B2	400/2	V>.6IN/S	SHUTDOWN P-3125B/S	BP VIBRATION	DB PUMP RM	POTP-007	3.30
06D	SLL	F\$H3125A1	400/2	F>11SCFH	SHUTDOWN P3125A/S	BP SEAL AIR	DB COMP RM	POTP-007	2.33
06D	SLL	FSH3125A2	400/2	F>11SCFH	SHUTDOWN P3125A/S	BP SEAL AIR	DB COMP RM	POTP-007	2.34
06D .	SLL	FSH3125B1	400/3	F>11SCFH	SHUTDOWN P-3125B/S	BP SEAL AIR	DB COMP RM	POTP-007	3.33
06D	SLL	FSH3125B2	400/3	F>11SCFH	SHUTDOWN P-3125B/S	BP SEAL AIR	DB COMP RM	POTP-007	3.34
06D	SLL	PSL3125A1	400/2	P<110PSIG	SHUTDOWN P3125A/S	BP SEAL AIR	DB COMP RM	POTP-007	2.35
06D	SLL	PSL3125A2	400/2	P<110PSIG	SHUTDOWN P3125A/S	BP SEAL AIR	DB COMP RM	POTP-007	2.36
06D	SLL	PSL3125B1	400/3	P<110PSIG	SHUTDOWN P-3125B/S	BP SEAL AIR	DB COMP RM	POTP-007	3.35
06D	SLL	PSL3125B2	400/3	P<110PSIG	SHUTDOWN P-3125B/S	BP SEAL AIR	DB COMP RM	POTP-007	3.36
06E	SLL	LSL3125A1	400/2	LEVEL LO	SHUTDOWN P3125A/S	BP OIL LEVEL	DB PUMP RM	POTP-007	2.31
06E	SLL	LSL3125A2	400/2	LEVEL LO	SHUTDOWN P3125A/S	BP OIL LEVEL	DB PUMP RM	POTP-007	2.32
06E	SLL	LSL3125B1	400/2	LEVEL LO	SHUTDOWN P-3125B/S	BP OIL LEVEL	DB PUMP RM	POTP-007	3.31
06E	SLL	LSL3125B2	400/2	LEVEL LO	SHUTDOWN P-3125B/S	BP OIL LEVEL	DB PUMP RM	POTP-007	3.32
06X	SLL	HS3125A	400/2	OFF	SHUTDOWN P3125A/S	HAND-OFF-AUTO	DB SWGR RM	POTP-007	7.2.1
06X	SLL	HS3125B	400/2	OFF	SHUTDOWN P-3125B/S	HAND-OFF -AUTO	DB SWGR RM	POTP-007	8.4.1
07	SLL	PT3125A	403	P<10PSIG	INHIBIT P3125A/S	BP-A INLET P	DB PUMP RM	POTP-007	2.38
07	SLL	PT3125B	403	P<10PSIG	INHIBIT P-3125B/S	BP-B INLET P	DB PUMP RM	POTP-007	3.38

HNF-2504, REV O PG 284 ATT 3

W-058 Interlock Test Listing

γ_{I}	12	105	27
<i>[</i> 4]	14	130	<i>)</i>

4

IL	SYS	DEVICE	P&ID	ALARM	IL ACTION/(HW or SW)	FUNCTION	LOCATION	TESTED	COMMENTS
08	SLL	YAS841	405	RD FAIL	STOP P3125A/B/S	RUPT DISK MON	244A	POTP-004	9.70(A)/10.70(B) (Note 1)
08	SLL	YAS842	405	RD FAIL	STOP P 3125A/B/S	RUPT DISK MON	244A .	POTP-004	9.79(A)/10.79(B) (Note 1)
09	SNL/SLL	P3125A or B	403	RUN	P102SY02A PERMSVE/S	XFER PUMP	DB PUMP RM	POTP-007	2.25/3.25
10	SNL/SLL	PT3125A	403	P > 70PSIG	STOP TRANSFER PUMP/S	BP-A INLET P	DB PUMP RM	POTP-007	2.38
10	SNL/SLL	PT3125B	403	P>70PSIG	STOP TRANSFER PUMP/S	BP-B INLET P	DB PUMP RM	POTP-007	3.38
11	SLL	LDE3151	404	LEAK	STOP P 3125A&B/H	SUMP LD	VS VAULT	POTP-005	10.23/10.24
11	SLL	LDE3151	404	LEAK	STOP P 3125A&B/H	SUMP LD	VS VAULT	POTP-008	2.48/2.49 (Note 5)
11	SLL	LDE3151A	404	LEAK	STOP P 3125A&B/H	SUMP LD	VS VAULT	POTP-008	2.62/2.63(Note 5)
11	SLL	LDK3150	403	LEAK	STOP P 3125A&B/H	SUMP LD	DB PUMP RM	POTP-005	8.23/8.24
11	\$LL	LDK3150	403	LEAK	STOP P 3125A&B/H	SUMP LD	DB PUMP RM	POTP-008	2.22/2.23(Note 5)
11	SLL	LDK3150A	403	LEAK	STOP P 3125A&B/H	SUMP LD	DB PUMP RM	POTP-008	2.34/2.35(Note 5)
12	SNL/SLL	LDE3151	404	LEAK	STOP XFER PMP SY-02A/H	SUMP LD	VS VAULT	POTP-005	10.19-10.22
12	SNL/SLL	LDE3151	404	LEAK	STOP XFER PMP SY-02A/H	SUMP LD	VS VAULT	POTP-008	2.46(Note 5)
12	SNL/SLL	LDE3151A	404	LEAK	STOP XFER PMP SY-02A/H	SUMP LD	VS VAULT	POTP-008	2.60 (Note 5)
12	SNL/SLL	LDK3150	403	LEAK	STOP P102SY02A/H	SUMP LD	DB PUMP RM	POTP-005	8.19-8.22
12	SNL/SLL	LDK3150	403	LEAK	STOP P102SY02A/H	SUMP LD	DB PUMP RM	POTP-008	2.20(Note 5)
12	SNL/SLL	LDK3150A	403	LEAK	STOP P102SY02A/H	SUMP LD	DB PUMP RM	POTP-008	2.32.1(Note 5)
13	SNL/SLL	LDE3151	404	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	VS VAULT	POTP-005	10.25 (Note 3)
13	SNL/SLL	LDE3151	404	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	VS VAULT	POTP-008	2.47 (Note 5)
13	SNL/SLL	LDE3151A	404	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	VS VAULT	POTP-008	2.61(Note 5)
13	SNL/SLL	LDK3150	403	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	DB PUMP RM	POTP-005	8.25 (Note 3)
13	SNL/SLL	LDK3150	403	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	DB PUMP RM	POTP-008	2.21(Note 5)
13	SNL/SLL	LDK3150A	403	LEAK	INPUT TO 2E & 2W MPS/H	SUMP LD	DB PUMP RM	POTP-008	2.33(Note 5)
14	SLL	PT3125C	403	P>1250PSIG	STOP P3125A/S	BP-A OUTLET P	DB PUMP RM	ATP-004//POTP007	9.10//2.39
14	SLL	PT3125D	403	P>1250SPIG	STOP P-3125B/S	BP-B OUTLET P	DB PUMP RM	ATP-004//POTP007	10.10//3.39
· 15	SLL	MOV3125AA	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40

HNF-2504, REV O

ATT D PG A87

W-058 Interlock Test Listing

(2/12/98)

5

-	IL	SYS	DEVICE	P&ID	ALARM	IL ACTION/(HW or SW)	FUNCTION	LOCATION	TESTED	COMMENTS
	15	SLL	MOV3125AB	400/2	≠CLOSED	INHIBIT P3125Á/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AC	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AD	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AE	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AF	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AG	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AH	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AJ	400/2	≠CLOSED	INHIBIT P3125A/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125AK	400/2	≁CLOSED	INHIBIT P3125A/S	BP VENT VALVE	DB PUMP RM	POTP-007	2.40
	15	SLL	MOV3125BA	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	. 3.40
	15	SLL	MOV3125BB	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BC	400/2	*CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BD	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL .	MOV3125BE	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BF	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BG	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BH	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BJ	400/2	≠CLOSED	INHIBIT P-3125B/S	BP DRAIN VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	MOV3125BK	400/2	≠CLOSED	INHIBIT P-3125B/S	BP VENT VALVE	DB PUMP RM	POTP-007	3.40
	15	SLL	SOV3163	403	≠CLOSED	INHIBIT P3125A/B/S	PROCESS VV	DB PUMP RM	POTP-007	2.40, 3.40
	16	SNL	PSH3113	402	P>10PSIG	2W MPS SHUTDOWN/H	SYS. PRESS	241SYA VP	POTP-005	12.34-12.37 (Note 1)
	16	SNL	PSH3113	402	P>10PSIG	2W MPS SHUTDOWN/H	SYS. PRESS	241SYA VP	POTP-008	2.66, 2.68(Note 5)
	16	SNL	PSH3113A	402	P>10PSIG	2W MPS SHUTDOWN/H	SYS. PRESS	241SYA VP	NEW	NEW (Note 4)
	16	SNL	PSH3113A	402	P>10PSIG	2W MPS SHUTDOWN/H	SYS. PRESS	241SYA VP	POTP-008	2.71, 2.73(Note 5)
	17	SNL	ZSH3113	402	≠CLOSED	2W MPS SHUTDOWN/H	VALVE POSITION	241SYA VP	POTP-005	12.39-12.43 (Note 1)
	18	SNL/SLL	LIT302C-1	409	LEVEL<5'	STOP P3100A	FLUSH TK LEVEL	FLUSH TK	POTP-001	4.37-4.39
				the second se						

ATT3 PG 288 HNF-2504, REV O



(2/12/98)

6

W-058	Interlock	Test	Listing
-------	-----------	------	---------

IL	SYS	DEVICE	P&ID	ALARM	IL ACTION/(HW or SW)	FUNCTION	LOCATION	TESTED	COMMENTS
19	SNL/SLL	FSL302C-4A	400/1	NO FLOW	SHUTDOWN HTR 2/H	FLUSH FLOW	FLUSH SKID	POTP-001	5.4-5.7
19	SNL/SLL	FSL302C-4B	400/1	NO FLOW	SHUTDOWN HTR 1/H	FLUSH FLOW	FLUSH SKID	POTP-001	5.4-5.7
19	SNL/SLL	TIC302C-4C	400/1	T>180°F	SHUTDOWN HTR 2/H	PROCESS TEMP HI	FLUSH SKID	POTP-001	5.72-5.80
19	SNL/SLL	TIC302C-4D	400/1	T>180°F	SHUTDOWN HTR 1/H	PROCESS TEMP HI	FLUSH SKID	POTP-001	5.26-5.34
19	SNL/SLL	TIC302C-4E	400/1	T>375°F	SHUTDOWN HTR 2/H	SHEATH TEMP HI	FLUSH SKID	POTP-001	5.87-5.94
19	\$NL/SLL	TIC302C-4F	400/1	T>375°F	SHUTDOWN HTR 1/H	SHEATH TEMP HI	FLUSH SKID	POTP-001	5.41-5.48
20	SNL	PT3167	404	P>10PSIG	SHUT DOWN XFER PUMP/S	SUPER PRESS	VS PUMP RM	POTP-005	7.0-7.12
20	SNL	PT3173	403	P> 10PSIG	STOP P102SY02A/S	SUMP TO SUPER	DB PUMP RM	POTP-005	6.0-6.12
20	SNL	PT3185	404	P>10PSIG	SHUT DOWN XFER PUMP/S	SUPER PRESS	VS PUMP RM	POTP-007	2.44-2.56
21	SNL	PT3125E	403	P>0PSIG	INHIBIT SUMP VALVES	SUMP DISCHARGE	DB PUMP RM	POTP-005	5.8-5.14
21	SNL	PT3126E	404	P>0PSIG	INHIBIT SUMP VALVES	SUMP DISCHARGE	VS PUMP RM	POTP-005	4.9-4.14

W-058 Interlock Test Listing

(2/12/98)

Notes:

- 1 Jumpers not installed at the time of the test. Testing was performed, using appropriate signals, from the connection point at the pit interface.
- 2 LSL3102 (Level in Tank SY-102) does not show in the current design as a control element. (Wiring was removed per project ECN W-058-339, pages 4 and 9.) However, the functional control of this device was tested as part of ATP-003, section 9.1 in the event that it is reinstated..
- 3 In accordance with design requirements, W-058 leak detection is not connected to the 200E Tank Farm Master Pump Shutdown (MPS) scheme. Interposing relays are provided at the 244A lift station for future connection, if desired. These relays were tested for proper action. The project is connected to the 200W MPS and this connection was also tested.
- 4 Device PT3113A is redundant to PT3113. This device was not installed prior to the completion of testing for POTP-005.
- 5 Redundant devices PT3113A, LDE3150A, and LDE3151A were installed subsequent to the normal testing. POTP-008 was put in place to perform the testing of these devices and to retest the original instruments.

vin Harold To: Tony Gasperino

Scc. Gerlen

Date: 1/20/98 Time: 14:18:52

Page 1 of 1



Between Bearings Business Unit Kevin M. Harold Product Group Manager 2800 N.W. Front Avenue Portland, OR 97210-1502 U.S.A. Tel. (503) 226-5354 Fax (503) 226-5242

Your reference: Our reference: 1E776/777

Date: January 20, 1998

Fluor Daniel Northwest Inc. 2355 Stevens Drive Richland, Washington 99352-1100

Dunks

Attn: Mr. Tony Gasperino

Subject : Oil Float Detectors - Revised

Dear Mr. Gasperino:

2504, REV.

After further review, our engineering group has revised the oil level values as follows:

- Normal Oil level in bearing housing is 2.625 inches below shaft centerline
- Minimum Oil level in bearing housing (switch activation level) remains at 3.06 inches below shaft centerline

We apologize for the confusion. If you have any questions, please contact our office.

Best regards,

Kein ul. Hawed

Kevin M. Harold

c:\windows\temp\1e776v.doc, 20.01.98, 14:17

LINF ...

Page 1/

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author

Addressee

Correspondence No.

G. R. Porter 372-2648 R. J. Brown, LMHC

NHC-9852239 March 11, 1998

Subject:	PROJECT	W-058,	"REPLACEMENT	CROSS-SITE	TRANSFER	SYSTEM",	BOOSTER	PUMP
	STORAGE	RECOMME	NDATION					

•		DISTRIBUTION		
Approval	Date	Name	Location	w/att
· .		Correspondence Contro	1 _ A3-01	x
		Fluor Daniel Northwes	t, Inc.	
		K. J. Dempsey	G3-12	Х
		J. L. Henderson	G3-14	Χ.
		Lockheed Martin Hanfo	ord Corporation	
- 1		M. G. Al-Wazani	T4-07	X
		C. B. Bryan	T4-07	X
		C. R. Reichmuth	T4-07	. Х
		M. J. Sutey	T4-08	X
		Lockheed Martin Servi	ices, Inc.	
		Project Files	R1-29	X
		Numatec Hanford Corpo	oration	• • •
E	. Facquer.	← P. A. Haine.	R3-47	X
	•	G. L. Parsons	R3-47	Х
		G. R. Porter	R3-47	. Х
		GLP File/LB	R3-47	Х

RECEIVED MAR 1 1 1998 P.A. HAINE

A-6001-538 (11/97) WEF008



March 11, 1998

NHC-9852239

Mr. R. J. Brown, Manager Technical Operations and Projects T4-08 Lockheed Martin Hanford Corporation Post Office Box 1500 Richland, Washington 99352-1505

Dear Mr. Brown:

PROJECT W-058, "REPLACEMENT CROSS-SITE TRANSFER SYSTEM", BOOSTER PUMP STORAGE RECOMMENDATION

Supplemental recommendations for long term maintenance of the Cross-Site Transfer System booster pumps has been received from Sulzer Pumps. A copy of these recommendations is attached for your information.

The Project recommends that Option 3 be implemented by Operations for the long term maintenance/storage of the subject pumps. This option entails some pump disassembly, but provides the greatest long term protection of the pump with the least maintenance monitoring activities. This option is also consistent with current TWRS planning that reflects no slurry transfers within the next several years.

Very truly yours,

HA Farsont

G. L. Parsons, Project Manager Replacement Cross-Site Transfer System Tank Farm Upgrade Projects

map

Attachment



1E776/1E777 INSTRUCTION MANUAL SUPPLEMENT

RECOMMENDED PROCEDURE FOR 1E776/1E777 HANFORD TRANSFER HORIZONTAL MSE PUMPS

LONG TERM MAINTENANCE FOR INSTALLED PUMPS

WARNING: Seals must have gas purge maintained at all times when pump is flooded.

This procedure outlines three (3) methods that can be used for pumps which may have long terms of inactivity between in operation:

OPTION 1 FULL OPERATION - (Frequency: 15-30 minute runs every month)

The purpose of this monthly run is to circulate the oil around the bearing housing to prevent corrosion of metal parts:

- 1) PARTIALLY CLOSE DISCHARGE VALVE
- 2) START NITROGEN PURGE TO SEAL
- 3) OPEN PUMP SUCTION VALVE
- 4) OPEN VENT VALVES, ENSURE PUMP IS COMPLETELY PRIMED
- 5) CLOSE VENT VALVES
- 6) START PUMP, BRING UP TO 2500 RPM (WITHIN 5 SECONDS)
- 7) FULLY OPEN DISCHARGE VALVE AND ENSURE PUMP REACHES BEST EFFICIENCY FLOW AND DESIGN PRESSURE
- 8) OPERATE PUMP FOR 15-30 MINUTES

OPTION 2 'BUMP' OPERATION - (Frequency: Once every three (3) months or less)

Due to discharge system pipe work not being available/operational, an alternative is to 'bump' start pump (i.e. pump operates for approximately 15 seconds against fully closed discharge valve)

- 1) FULLY CLOSE DISCHARGE VALVE
- 2) START NITROGEN PURGE TO SEAL
- 3) OPEN PUMP SUCTION VALVE
- 4) OPEN VENT VALVES, ENSURE PUMP IS COMPLETELY PRIMED
- 5) CLOSE VENT VALVES

2/18/98

- 6) START PUMP, BRING UP TO 2500 RPM WITHIN 5 SECONDS
- 7) OPERATION AT 2500 RPM IS NOT TO EXCEED 10 SECONDS, (DUE TO TEMPERATURE INCREASE IN PUMPAGE) THEN STOP PUMP (COAST DOWN TIME IS ACCEPTABLE AND DESIRABLE)

TECHNICAL NOTE: The main concerns with infrequent operation is moisture in the bearing housing, which could cause corrosion. For this reason, SBPI selected a synthetic oil due to:

Page 1



1E776/1E777 INSTRUCTION MANUAL SUPPLEMENT

RECOMMENDED PROCEDURE FOR 1E776/1E777 HANFORD TRANSFER HORIZONTAL MSE PUMPS

LONG TERM MAINTENANCE FOR INSTALLED PUMPS

- Does not emulsify with water
- ♦ Synthetic corrosion inhibitors ironically bond to metal surfaces displacing water and other contamination's

Synthetic oil reduces operation time to every three (3) months, although every month would be even more desirable. Bump starting for 15 seconds (plus coast down time) will allow the oil rings to disperse synthetic oil throughout the bearing housing internals.

OPTION 3 REMOVE BEARINGS AND SEALS -

È

If the time between installation and pumping contaminants is long (>1 year) and pump is dry, bearing and seal removal from shaft should be considered:

Advantages:

No maintenance (i.e., pump operation/turning not required) No risk of corrosion in bearing housing

The procedure is:

- 1) REMOVE COUPLING, BEARING HOUSINGS, COMPONENTS AND SEALS
- 2) COAT BEARING AND HOUSING SURFACES WITH RUST PREVENTATIVE (SHELL ENSIS FLUID NO. 210 OR EQUAL). ENCLOSE DESICCANT (BAGGED, NON-HALOGENATED, NON-DELIQUESCENT, CHEMICALLY INSERT SILICA GEL TO COMPLY WITH MIL-D-3464-D, TYPE 11). SEAL OFF WITH PROTECTIVE TARPAULIN
- REMOVE SEALS. STORE SEALS IN ACCORDANCE WITH SEAL MANUFACTURERS INSTRUCTIONS.
- 4) PUMP ROTATING ELEMENT RESTS ON STATIONARY WEAR RINGS (NOTE DO NOT TURN
- 5) BLANK OFF STUFFING BOX WITH WOODEN COVER AND WRAP WITH TARPAULIN TO PREVENT ENTRY OF FOREIGN MATERIAL
- 6) SEAL OFF EXPOSED SHAFTS WITH TARPAULIN

TECHNICAL NOTE: During rebuild/start-up a SBPI Field Services representative is recommended. It is also recommended, that if the storage period is excessive (>1 year), all elastomers (in seals) and bearings should be replaced prior to 'contaminated' start up.

DISTRIBUTION SHEET									
То	From	rom				Page 1 of 1			
Distribution	E.A. F	acquet -	- W-058 Te	sting	Di	ate 03/31,	/98		
Project Title/Work Order					EC	OT No. 623	570		
Replacement Cross-Site Tranfer S	ystem				EC	CN No. N/A			
Name		MSIN	Text With All Attach.	Text Onl	y	Attach./ Appendix Only	EDT/ECN Only		
R.J. Brown, LMHC W.G. Brown, LMHC J.R. Collins, FDNW J.E. Dunks, FDNW J.M. Dormant, NHC L.R. Hall, FDNW B.J. Harp, DOE-RL D.A. Greenaway, LMHC J.L. Henderson, FDNW O.M. Jaka, LMHC R.L. Legg, LMHC G.A Leshikar, Cogema Engineering D.R. Nunamaker, LMHC E.A. Pacquet, NHC G.L. Parsons, NHC C.R. Reichmuth, LMHC M.J. Sutey, LMHC C. van Katwijk, NHC M.D. Gerken, NHC D.O. Dobson, LMHC M.J. Bailey, LMHC Project Files		T4-08 T4-07 G3-14 R3-47 R3-47 R3-47 S7-54 T4-09 G3-14 S5-12 R2-50 S0-08 T4-07 R3-47* R3-47* T4-08 R3-47 R3-47* R3-47* R3-47* R3-47* R3-47* R3-47	X X X X X X X X X X X X X X X X X X X						

* Advance Copy

Υ.